

ENVIRONMENTAL MANAGEMENT PLAN

APRIL 2023



Prepared by: Junior Baiano Industrial Consultants cc Postal Address: PO Box 23537, Windhoek Contact Person: Fredrich Nghiyolwa Contact number: +264 (61) 219 773 Cell: +264 (0) 81 1472029 Email: JuniorB200581@gmail.com

Prepared for: Inceptus Energy (Pty) Ltd

PO Box 80799 Contact Person: Peter Berger Contact number: +264 83 255 0000 Cell: +264 81 735 6878 Email: <u>peter@alensycc.com</u>

1.1 INTRODUCTION

The proposed project is anticipated to have an impact on the socioeconomic and biophysical environment in and around the proposed project area, as was mentioned in the scoping report. This section outlines the Environmental Management Plan (EMP) for the development's potential positive and negative effects.

Enhancing project benefits, reducing or mitigating negative consequences over the course of the project phases, preventing long-term environmental damage, and, whenever possible, preventing negative impacts, are among the objectives of the EMP. The Environmental Management Plan (EMP) outlines environmental roles and responsibilities, potential impacts, as well as mitigation and monitoring strategies to be implemented to control any impacts.

1.2 EMP ADMINISTRATION

To guarantee that the EMP is completely implemented, it is imperative to explicitly define the roles and responsibilities of all stakeholders. To ensure the effective execution of the EMP, the proponent must additionally designate an accountable individual (project manager), as shown below.

ROLE	ENVIRONMENTAL RESPONSIBILITIES
UNAM/ Inceptus Energy	Responsible to enforce EMP implementation to contractors
(Pty) Ltd	
Environmental Control	Implement, review and update the EMP.
Officer	Ensure all reporting and monitoring required under EMP is undertaken, documented and distributed as needed
	 Conduct environmental site training (toolbox talks) and inductions with the support of an environmental consultant.
	 Conducts environmental audit at work site with the support of environmental consultant.
	Close out all non-conformances.
	 Ensure materials being used on site are environmentally friendly and safe.
The Department of	Approve the EMP and any amendments to the EMP.
Environmental Affairs	 Approve reports of environmental issues and non- conformances as issued.
	 Review and approve environmental reports submitted as part of EMP implementation
Environmental	Conduct and monitor actions required by the EMP if required

ROLE	ENVIRONMENTAL RESPONSIBILITIES
Consultant	Conduct environmental site training (toolbox talks) and
	inductions if assistance is required
	 Conducts environmental audit at work site
	 Ensure materials being used on site are environmentally
	friendly and safe.
Site Technical Team	Control and monitor actions required by the EMP.
	 Report all environmental issues to Environmental Control
	Officer.
	 Ensure documented procedures are followed and records kept
	on site.
	 Ensure any complaints are passed onto the management
	within 24 hours of receiving the complaint.
Workers	Follow requirements as directed by site technical.
	 Report any potential environmental issues to site
	engineer/project manager, indicating spilt oil, excess waste,
	excessive dust generation, dirty water running off the site and
	other possible non-conformances

1.3 EMP Management Actions

The management actions aim to avoid potential impacts where possible. Where impacts cannot be avoided, management actions are outlined in order to minimize the significant impacts.

The tables below outline the specific management actions which need to be undertaken during the construction and operational phase of the development to ensure that the site activities are compliant.

1.4 CONSTRUCTION AND OPERATIONAL PHASE MANAGEMENT ACTIONS

The table below outlines the management actions to be undertaken during the construction and operation phase of the project to ensure compliance with the EMP.

Table 1-2: Construction and Operation EMP

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
Noise	Noise will be	The health of	Environmental	Constru	Environmental	A construction	Construction
pollution	generated	working personnel		ction	Control Officer	interval will be	&
	through:	could be disturbed		phase	Site Manger	established, used	Operation
	Construction of	e.g., noise hearing				and adhered to.	
	drainage	loss.				Workers will be	
	services and	Community				issued earplugs to	
	water	residents could be				protect them from	
	reticulation	disturbed by the				excessive noise.	
	systems.	noise.				Public will be	
	Construction of	General annoyance				notified through	
	buildings	 Driving away of 				printed timetable	
	 Moving 	local animal species				stating planned	
	vehicles.	near the project site				operational	
	 Installation of 					activities.	
	PV panels					Construction	
	stands					activities will be	
						conducted during	
						daytime.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						 Site notices will be 	
						erected on, around	
						the site-notifying	
						visitors, and nearby	
						residents of different	
						hazards on site.	
						 No go areas marked 	
						as sensitive	
						environments,	
						especially for birds	
						needs to be avoided	
						during construction	
						and operation.	
Dust	Dust will	Can lead to	Environmental	Constru	Environmental	 Dust suppression 	Construction
Generation	accumulate	respiratory illnesses		ction	Control Officer	will be done through	& Operation
	because of the	especially to those		phase	Project Manger	watering dust	
	land preparation,	working in the area.				sources surfaces.	
	onsite	• General air				 Transmission pole 	
	movements of	pollution.				sites can be wet	
	vehicles and	 Nuisance to nearby 				drilled and minimise	
	machines, wind	residents				dust generation.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
	blowing on loose	 The process can 				 Watering down 	
	material during	also drive away wild				dusty surfaces,	
	construction and	animals within the				 Ensure that 	
	tipping.	project area				protective	
		surroundings				equipment such as	
						respirators are	
						distributed to	
						employees and	
						ensure their use.	
						 Site notices to be 	
						erected on and	
						around the site to	
						inform visitors and	
						surrounding	
						residents.	
Loss of	Vegetative	The clearing of	Environmental	Constru	Environmental	All the major trees	Construction
Biodiversity	plants on site	vegetation will result		ction	Control Officer	will be preserved,	
	will be	in the breaking of		phase	Site Manager	and the layout plan	
	removed	the ecosystem				will fit into the	
	Habitat	processes in the				environment without	
	destruction for	area.				affecting the trees.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
	both ground	 Loss of aesthetic 				Ground disturbance	
	dwelling	value of the				will only be limited to	
	species and	proposed project				the boundary area to	
	tree dwelling	area.				avoid affecting a	
	species.	 The few small 				large area.	
	• Soil	animals still habiting				Upon completion of	
	disturbance on	the place such as				construction	
	and around the	small rodents and				activities more	
	site.	birds will be forced				vegetation will be	
		away.				planted on and	
		The ecosystem food				around the site to	
		chain on and				restore the site into	
		around the area will				a status that is	
		be broken.				environmentally	
						friendly.	
						• When necessary, a	
						permit must be	
						obtained from the	
						Directorate of	
						Forestry before	
						removing a major	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						tree species (In this	
						respect, a permit is	
						not necessary to be	
						obtained for land	
						clearance for	
						MAWF)	
						 Any identified 	
						protected species	
						must not be	
						removed, and they	
						must be clearly	
						marked, and such	
						areas fenced off.	
						Utilise existing	
						tracks and roads	
						where possible.	
						 During vegetation 	
						clearing avoid killing	
						and/or hunting of	
						animals.	

Impact	Description		Effects	Class	Time	Responsibility	Action	Phase
					frame			
Avian Impacts	Avifauna		 High fatalities of 	Environmental	Project	Environmental	Use aircraft warning	Operation
	electrocution	or	avifauna in the	Infrastructure	lifetime	Control Officer	spheres across	
	hitting	on	project environment				deep valleys in	
	electrical		 Birds may affect 				forested areas	
	infrastructure		electrical				 Investigate the 	
			infrastructure to				implementation of	
			nesting construction				warning spheres in	
			on power line.				areas where pilots	
							have recommended	
							them.	
							Bird diverters will be	
							installed on the	
							electrical	
							infrastructure in the	
							event that the	
							infrastructure is	
							reconductored, or if	
							the static wire or	
							aviation markers are	
							replaced.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						 BDs will be spaced 	
						between the aerial	
						marker balls to	
						increase visibility of	
						the shield wire.	
						 If available, light 	
						emitting BDs will be	
						installed to improve	
						low light visibility	
Greenhouse	Green House	Global climate	Environmental	Project	Environmental	Adopt the use of	Construction
gas	Gasses (GHGs)	change		lifetime	Control Officer	ethanol blended	& Operation
emissions	emissions will be	Air pollution			 Project 	fuels wherever	
	produced from				Manager	necessary.	
	the following				Department of	Design an operation	
	activities:				Environmental	system that cuts on	
	Fuels				Affairs.	fuel consumption.	
	combustion for					 Use of solar energy 	
	transport					system during	
	(construction					construction for	
	vehicles and					lighting and other	
	equipment)					minor energy needs.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
	Ground						
	excavation						
	releases						
	phosphorus						
	found						
	underground						
	and releases						
	particulate						
	matter into the						
	atmosphere.						
Waste	Construction and	Chemical pollution	Environmental	Project	Environmental	Ensure that all	Construction
Generation	operations are	from oil spills		lifetime	Control Officer	waste from	& Operation
	associated with a	resulting from the			Project Manger	construction	
	lot of raw material	handling of various				activities is stored	
	and activities that	machineries used				and contained in	
	results in	during the				designated	
	pollution	construction phase				containers and	
		Construction rubble,				transported to either	
		empty packaging				Oshikuku or Outapi	
		containers/bags and				Townships waste	
		materials remnants.				disposal site.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
		Construction				 Bulky waste such as 	
		workers can also				building rubbles	
		pollute the				must be collected	
		surrounding				and disposed of for	
		environs if they are				landfilling.	
		not provided with				 Hazardous waste 	
		adequate toilet				storage bin will be	
		facilities and a				on site and an	
		waste management				independent	
		system for domestic				hazardous waste	
		waste.				transporting	
						company will be	
						contracted to	
						collected hazardous	
						waste storage bin	
						whenever it is full.	
						 Visual inspections 	
						monitoring	
						 All waste will be 	
						managed by	
						proponent and the	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						developer will	
						ensure that	
						domestic waste	
						handling facilities	
						such as labelled	
						dustbins will be	
						available.	
						 Waste separation 	
						will be provided for	
						to allow for recycling	
						of recyclable	
						materials i.e. glass,	
						hazardous waste,	
						paper, bio-	
						degradable waste.	
Hydrocarbon	There will be no	 Washing away of 	Environmental	Project	Environmental	 Implement a 	Construction
s release into	storage of oils	contaminated soils		lifetime	Control Officer	maintenance	& Operation
the	and fuel on site,	by rains into nearby			 Project 	programme to	
environment	however there is	rivers			Manager	ensure all vehicles,	
	risk of spillage of	 Pollution of soil and 				machinery and	
	hydrocarbons	affecting small living				equipment are and	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
	from vehicles and	organisms			Department of	remain in proper	
	machinery	habituating the soil			Environmental	working order	
	operations,	 Result in possible 			Affairs.	Vehicle	
	maintenance	groundwater				maintenance should	
	through leakages	pollution.				be conducted in	
	and spillages	 Possible fire risk on 				designated areas	
	which may result	and around the site				only, preferably off-	
	in environmental					site.	
	contamination					If maintenance is to	
						be conducted on	
						site, these areas	
						should be designed	
						to contain spillages	
						i.e. maintenance site	
						must be bunded and	
						paved and the use	
						of chemicals must	
						be controlled.	
						 Spillages 	
						contaminants are to	
						be removed from	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						site by a specialist	
						waste removal	
						contractor such as	
						rent a drum.	
						 Waste oil, fuels and 	
						other chemicals	
						from drip trays on	
						stationery vehicles	
						and machinery will	
						be disposed of as	
						hazardous waste at	
						a licensed facility by	
						a specialist	
						hazardous waste	
						handler.	
						 Oil residue will be 	
						treated with oil	
						absorbent material	
						such as Drizit or	
						bioremediation and	
						removed to an	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						approved waste	
						disposal site	
						 Spill kits will be 	
						easily accessible	
						and workers will be	
						trained in the use	
						thereof.	
						Staff and contractors	
						will be trained in the	
						handling and	
						storage of oils, fuels,	
						chemicals and other	
						hazardous	
						substances	
						 No bins containing 	
						organic solvents	
						such as paint and	
						thinners shall be	
						cleaned on site,	
						unless containers for	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						liquid waste disposal	
						are provided on site.	
Safety and	Construction	 Injuries to workers 	Health and	Constru	HSE Officer	Equip workers with	Construction
Health risks	related Safety	such as	safety	ction		Personal Protective	
	and Health	Occupational		phase		Equipment (PPE),	
	hazards	dermatitis, slips and				provide trainings on	
		fall of humans and				how to effectively	
		objects,				use the PPE.	
		musculoskeletal				Provide platforms for	
		disorders, etc.				briefings and	
						meetings about	
						possible safety and	
						health hazards in	
						the workplace.	
						Provide site signs	
						warning and	
						informing about	
						different hazards on	
						site.	
	Electrical hazards	Fatalities and fires	Health and	Project	HSE Officer	Employees should	Construction
			safety	lifetime		be trained on	and Operation

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						electrical safety	
						before working on	
						site.	
						 Safety 	
						representative with	
						training on electrical	
						hazards emergency	
						management should	
						be station on site	
						always.	
						 Safety signs during 	
						construction and	
						operation should be	
						put on-site, no-go	
						areas should be	
						labelled, PPE	
						specifications should	
						be clear to	
						maintenance	
						personnel.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
Population	The project will	 There is potential 	Socio-	Project	 Environmental 	 Train and brief 	Construction
Influx	bring in skilled	for cultural systems	economic	lifetime	Control Officer	employees to	and Operation
	and unskilled	conflict between			Project Manger	respect local	
	workforce into the	locals and new				cultures and	
	area.	people in the area				leaders,	
		 Potential for rife 				 Engage on massive 	
		prostitution and				sexual health	
		spread of HIV/AIDS				training and	
		and other STDs				awareness and	
						providing	
						contraceptives such	
						as condoms, as well	
						as provide means	
						counselling for those	
						that are affected by	
						HIV/AIDS and other	
						STDs	
Land use	The existing	The area will no	 Social 	Project	Environmental	The development	Construction
change	environment will	longer be suitable	 Terrestrial 	lifetime	Control Officer	should blend into the	and operation
	drastically	for agriculture.	environmen		Project Manger	existing area	
	change from a		t				

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
	dormant piece of	 Sudden change in 				through designing	
	land to a PV	landscape				and colour coding.	
	plant.	appearances may				Green designing will	
		be unfavourable to				bring life to the site	
		the conservatives.				and blend with	
						surrounding areas.	
Resources	The construction	The project can result	Socio-	Project	Environmental	Water saving should be	Construction
consumption	industry can be	in a strain on available	economic	lifetime	Control Officer	ensured by the site	and operation
	resource	water resources,			Project Manger	manager i.e. repairing	
	intensive, i.e.	however also				leakages, opening taps	
	water resources.	generating clean				only when water is	
		energy/electricity.				required and recycling	
						of water on site.	
Movement of	Traffic and road	Road Accidents	Safety	Project	Environmental	Traffic signs and	Construction
vehicles	safety	Damage to roads	Socio-	lifetime	Control Officer	symbols should be	and operation
within the site			economic		Project Manger	used at all	
and along						necessary points	
main road						along the roads.	
						Schedule	
						construction work to	
						allow for the	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						movement of	
						material and heavy	
						equipment.	
						 Arrange for parking 	
						and storage of	
						material onsite	
						where feasible.	
						 Schedule vehicle 	
						movement to	
						minimize disruption	
						to traffic flow along	
						the main and access	
						roads.	
						 Make provision for 	
						handling peak traffic	
						flows.	
						 Identify traffic 	
						hazards and	
						mitigate them	
						All drivers should be	
						competent and with	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						defensive driving	
						certificates.	
						 Make use of road 	
						worthy vehicles.	
						Ensure that all traffic	
						safety measures are	
						put in place.	
						 Raise safety 	
						awareness in the	
						communities	
						 Carry periodic road 	
						maintenance work.	
Infrastructure	Disruption of	Failure in service	Socio-	Project	Environmental	 Consultation with 	Construction
(e.g. roads,	socio-economic	provision e.g.	economic	lifetime	Control Officer	relevant authorities	and operation
powerlines,	activities of the	electrical power			Project Manger	and departments for	
etc) that run	surrounding local	supply failure;				best possible	
close to the	land users	 Encroachment into 				actions to take.	
project site		infrastructure (e.g.				 Do not extend 	
		road, powerlines)				operations to areas	
		servitudes				close to the	
						infrastructure until	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						everyone affected is	
						involved.	
						 Mapping of all 	
						infrastructure and	
						establishment of	
						appropriate	
						servitudes	
						• Do a risk	
						assessment for the	
						site and manage the	
						risks	
Flooding and	The area may	Property damage,	Environmental	Project	Site Engineer	 Standard storm 	Construction
Storm Water	be prone to	 Loss of agricultural 		lifetime	• ECO	water drainage will	and operation
	flooding	crop/produce				be part of the water	
		 Injury/death of 				reticulation designs	
		animals				indicating the storm	
		 Human injury/loss 				water deposit areas.	
		of life				 During construction 	
						all access tracks	
						and the compound	
						area will be	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						constructed using	
						permeable granular	
						materials.	
						 Vehicular 	
						movements will be	
						restricted to the	
						access tracks and	
						designated areas	
						where possible to	
						avoid or limit soil	
						compaction, which	
						could have a	
						detrimental impact	
						on infiltration rates.	
						 The ground 	
						conditions are sandy	
						hence the use of	
						vehicles on-site is	
						unlikely to create	
						muddy conditions,	
						which may in-turn	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						increase suspended	
						solids levels in	
						surface water run-	
						off.	
						 All run-off is likely to 	
						dissipate naturally to	
						ground, however	
						standard storm	
						drains are going to	
						be installed around	
						the project area to	
						avoid water flowing	
						into nearby	
						properties.	
						 During operation the 	
						following design	
						features will reduce	
						the risks from	
						surface water run-off	
						from solar panels by	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						promoting	
						dispersion and	
						infiltration:	
						The gap between	
						panels will be	
						sufficient (typically	
						20 mm) to allow	
						drainage to ground	
						rather than onto	
						adjacent panels.	
						The ground surface	
						around and between	
						the frames will be	
						maintained as grass	
						to ensure that bare	
						soil areas are	
						minimised.	
						The vegetated gap	
						between rows of	
						frames will be of	
						greater width than	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						that of each row of	
						solar panels.	
						 Groundcover 	
						vegetation will be	
						maintained in good	
						condition in those	
						areas receiving	
						runoff from solar	
						panels.	
						The surface gradient	
						is generally less	
						than 10% across the	
						site and therefore	
						run-off is expected	
						to remain dispersed	
						and unlikely to form	
						channels.	
						 Broad grass strips 	
						around the edge of	
						the array will also	
						act to impede	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
						drainage of surface	
						water to field	
						margins.	
Positive Impac	sts	1					
Employment	The development	Improves disposable	Socio-	Project	Project Manger	Work with local	Construction
creation	provides an	income to those	economic	lifetime		leadership (councillor)	and operation
	opportunity of	employed and their				on acquiring non-	
	outsourcing work	immediate families.				skilled labour from the	
						residents.	
Business	Raw materials	Local suppliers will	Socio-	Project	Project Manger	The proponent will	Construction
linkages	acquiring and	be presented with	economic	lifetime		outsource most of its	and operation
	contracting	an opportunity to				materials and services	
	companies	empower their				from nearby townships	
	provide an	businesses.				and towns.	
	opportunity for	Construction					
	businesses.	workers can be					
		provided with					
		accommodation,					
		food and services					
		from the local					
		community					

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
		increasing business					
		activities.					
Infrastructure	The development	 Existing roads will 	Socio-	Project	Project manager	Development such as	Construction
development	presents a unique	be upgraded which	economic	lifetime		road upgrading will not	and operation
	opportunity for	will benefit the local				only be limited up until	
	infrastructure	community.				the project site, but it	
	development	 Development of the 				will be extended to	
		facilities will also				service other the	
		pave way for future				connecting roads when	
		developers to grow				there is need.	
		interests in the area					
		and result in ripple					
		effects and quick					
		growing of the area.					
Climate smart	The project is	Alternative clean	Socio-	Operatio	Project manager	It is recommended that	Operation
energy	towards clean	energy generation	economic	n phase		the project once it	
	energy		Environmen			takes off, a second	
	production and is		tal			phase development be	
	highly beneficial					implemented in order	
	to the country					to expand operations.	

Impact	Description	Effects	Class	Time	Responsibility	Action	Phase
				frame			
	and the continent						
	at large.						

1.5 ENVIRONMENTAL MONITORING PLAN

Monitoring is very important for identifying the success of mitigation measures formulated for the significant impacts identified. Monitoring of activities will identify impacts that have not been foreseen and give enough time to analyse the situation and formulate measures to minimise impacts. Survey records and results must be maintained for these monitoring and inspections, highlighting any problems and the measures taken to address it.

Prior to site preparation and construction activities, the main contractor should present an environmental monitoring plan (including, *inter alia*, location of construction camp and toilet facilities, location of material storage areas, solid waste management plan, dust control measures, activity schedule, etc.) for review and approval by the DEA, the environmental control officer and the project manager. The developer should present a landscape plan and the trees/vegetation earmarked for protection should be flagged and hoarded by the contractor.

The entity selected to carry out environmental monitoring of the construction works should then prepare an environmental monitoring programme based on the above, the requirements of the EIA, and conditions of the development permit. The major elements of the environmental impact monitoring programme to be implemented during the all the project phases of the project are as follows:

- Site clearance to ensure that trees marked for protection are left untouched and that large areas of soil are not left exposed and uncovered for extended periods of time.
- Site drainage and surface runoff, especially during and shortly after major rainfall events, to ensure there is no flooding, ponding and runoff of surface water Compliance of construction works with site management and landscape plans.
- Ensure transportation of earth materials is done by covered trucks and from approved sites.
- The contractor must immediately and completely clean up spills of materials in public areas.
- Solid waste disposal practices to ensure appropriate on-site management and final disposal at approved dump.
- Electrical safety training and signage is highly recommended and important for this development, thus high priority should be placed on electrical safety.
- An ECO should be contracted to conduct quarterly reports before the triennial renewal period.

2 CONCLUSION AND RECOMMENDATIONS

The Environmental Impact Assessment process for the proposed construction and operation of a 130 kWp Solar PV Plant at the UNAM Rundu Campus, Kavango-East Region Nambia, was conducted in accordance with the Environmental Management Act 2007 and EMA Regulation 2012. Further consideration was given to relevant legislation throughout the entire process to ensure a successful assessment process.

Impacts likely to occur during project phases (construction and operation) were assessed depicting a positive outlook despite limited details of the magnitude of the proposed development. Based on the assessment, the overall project is less damaging to the environment demonstrating climate change mitigation, improved economic development, high job creation opportunities and community development. Impacts with negative effects were also identified and summarized in a form of environmental management plan to ensure sustainable implementation.

The site has access to services such as water infrastructure and roads for accessibility. It is important that the proponent observe and maintain accountability to both socio-economic and environmental sensitive activities from the project, such that the project is harmonized with policy, regulations, administrative frameworks and social interface with the public as proposed in the environmental management plan. Failure to observe these measures will significantly affect the local environment and lead to non-compliance. Therefore, implementation environmental protection measures should be executed in consultation with the key stakeholders.

JBIC cc hereby recommends that MET: DEA grant the environmental clearance certificate for the 130 kWp Solar PV Plant at the UNAM Rundu Campus, Kavango-East Region, Namibia, under the condition of full implementation of the project's EMP.

3 REFERENCES

FAO, 1998. World reference base for soil resources. World Soil Resources Report, vol. 84. FAO, Rome.

FAO, 1998.World reference base for soil resources. World Soil Resources Report, vol. 84. FAO, Rome.

Government of Namibia. 2008, Government Gazette of the Republic of Namibia. Government notice No.1: Regulations for Strategic Environmental Assessment (SEA) and Environmental Impact Assessment (EIA)-Windhoek

Government of Namibia.2008, Government Gazette of the Republic of Namibia. Government notice No.1: Regulations for Strategic Environmental Assessment (SEA) and Environmental Impact Assessment (EIA)-Windhoek

IFC.2007. Stakeholder Engagement: A good practice handbook for companies doing business in emerging markets. IFC, Washington D.C

IFC.2007. Stakeholder Engagement: A good practice handbook for companies doing business in emerging markets. IFC, Washington D.C

Mendelsohn, J., el Obeid, S.2003.A digest of information on key aspects of Namibia's geography and sustainable development prospects. Research and Information Services of Namibia

MET (Ministry of Environment and Tourism). 2012. *Environmental Management Act no. 7 of 2007*. Windhoek: Directorate of Environmental Affairs, Ministry of Environment and Tourism

APPENDICES

Appendix A: Public Consultation Documents

- 1. Background Information Document
- 2. Newspaper Adverts
- 3. Site Notice
- 4. Meeting Attendance Register
- 5. Meeting Presentation
- 6. Questionnaires

Appendix B: Site Information

- 1. Appointment Letter
- 2. Locality Map

Appendix C: Other relevant documentation

Appendix D: Consultancy Team resumes