

## Comprehensive Environmental Management Plan / Environmental Management & Closure Plan (EMCP) & for the Existing Dumping Site in Witvlei, Omaheke Region



**Document Type: EMP & Closure Plan**

**ECC Application No.: APP-00998**

<p>Author: <b>Fredrika Shagama &amp; Aili lipinge</b></p> <p>Company: <b>Excel Dynamic Solutions (Pty) Ltd</b></p> <p>Telephone: <b>+264 (0) 61 259 530</b></p> <p>Post: <b>Box 997154 Maerua Mall, Windhoek</b></p> <p>Email: <a href="mailto:info@edsnamibia.com">info@edsnamibia.com</a></p>	<p>Proponent: <b>Witvlei Village Council</b></p> <p>Contact person: <b>Mr. Hendrik Muisoor</b></p> <p>Telephone: <b>+264 62 570 008</b></p> <p>Post: <b>P. O Box 5, Witvlei</b></p> <p>Email: <a href="mailto:secretary.witvleivc@iway.na">secretary.witvleivc@iway.na</a></p>
---	--

**January 2023**

**TABLE OF CONTENTS**

**LIST OF FIGURES** ..... ii

**LIST OF APPENDICES** ..... iii

**LIST OF ABBREVIATIONS** ..... iii

1 INTRODUCTION ..... 1

    1.1 Project Background and Locality ..... 1

    1.2 The Need for Environmental Clearance Certificate (ECC) ..... 2

    1.3 The Need for Environmental Management & Closure Plan ..... 3

2 THE DESCRIPTION OF PROJECT ACTIVITIES ..... 5

    2.1 Current Operational Activities and Waste disposal method onsite ..... 5

    2.2 Other Activities on and around the Dumping Site ..... 7

    2.3 Waste management ..... 8

    2.4 Dumping Site Challenges and Observations ..... 8

    2.5 Proposed Improvements and recommendations to the Village Council ..... 9

3 LEGAL FRAMEWORK: APPROVALS, LICENSES AND OR PERMITS ..... 10

4 ENVIRONMENTAL BASELINE: BIOPHYSICAL AND SOCIAL ..... 17

    4.1 Climatic Conditions ..... 17

        4.1.1 Rainfall ..... 17

        4.1.2 Temperature ..... 18

        4.1.3 Wind Direction and Speed ..... 19

    4.2 Landscape ..... 20

    4.3 Geology and Soils ..... 20

    4.4 Water Resources: Hydrology and Hydrogeology ..... 21

    4.5 Fauna ..... 22

    4.6 Flora ..... 23

    4.7 Social and Economy ..... 24

        4.7.1 Demography ..... 24

        4.7.2 Economic Activities and Services ..... 24

        4.7.3 Waste Management ..... 25

        4.7.4 Archaeology and Heritage Resources ..... 25

5 EMP IMPLEMENTATION: ROLES & RESPONSIBILITIES ..... 27

6 ENVIRONMENTAL MANAGEMENT AND MITIGATION MEASURES ..... 28

6.1	Identification of Key Impacts.....	28
6.2	Environmental Management and Mitigation Measures for the Dumpsite.....	28
7	ENVIRONMENTAL REHABILITATION AND CLOSURE.....	37
7.1	General Overview of Dumpsite Rehabilitation.....	37
7.2	Scope of Planned activities: Safe Closure of the Existing Dumpsite .....	39
7.2.1	Environmental Rehabilitation Plan for the Existing Waste Dumpsite .....	39
8	ENVIRONMENTAL MONITORING .....	42
9	CONCLUSION.....	42
10	LIST OF REFERENCES .....	43

## LIST OF FIGURES

Figure 1-1:	Locality map of the dumping site in Witvlei.....	2
Figure 2-1:	Different waste materials that were seen disposed of around the dumping site .....	6
Figure 2-2:	The overview of the dumping site in Witvlei.....	7
Figure 2-3:	A - entrance of the cemetery, B - the sewage management site .....	7
Figure 2-4:	The sack of sand dumped by the mining explores.....	8
Figure 4-1:	The average rainfall and rainy days for Witvlei (World Weather online, 2022) .....	17
Figure 4-2:	The monthly average rainfall for Witvlei (World Weather online, 2022).....	18
Figure 4-3:	The maximum, minimum and average temperature for Witvlei (World Weather online, 2022) .....	18
Figure 4-4:	The monthly average temperature for Witvlei (World Weather online, 2022).....	19
Figure 4-5:	The modelled wind speed and chart for Witvlei (Meteoblue, 2022).....	19
Figure 4-6:	The geology of Witvlei and surroundings.....	20
Figure 4-7:	The dominant soil map of Witvlei and surroundings .....	21
Figure 4-8:	The hydrogeological map of the Witvlei area.....	22
Figure 4-9:	Some cattle and horses found grazing around the dumping site .....	23
Figure 4-10:	Invasive species ( <i>opuntia species</i> ) observed at the dumping site during the site visit .....	24

## LIST OF TABLES

Table 2-1:	The composition and percentage estimation of the heap of a waste stream onsite ....	5
Table 3-1:	The legal requirements and permits and licenses applicable to the project activities	10
Table 4-1:	The percentage of distribution of households by means of waste (garbage) disposal and area in Okarukambe (Steinhausen) Constituency .....	25
Table 5-1:	The list of responsible parties and their roles in implementing the EMP & Closure Plan .....	27
Table 6-1:	The Environmental management and mitigation measures for the Site Upgrading ...	29
Table 6-2:	The Environmental management and mitigation measures for the Operational and Maintenance of the dumping site.....	30

Table 7-1: The Environmental Rehabilitation Measures and Post-Closure Uses of the Existing Waste Dumpsite.....40

## LIST OF APPENDICES

**Appendix 1:** Example of the Recommended Dumping Site Wall (as seen with the Oshakati Town Council' solid waste site)

**Appendix 2:** Archaeological Chance Finds Procedures (CFP)

**Appendix 3:** An example of waste compaction practice by the Rehoboth Town Council.

## LIST OF ABBREVIATIONS

Abbreviation	Meaning
CFP	Chance Finds Procedures
DEAF	Department of Environmental Affairs and Forestry
EAP	Environmental Assessment Practitioner
ECC	Environmental Clearance Certificate
EDS	Excel Dynamic Solutions
EHO	Environmental Health Officer
EIA / EMA	Environmental Impact Assessment / Environmental Management Act
EMP	Environmental Management Plan
HDPE Liner	High Density Poly Ethylene ( <i>a thermoplastic polymer from petroleum</i> )
MEFT	Ministry of Environment, Forestry and Tourism
PPE	Personal Protective Equipment
SHE Officer	Safety, Health & Environmental Officer
WVC	Witvlei Village Council

# 1 INTRODUCTION

## 1.1 Project Background and Locality

Witvlei Village Council (hereinafter referred to as the WVC or *Proponent*) has an existing and operational dumping site that has been in operation for more than 50 years. The site covers an area of about 2.5 hectares and is located about 2km on the southeastern part of the Village. The site is currently unlined and not cleared environmentally. The environmental clearance would also mean proper management of the dumping site and will be able to accommodate the increase in waste from the Village as it keeps growing. The locality of the existing dumping site is shown on the map in Figure 1-1. The WVC is in the eastern part of Namibia, within the Okarukambe Constituency of the Omaheke Region, and serves as one of the slowly developing villages.

Following the Free Training of Environmental Health Officers (EHO) and representatives by Excel Dynamic Solutions (Pty) Ltd (EDS) from 12 local authorities in November 2021, EDS had requested the Proponent to share with EDS some of their existing facilities or planned projects that are listed activities in the Environmental Management Act (EMA) No. 7 of 2007 and its 2012 EIA Regulations requiring Environmental Clearance Certificates (ECCs). EDS offered to assist the Witvlei Village Council with one project of their choice (existing) to obtain an ECC at no cost to the Local Authority. Therefore, to ensure compliance with the environmental legal requirements, the Proponent chose the existing dumping site.

To ensure that the proposed operation is compliant with the national environmental legislation, Excel Dynamic Solutions (Pty) Ltd is compiling an EMP and applying for the ECC for their dumping sites on their behalf.




Figure 1-1: Locality map of the dumping site in Witvlei

## 1.2 The Need for Environmental Clearance Certificate (ECC)

The Environmental Management Act (Act No. 7 of 2007) (EMA) and its 2012 EIA Regulations lists activities that must not be undertaken without an Environmental Clearance Certificate (ECC). The Witvlei Village dumping site includes activities listed under the 2012 Regulations' Activity No.1 (a) and (b) as follows below,

### WASTE MANAGEMENT, TREATMENT, HANDLING AND DISPOSAL ACTIVITIES

- 2.1 The construction of facilities for waste sites, treatment of waste and disposal of waste.
- 9.2 Any process or activity which requires a permit, license or other form of authorization, or the modification of or changes to existing facilities for any process or activity which requires an amendment of an existing permit, license, or authorization or which requires a new permit license or authorization in terms of a law governing the generation or release of emissions, pollution, effluent, or waste.

The dumping site has never been cleared environmentally as it is with most local authorities' waste management facilities that were established years before the EMA and its EIA Regulations.

To ensure that the Site obtains full compliance with the environmental legislation and ensure environmental protection, an environmental clearance certificate must be applied for from the Environmental Commissioner at the Ministry of Environment, Forestry and Tourism: Department of Environmental Affairs and Forestry (MEFT: DEAF).

Since the Site has already been in operation, and as per instruction from Office of the Environmental Commissioner, the ECC Application should be accompanied by a Draft Environmental Management Plan (EMP). The Draft EMP will then be evaluated by the Environmental Commissioner for consideration of the Site ECC.

### 1.3 The Need for Environmental Management & Closure Plan

Regulation 8(j) of the EIA Regulations (2012) requires that a draft Environmental Management Plan (EMP) shall be included as part of the Environmental Assessment (EA) scoping report (carried out for the first ECC in 2017). A '**Management Plan**' is defined as:

*"...a plan that describes how activities that may have significant environments effects on the environment are to be mitigated, controlled and monitored."*

It is important to note that an EMP is a statutory document and a person who contravenes the provisions of this EMP may face imprisonment and/or a fine. This EMP is a living document and can be amended to adapt to address project changes and/or environmental conditions and feedback from compliance monitoring.

The purpose of this document is, therefore, to guide environmental management throughout the operational (and maintenance/upkeep), and closure (decommissioning) phases:

- **Operations and Maintenance (Upkeep/Upgrading):** the dumping site is operational (the solid waste is being disposed onsite) and maintenance is currently done by the Proponent through their contractors, where necessary.
- **Closure (Decommissioning)** – This is the stage at which the dumping site reaches capacity, and the Village Council ceases to dispose the solid waste (this could be due to relocation or siting of a new site). The dumping site would be decommissioned, and the Village Council will need to look for another site.

This EMP and Closure Plan thereto has been prepared for the management of potential impacts associated with the operations and the closure of the dumping site in the Village.

The description of the project activities is briefly provided under the next heading (Chapter 2).



## 2 THE DESCRIPTION OF PROJECT ACTIVITIES

This EMP was developed based on the site visit and assessment, consulted literature, information provided by the Proponent. The site visit was conducted in mid-2022. The activities currently undertaken onsite are presented under the following sections.

### 2.1 Current Operational Activities and Waste disposal method onsite

The site is used for the disposal of all solid waste originating from the various sources in and around Witvlei and as well as nearby farms. Currently, the collection and transportation of general domestic waste is done by the Village Council's technical team every Tuesday and Thursday.

Some households were issued with the oil drums to be used as a bin by the Village Council. Thus, some of these households use the drum as bins for general domestic waste containment while awaiting collection. Some households also make use of plastic bags for additional waste collection while a few of the residents drive their waste, especially garden refuse, mining explorer, and building rubble, to the waste disposal site (dumping site).

The waste stream at the dumpsite is made up of a mixture of different types of waste (Table 2-1). The stream consists of biodegradable waste such as paper and food items as well as non-biodegradable waste such as plastics, cans, glass, and batteries. Also, some of these wastes are combustible (plastic, food, paper, textile,), while glass and bricks/batteries are non-combustible and remain visible even after burning. An open burning system is being used to reduce waste volumes at the disposal site. After burning the residual stays where they were burned.

**Table 2-1: The composition and percentage estimation of the heap of a waste stream onsite**

Composition	Percentage (%)
Construction material	15
Cans and tins	10
Paper, boxes	5
Organic (food)	7
Glass and plastic	5 and 35
Sand (from miners/explorers) and	15
Charcoals residuals	8

The different waste observed onsite during site assessment and visit are shown in Figure 2-1.



Figure 2-1: Different waste materials that were seen disposed of around the dumping site



## 2.2 Other Activities on and around the Dumping Site

The Witvlei dumping site is found within the grazing camp, which is divided into two portions. One portion is currently used as a grazing area for farmers within the surrounding, and in the other portion, is the dumping site. In addition, there is a cemetery and sewage management site within that portion. The sewage and the cemetery are fenced off, while the dumping site is not fenced off and there is no gate or fence for the portion where the dumping site is found.

The overview of the dumping site is shown in Figure 2-2 and cemetery entrance fence in Figure 2-3.



Figure 2-2: The overview of the dumping site in Witvlei



Figure 2-3: A - entrance of the cemetery, B - the sewage management site

Apart from the waste dumping by the Village Council, there are dumping of solid waste from other land uses such as exploration projects in the area as seen in Figure 2-4.



Figure 2-4: The sack of sand dumped by the mining explores

### 2.3 Waste management

The waste is currently poorly managed onsite. However, the following changes will be implemented onsite to improve operations:

- Solid waste: The Site office or control room will be equipped with secured waste bins for domestic waste for site personnel to store the waste before disposing into the dumpsite.
- Construction rubbles from the Village and nearby farms and exploration/mining projects: these will be stored at a designated area onsite.
- Alternative waste usage: the Village needs to encourage implementation the three R's (Reducing, Recycling, and Reuse) Waste Management Hierarchy at the site. This will aid in minimizing the accumulation of waste onsite.
- Hazardous waste: all the fuels and lubricants that may be used onsite during site upgrade works will be properly handled and produced waste fuels will be stored in containers for disposal at the Village Council's hazardous waste management facility or nearby approved facility.
- Human waste (sewage): During site Upgrade, there will be provision for at least two portable toilets for the construction/upgrade workers. Ablution facilities (toilets and washroom) will be added onsite for the site operation workers.

### 2.4 Dumping Site Challenges and Observations

The following challenges are experienced by the Village Council and these are as follows:

- Littering and illegal refuse (waste) dumping: plastic, papers, bottles, building rubbles and other waste dumped by both some residents, neighbouring locals, as well as exploration and mining projects.
- Groundwater pollution: the dumping site is not lined, therefore leachate that has potentially been seeping into the ground and could have been affecting groundwater over time.
- Lack of coordinated waste recycling: apart from uncoordinated and unregulated waste scavenging by people, there is no formal recycling practiced onsite.
- Lack of basic facilities (ablution and drinking water): There are no proper ablution facilities for the site workers and visitors. Therefore, this will need refurbishment during site upgrade.

## **2.5 Proposed Improvements and recommendations to the Village Council**

Based on the site visit and observations above, the following improvements and recommendations were made by the EDS Consultants and these are also incorporated into the management and mitigation measures under Chapter 6.

- The dumpsite should be properly fenced off with a high steel pole wall (see Appendix 1) with sufficient warnings (in English, and one of the local/commonly spoken languages).
- The waste should be properly sorted and disposed accordingly.
- Promote waste recycling such as bottles, garden refuse (garden manure) and plastic through public awareness. Consider monetizing waste recycling and re-use to encourage the practice.
- The burning of waste should be done between 08am 5pm only and ensure that there is always someone to monitor the fire until it is completely put out before leaving the Site.
- Prohibit unauthorized access of the public into the dumpsite. The waste collection for re-use should be controlled and supervised by and done through designated site workers and proper procedures should be followed.
- Upgrade the security control gate to control the entrance into the dumpsite.
- Set up ablution facilities for the site workers such as the security guards, visitors, waste sorters and disposal contractors.

The summary of legal requirements that govern the project activities are provided under the next chapter.

### 3 LEGAL FRAMEWORK: APPROVALS, LICENSES AND OR PERMITS

The project and its associated activities are governed by certain legislative and legal requirements that are necessary to consider and outlined herein. This is done in terms of institutional (local) and national perspective. Therefore, the summary of these relevant legal requirements and these that require permitting and licensing for certain project activities are presented under Table 3-1.

**Table 3-1: The legal requirements and permits and licenses applicable to the project activities**

Legislation/Policy/ Guideline	Relevant Provisions	Implications for this Project
Environmental Management Act EMA (No 7 of 2007): <u>Regulated under the Ministry of Environment, Forestry and Tourism (MEFT)</u>	The Act and its 2012 EIA Regulations aims to ensure that the potential impacts of the development on the environment are carefully considered.  The Act aims at promoting sustainable management of the environment and use of natural resources. The Environmental Management Act (EMA) is broad; it regulates land use development through environmental clearance certification and/or Environmental Impact Assessments. The Act provides for the clearance certification for <b><i>“2.1 The construction of facilities for waste sites, treatment of waste and disposal of waste.”</i></b>	The EMA should inform and guide this EMP development and its implementation for:  -ECC Amendment/Transfer and Renewal: Should the Proponent consider amending/Transferring the Project activities  - The ECC needs to be renewed every 3 years (at least 3 months prior to its expiry date).  The applications as deem necessary should be made with the Department of Environmental Affairs and Forestry (DEAF) as follows:  <b>Office of the Environmental Commissioner:</b>  <b>Mr. Timoteus Mufeti</b>  <b>Tel: 061 284 2701</b>
Environmental Impact Assessment (EIA) Regulations Government Notice 28-30 (Government Gazette 4878) of February 2012: <u>Regulated under the MEFT</u>		

Legislation/Policy/ Guideline	Relevant Provisions	Implications for this Project
	<p>9.2 Any process or activity which requires a permit, license or other form of authorization, or the modification of or changes to existing facilities for any process or activity which requires an amendment of an existing permit, license, or authorization or which requires a new permit license or authorization in terms of a law governing the generation or release of emissions, pollution, effluent, or waste" which is relevant to the Project.</p> <p>For new projects, the Act requires that projects with significant environmental impacts are subject to an environmental assessment process (Section 27). Regardless to the dumping site, mitigation measures should be developed for implementation during operations.</p>	
	<p>Details requirements for public consultation within a given environmental assessment process (Government Notice No. 30 Section 21).</p> <p>The details the requirements for what should be included in an Environmental Scoping Report (Government Notice No. 30 S8) and an EIA Report (Government Notice No. 30 Section 15).</p>	<p>The Project is already in its operational phase. However, if necessary and required, constant consultations and engagements with the interested and affected parties (stakeholders) should be continued. In case of grievances raised by some members of the public, this should be addressed and resolved amicably.</p>
<p>Pollution Control and Waste Management Bill: <u>Regulated under the MEFT</u></p>	<p>The bill aims to “prevent and regulate the discharge of pollutants to the air, water and land” Of particular reference to the Project is: Section 21 “(1) Subject to sub-section (4) and section 22, no person shall cause or permit the discharge of pollutants or waste into any water or watercourse.”</p>	<p>The Proponent and their workers/contractors should continue with the good waste management work (directly or indirectly) to ensure that the waste does not cause environmental threat and degradation.</p>



Legislation/Policy/ Guideline	Relevant Provisions	Implications for this Project
	Section 55 “(1) No person may produce, collect, transport, sort, recover, treat, store, dispose of or otherwise manage waste in a manner that results in or creates a significant risk of harm to human health or the environment.”	<b>No permit or license required.</b>
Forestry Act No. 12 of 2001: <u>Regulated under the MEFT</u>	<p>The Act provides for the management and use of forests and related products / resources. It offers protection to any living tree, bush or shrub growing within 100m of a river, stream or watercourse on land that is not a surveyed erven of a local authority area. In such instances, a licence would be required to cut and remove any such vegetation. These provisions are only guidelines.</p> <p>The Project is in a desert environment where vegetation is scarce and of which some are sensitive species.</p>	The Site is already disturbed from the current operations of the dumpsite. However and young trees of some trees that may be protected may be present onsite. Should there be a need to remove these trees (during Site upgrading or extension), <u>a permit should be obtained from the nearest MEFT’ Forestry Office in the Region prior to removing the trees.</u>
Soil Conservation Act (No 76 of 1969): <u>Regulated under the Ministry of Agriculture, Water and Land Reform (MAWLR)</u>	The Act makes provision for the prevention and control of soil erosion and the protection, improvement and conservation of soil, vegetation and water supply sources and resources, through directives declared by the Minister.	Duty of care must be applied to soil conservation and management measures must be included in the EMP. This is mainly aimed at soil disturbance through unnecessary creation of new tracks and pollution from project related activities.
	The Act extends the protection of archaeological and historical sites to private and communal land and defines permit procedures regarding activities at such sites.	



Legislation/Policy/ Guideline	Relevant Provisions	Implications for this Project
<p>The National Heritage Act (No. 27 of 2004): <u>Regulated under the Ministry of Education, Arts and Culture through National Heritage Council (NHC) of Namibia</u></p> <p>The National Monuments Act (No. 28 of 1969): <u>Regulated under the NHC</u></p>	<p>The Act extends the protection of archaeological and historical sites to private and communal land and defines permit procedures regarding activities at such sites.</p>	<p>Should heritage resources (e.g., artefacts, human remains/bones in the subsurface etc.) are discovered at some point on and /or around the site, these should be reported to the National Heritage Council of Namibia for relocation.</p> <p><b>Contact: Mrs. Erica Ndalikokule (Director)</b>  <b>Or Ms. Agnes Shiningayamwe (Regional Heritage Officer)</b>  <b>Tel: 061 301 903</b></p>
<p>Public Health Act (No. 36 of 1919): <u>Regulated under the Ministry of Health and Social Services</u></p>	<p>Section 119 states that “no person shall cause a nuisance or shall suffer to exist on any land or premises owned or occupied by him or of which he is in charge any nuisance or other condition liable to be injurious or dangerous to health.”</p>	<p>The Proponent and all its employees should ensure compliance with the provisions of these legal instruments. This includes the provision of health and safety measures, wearing of Personal Protective Equipment (PPE), Health &amp; Safety Trainings, etc.</p>
<p>Health and Safety Regulations GN 156/1997 (Government Gazette 1617): <u>Regulated under the Ministry of Health and Social Services</u></p>	<p>Details various requirements regarding health and safety of labourers.</p>	<p>This safety and health of the community around the dumping Site. This requires a complete upgrade of the Site to ensure that the unauthorized members of the public do not access the dumping site as it is the current situation onsite.</p>
<p>Public and Environmental Health Act No. 1 of 2015: <u>Regulated under the Ministry of Health and Social Services</u></p>	<p>To provide a framework for a structured uniform public and environmental health system in Namibia; and to provide for incidental matters.</p>	<p><b>No permit or license required.</b></p>

Legislation/Policy/ Guideline	Relevant Provisions	Implications for this Project
Road Traffic and Transport Act, No. 22 of 1999: <u>Regulated under the Ministry of Works and Transport (Roads Authority of Namibia)</u>	The Act provides for the establishment of the Transportation Commission of Namibia; for the control of traffic on public roads, the licensing of drivers, the registration and licensing of vehicles, the control and regulation of road transport across Namibia's borders; and for matters incidental thereto.	The Proponent should consider applying for a formal access road permit to the dumping site. This permit is to be applied from Roads Authority.  <b>Contact: Mr Eugene de Paauw (Roads Authority – Specialist Road Legislation)</b>  <b>Tel.: 061 284 7027</b>
Water Act 54 of 1956: <u>Regulated under the Ministry of Agriculture, Water and Land Reform</u>	The Water Resources Management Act 11 of 2013 is presently without regulations; therefore, the Water Act No 54 of 1956 is still in force:  -Prohibits the pollution of water and implements the principle that a person disposing of effluent or waste has a duty of care to prevent pollution (S3 (k)).  -Provides for control and protection of groundwater (S66 (1), (d (ii)).  -Liability of clean-up costs after closure/abandonment of an activity (S3 (l)).	The protection (both quality and quantity/abstraction) of water resources should be a priority.

Legislation/Policy/ Guideline	Relevant Provisions	Implications for this Project
Water Resources Management Act (No 11 of 2013): <u>Regulated under the Ministry of Agriculture, Water and Land Reform</u>	Ensure that the water resources of Namibia are managed, developed, used, conserved and protected in a manner consistent with, or conducive to, the fundamental principles set out in Section 66 - protection of aquifers, Subsection 1 (d) (iii) provide for preventing the contamination of the aquifer and water pollution control (Section 68).	
Atmospheric Pollution Prevention Ordinance (1976): <u>Regulated under the Ministry of Health and Social Services</u>	This ordinance provides for the prevention of air pollution and is affected by the Health Act 21 of 1988. Under this ordinance, the entire area of Namibia, apart from East Caprivi, is proclaimed as a controlled area for the purposes of section 4(1) (a) of the ordinance.	The project and related activities should be undertaken in such a way that they do not pollute or compromise the surrounding air quality.
Hazardous Substance Ordinance, No. 14 of 1974: <u>Regulated under the Ministry of Health and Social Services</u>	The ordinance provides for the control of toxic substances. It covers manufacture, sale, use, disposal and dumping as well as import and export. Although the environmental aspects are not explicitly stated, the ordinance provides for the importing, storage, and handling.	The Proponent should handle and manage the storage and use of hazardous substances on site so that they do not harm or compromise the site environment
Local Authorities Act No. 23 of 1992: <u>Regulated under the Ministry of Urban and Rural Development</u>	To provide for the determination, for purposes of local government, of local authority councils; the establishment of such local authority councils; and to define the powers, duties and functions of local authority councils; and to provide for incidental matters.  This includes the management of waste.	The WVC Council is the responsible Local Authority of the area, and the project Proponent. Regardless, they should ensure that the Site activities follow the Act and its Regulations, as relevant to the project.

Legislation/Policy/ Guideline	Relevant Provisions	Implications for this Project
Labour Act (No. 6 of 1992): <u>Regulated under the Ministry of Labour, Industrial Relations and Employment Creation (MLIREC)</u>	MLIERC is aimed at ensuring harmonious labour relations through promoting social justice, occupational health and safety and enhanced labour market services for the benefit of all Namibians. This ministry ensures effective implementation of the Labour Act No. 6 of 1992, specifically its Regulations, No. 156 Labour Act, 1992: Regulations relating to the health and safety of employees at work	The Proponent should ensure that the Site operations, and maintenance works, do not compromise the safety and welfare of workers.  <b>No permit or license required.</b>

The dumping site is located in a specific biophysical and social environment. Understanding the existing environment would aid in identifying the sensitive or potentially affected features and how these can be protected by the development and implementation of mitigation or management measures. Therefore, the relevant features of this environment are presented under the next chapter.

## 4 ENVIRONMENTAL BASELINE: BIOPHYSICAL AND SOCIAL

The baseline current) environmental conditions of the site and surroundings are presented under the subheadings below. The information has been sourced from consulted literature (relevant books, reports, and websites) and observations made onsite by the Environmental Consultants in July 2022 and October 2022.

### 4.1 Climatic Conditions

#### 4.1.1 Rainfall

The Witvlei area receives average annual rainfall in the ranges of 300 to 400mm (Mendelsohn *et al.*, 2002). According to the 13-year period of rainfall data on the World Weather Online website (2022), the Witvlei area received the highest rainfall of 387mm in February 2012, followed by 373mm in January 2021 as shown in Figure 4-1.




Figure 4-1: The average rainfall and rainy days for Witvlei (World Weather online, 2022)

The highest average rainfall for the area is 106mm in January followed by 100mm in February and 95mm in December as shown in the chart in Figure 4-2.




Figure 4-2: The monthly average rainfall for Witvlei (World Weather online, 2022)

4.1.2 Temperature

Mendelsohn et al, (2002) indicated that the Witvlei area has annual temperature ranging between 18 and 20°C, minimum temperatures ranging between 2 and 4°C and maximum temperatures ranging from 30 to 34°C. According to World Weather Online (2022), the minimum and maximum temperatures for Witvlei are 6°C (in June) and 34°C (in October), respectively (Figure 4-3).




Figure 4-3: The maximum, minimum and average temperature for Witvlei (World Weather online, 2022)

The monthly average high and low temperatures are 32°C and 7°C, respectively (




Figure 4-4).




Figure 4-4: The monthly average temperature for Witvlei (World Weather online, 2022)

### 4.1.3 Wind Direction and Speed

The predominant wind in the Witvlei area is blowing from South/Southwest to North/Northeast (Meteoblu, 2022) at a speed of more 19 kilometers per hour throughout the years as shown in Figure 4-5. The strong winds (with a speed greater than 28km/h) occur throughout the year as for 2 to 10 days in a month as shown in the chart below (Figure 4-5 right-hand side).




Figure 4-5: The modelled wind speed and chart for Witvlei (Meteoblue, 2022)


## 4.2 Landscape

The landscape of the Witvlei Village and surroundings is characterized by the Khomas Hochland Plateau. This is a large ridge of higher ground in the center of Namibia. The altitudes range between 1,700 and 2,000m above sea level in most places, with the highest areas right in the center of Namibia. Much of the Khomas Hochland Plateau consists of rolling hills, especially in the west, where rivers have eroded many deep valleys (Mendelsohn *et al.*, 2002).

## 4.3 Geology and Soils

The geology of Witvlei is characterized by the Kalahari and Namib sands (Mendelsohn *et al.*, 2002), and underlain by bedrocks comprising quartzite, schist and marble. The geological map of the area surrounding the dumping site in Witvlei is shown in Figure 4-6.





**Figure 4-6: The geology of Witvlei and surroundings**

The Witvlei area is dominated by eutric regosols as shown in Figure 4-7. According to Mendelsohn *et al* (2002), eutric soils are fertile with high base saturation, and regosols component of the soil name indicates that these are medium or fine textured soils of actively eroding landscapes, the thin layers lying directly above the rock surfaces from which they were formed. These soils never reach a depths of more than 50cm (Mendelsohn *et al.*, 2002).

Based on site observations, the site soils are highly influenced by the dumpsite activities over time.




Figure 4-7: The dominant soil map of Witvlei and surroundings

#### 4.4 Water Resources: Hydrology and Hydrogeology

The geohydrology map shown in the map in Figure 4-8 shows that groundwater around the project site is hosted in fractured, fissured or karstified aquifers (secondary aquifers). The main aquifers in this case would from fractured and or karstified rock units of marbles and quartzite. Around Witvlei Village and in the western-southeastern trend, groundwater is hosted in porous (primary) aquifers, i.e. groundwater is hosted in the alluvial sediments along the river system.




Figure 4-8: The hydrogeological map of the Witvlei area

## 4.5 Fauna

According to Risk-Based Solutions Consulting (RBS) (2015), Omaheke Region is home to reptiles, mammals, birds, and reptiles. Reptiles of greatest concern are probably the two species classified as insufficiently known and rare (*Mehelya vernayi* and *Psammophis jallae*) and the tortoises (*Stigmochelys pardalis* and *Psammobates oculiferus*) which are often consumed by humans. In addition, the area is surrounded by farms mostly cattle farmers and some are farming with goats, sheep, and horses. Some animals found around the site are shown in Figure 4-9.



Figure 4-9: Some cattle and horses found grazing around the dumping site

#### 4.6 Flora

According to Mendelsohn *et al.* (2002) Witvlei is associated with large, open areas of grasslands and scattered thorny Acacia trees. The project area is located within the Central Kalahari vegetation type. The vegetation of the area is classified as northern Kalahari bush savannah (Mendelsohn *et al.* 2002) and is characterised by dense stands of edible bush covering the dunes, of which *Croton gratissimus*, *Combretum apiculatum*, *Terminalia sericea*, and *Philenoptera nelsii*, and shrubs such as *Bauhinia petersiana* and *Grewia* species are the most common (Rawlinson 1994). *Terminalia sericea* is regarded as the main bush encroaching species in the study area (De Klerk, 2004).

There are invasive plant species (non-native (or alien) to the ecosystem and whose introduction to a certain place is likely to cause environmental harm or harm to human health) and these are shown in Figure 4-10.





Figure 4-10: Invasive species (*opuntia species*) observed at the dumping site during the site visit

## 4.7 Social and Economy

### 4.7.1 Demography

Based on 2011 Namibia Population and Housing Census, the population of the Omaheke Region was 71,233 (34,016 females and 37,217 males) (Namibia Statistics Agency (NSA), 2014). The NSA also indicated that 55% of the population lived in rural areas and 45% in urban areas. The Witvlei Village falls within the Okarukambe (formally known as Steinhausen) Constituency with a population of 10,060 (4,562 females and 5,498 males).

### 4.7.2 Economic Activities and Services

The Okarukambe Constituency's main sources of household income include farming (9%), wages & salaries (69%), cash remittance (5%), business (non-farming) accounting for 3% and pension at 11% (NSA, 2014).

The main source of water is from boreholes and safe drinking water is available to most households. There is a 66kV power substation situated at Witvlei with electrical connections linked to formal housing. The provision of adequate sanitation remains a challenge, especially in informal areas.

The only road segment of bitumen standard is the Trans Kalahari passing through Witvlei, the remaining road network is gravel. Health services are available with one clinic that serves the community. Health (clinic), and Policing (police station, adult education office, Social Protection (Ministry of Gender Office), postal services (NamPost), and local administration (Witvlei Village Council). Significant investments made in the past at Witvlei include Meat (Abattoir), Leap clothing

factory, Taxidermy, and Charcoal processing plant have provided employment for the betterment of the local community.

The Witvlei Village covers an area of 990 km<sup>2</sup> of which about 70% has so far been utilized/ built up. The town is surrounded by farms, mostly cattle farmers.

#### 4.7.3 Waste Management

##### A. Garbage and Waste Disposal

According to NSA (2014), the most common means of disposing garbage in Omaheke Region was burning (38.2%). Regular collection accounts for 25.1% of household waste disposal. In urban areas, 58% of the households benefit from regular waste collection while 52.2% of households in rural areas burn their waste. Similarly, at constituency level, regular waste collection was most common in the Gobabis (55.6%). Other constituencies depend largely on burning or using a rubbish pit as a means of disposing of their household waste /garbage. The waste disposal statistics as per the 2011 Census of the Regions per constituency is shown in Table 4-1, with Witvlei (formerly Steinhausen) marked in red.

**Table 4-1: The percentage of distribution of households by means of waste (garbage) disposal and area in Okarukambe (Steinhausen) Constituency**

Area	Households	Regularly Collected	Irregularly Collected	Burning	Roadside Dumping	Rubbish Pit	Other
Omaheke	16 174	25.1	1.9	38.2	7.6	26.7	0.6
Urban	5 275	58.0	3.5	9.2	17.3	11.7	0.3
Rural	10 899	9.2	1.1	52.2	2.9	33.9	0.7
Aminius	2 700	14.5	1.3	34.6	3.0	46.1	0.4
Gobabis	5 100	55.6	2.3	12.5	16.0	13.4	0.3
Kalahari	1 722	14.1	1.2	30.1	4.3	49.9	0.4
Otjinene	1 588	6.8	5.3	61.4	6.7	18.9	0.9
Otjombinde	1 505	6.1	0.3	59.3	2.3	30.5	1.5
Steinhausen	2 328	14.7	1.6	53.0	4.3	25.3	1.1
Epukiro	1 231	4.1	0.2	80.0	1.3	14.4	0.0

#### 4.7.4 Archaeology and Heritage Resources

There were no recorded nor observed archaeological or heritage resources onsite.

However, the absence of surface findings does not mean an absence of subsurface resources that may be uncovered during earthworks of the site upgrading.

For the successful implementation of this EMP, the roles and responsibilities need to be assigned to different parties at the WVC (and relevant contractors appointed by the Village Council to undertake works at the dumping site or associated activities). Although the Village Council holds overall responsibility of implementing the EMP, individual parties operating under the Village Council holds the responsibility of implementing specific measures (as entirely individually or collectively), therefore, the EMP roles and responsibilities are provided under the next chapter.

## 5 EMP IMPLEMENTATION: ROLES & RESPONSIBILITIES

The Witvlei Village Council, as the project Proponent has the overall responsible for the implementation of the EMP and the associated Closure Plan. The roles and responsibilities of all delegates/parties involved in the effective implementation of this EMP are set in Table 5-1.

**Table 5-1: The list of responsible parties and their roles in implementing the EMP & Closure Plan**

Role (Person and or Institution)	Responsibilities
The Proponent (Witvlei Village Council)	<ul style="list-style-type: none"> <li>-Managing the implementation of this EMP and updating and maintaining it when necessary.</li> <li>-Management and monitoring of individuals and/ or equipment on-site in terms of compliance with this EMP and issuing fines for contravening EMP provisions.</li> </ul>
Safety, Health & Environmental (SHE) Officer / Environmental Health Officer (EHO)	<ul style="list-style-type: none"> <li>-Conducting site inspections of all areas with respect to the implementation of this EMP (monitor and audit the implementation of the EMP).</li> <li>-Advising the Proponent on the removal of person(s) and/or equipment not complying with the provisions of this EMP.</li> <li>-Undertaking an annual review of the EMP and recommending additions and/or changes to this document.</li> </ul>
Site Operator	-Collaborate with the ECO to ensure the implementation of the EMP, especially on the technical aspects regarding the dumping site upgrading and operations.
Site Upgrading Contractor	-Collaborate with the SHE Officer/EHO and Site Operator to ensure the implementation of the EMP, especially on the technical aspects regarding the upgrading of the dumping site.



## 6 ENVIRONMENTAL MANAGEMENT AND MITIGATION MEASURES

### 6.1 Identification of Key Impacts

The key potential impacts associated with the dumping site upgrading and operations are as follows:

<u>Positive impacts</u>	<u>Potential Negative impacts (Continued)</u>
-Improved local public and environment health through a better and environmentally managed dumping site.	-General environmental pollution through mishandling of project related waste during site upgrade/construction and operational phase.
-Improvement for the Village's planning regarding future solid waste management.	-Air pollution by potential dust on untarred roads during waste offloading/disposal.
<u>Potential Negative impacts</u>	-Visual impact due to the presence of the piling waste heaps over time when the Village expands towards the dumpsite or located close to roads.
-Soil disturbance during site fencing and installing the needed services.	-Health and safety: improper handling of site materials and equipment may cause health and safety risks and operational hazards from unfenced site.
-Groundwater pollution from infiltration of dissolved waste into surrounding soils and eventually groundwater systems.	
-Surface water pollution: During heavy rains, rainwater may carry wastes from the dumping site to nearby river systems.	

The impacts will be mitigated by the implementation of measures provided under the next section.

### 6.2 Environmental Management and Mitigation Measures for the Dumpsite

The management actions provided under this section are aimed at avoiding the above-listed potential negative impacts, where possible. Where it is impossible to avoid the impacts, mitigation measures are provided to reduce the impacts' significance. The measures recommended (Table 6-1 and Table 6-2).

Table 6-1: The Environmental management and mitigation measures for the Site Upgrading

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
<b>Site Improvement / Upgrading Mitigation Measures</b>				
Dumping site wall design	Utilization of unsuitable materials such as precast	<p>-The dumping site wall should be constructed either with electric fence or steel pole to ensure that the site is protected from vandalism and unauthorized access – please refer to an example of a better and strong/vandalism &amp; theft resistance dumping site wall is the <a href="#">Oshakati Town Council site - Appendix 1</a></p> <p>-The materials for the wall should be well designed and installed (height-wise)</p>	-The site walls materials are not mesh wire (vulnerable to vandalism and theft)	-Proponent
Site infrastructures and services	Lack of necessary infrastructure	<p>-The design should include the security control gate, water supply, ablution facilities, parking areas, and night lighting.</p> <p>-The roads to the site should properly upgraded and maintenance done regularly.</p>	-All the infrastructures and services are included in the site upgrade layout/plan	-Proponent (Planning & Design Engineer)
Stormwater Management	The stagnation of rainwater and possible overtopping during rainwater (site damage and flooding)	<p>-Stormwater management systems should be designed and incorporated into the dumpsite upgrading plan to ensure that the rainwater is collected and diverted to specific rainwater collection area (point) and not idle on site.</p> <p>-A runoff diversion ditch must be constructed and maintained.</p>	-Stormwater discharge systems are incorporated into the upgrade plan and installed onsite.	-Proponent -Planning & Design Engineer
Employment opportunities	Unfair practices labour recruitment	<p>-The locals should be given preference for works (skilled, semi and unskilled, where possible).</p> <p>-Equal opportunities should be given to women and men, where possible.</p>	<p>-There is a fair recruitment process</p> <p>-Locals are given preference for the work</p>	-Proponent (Human Resources Department)

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
Goods and services procurement	The procurement of goods and service from outsiders over local business may lead to conflicts and overlooking local suppliers	<ul style="list-style-type: none"> <li>-The procurement of works for site upgrade works should follow a fair and transparent process.</li> <li>-Procurements for goods and services should be open only to local and Namibian companies with strong local participation.</li> <li>-The business opportunities such as bulk waste disposal and site maintenance should be given to local companies</li> </ul>	<ul style="list-style-type: none"> <li>-Site upgrading goods and services are procured from Witvlei or Gobabis and if not possible, then Windhoek.</li> <li>-Local businesses are considered for procurement opportunities</li> </ul>	-Proponent (Procurement Department)

Table 6-2: The Environmental management and mitigation measures for the Operational and Maintenance of the dumping site

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
<b>Continued Operations and Maintenance Mitigation Measures</b>				
EMP implementation and training	Lack of EMP awareness and implications thereof	<ul style="list-style-type: none"> <li>-EMP trainings should be provided to all site personnel.</li> <li>-All site personnel should be aware of necessary health, safety, and environmental considerations.</li> <li>-The implementation of this EMP should be monitored.</li> </ul> <p>The site should be inspected, and a compliance audit done throughout <u>the project activities (bi-annually)</u>.</p> <ul style="list-style-type: none"> <li>-Implement EMP non-compliance penalty system onsite.</li> </ul>	<ul style="list-style-type: none"> <li>-Compliance monitoring conducted bi-annually and should be recorded.</li> <li>-The ECC is renewed every 3 years</li> <li>-Bi-annual reports</li> <li>-Records of EMP training conducted.</li> </ul>	-SHE Officer
Soils	Physical soil / land disturbance and loss of	<ul style="list-style-type: none"> <li>-The topsoil that was stripped from certain site areas should returned to its initial position, should be returned.</li> </ul>	<ul style="list-style-type: none"> <li>-No stockpiled soils after completion of works</li> <li>-No new erosion gullies.</li> </ul>	-SHE Officer

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
	topsoil during site upgrade	<ul style="list-style-type: none"> <li>-Site soils should not be disturbed, if not needed or related to the actual construction works.</li> <li>-All site maintenance trenches should be backfilled, and areas rehabilitated upon completion of works</li> </ul>		
Site Fire outbreaks	Accidental fire outbreaks risks	<ul style="list-style-type: none"> <li>-Warning signs of “<i>No Smoking</i>” and “<i>No throwing of live cigarettes or firewood inside the dumping site/No open fires</i>” should be clearly written (in English and commonly spoken / local languages) and pasted at dumping site entrance.</li> <li>-The site should be equipped with at least two fire extinguishers at the security gate and should be serviced accordingly. The personnel should be trained on how to use extinguishers (basic fire firefighting skills).</li> <li>-No open fires should be created onsite.</li> <li>-The contact details of fire services should be readily and visibly displayed at the entrance office/security control.</li> <li>-All personnel must be sensitised about responsible fire protection measures and good housekeeping such as the removal of flammable materials (e.g., rubbish, dry vegetation, and hydrocarbon-soaked soil) onsite.</li> <li>-The burning of waste onsite should be done between 8am and 15h00 to ensure that there is someone onsite to monitor the fire until it is completely put out before leaving the site, i.e., no open fire should be left onsite unattended.</li> </ul>	<ul style="list-style-type: none"> <li>-No open fires by site personnel or visitors</li> <li>-Fire extinguishers are readily available and up to date with service</li> </ul>	<ul style="list-style-type: none"> <li>-Proponent</li> <li>-SHE Officer</li> <li>-Site Operator</li> </ul>
Site safety and security	Compromising site security and safety	<ul style="list-style-type: none"> <li>-A high steel pole wall should be constructed around the site (as proposed under the site upgrading above).</li> </ul>	<ul style="list-style-type: none"> <li>-The site wall and security measures are in place.</li> </ul>	<ul style="list-style-type: none"> <li>-Proponent</li> <li>-Site Upgrading Contractor</li> </ul>

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
		<ul style="list-style-type: none"> <li>-A modern security gate and security control point should be installed at the site entrance.</li> <li>-The site should be equipped with 24-hour security surveillance in case of opportunistic activities such as theft and vandalism.</li> </ul>		
Occupational and community health and safety	Project related injuries and other health and safety related issues on personnel and locals	<ul style="list-style-type: none"> <li>-Project personnel should be inducted provided on the health &amp; safety measures, including the risks of mishandling equipment, materials on site.</li> <li>-The contact details of ambulance and other extensive health care services should be readily and visibly displayed onsite for the site personnel.</li> <li>-A fully furnished first aid kit should always be onsite and ensure that 2 or 3 site personnel are trained on administering first aid.</li> <li>-Employees and visitors should be properly equipped with adequate personal protective equipment (PPE) such as coveralls, gloves, safety boots, earplugs, or safety glasses (depending on the job undertaken onsite)</li> <li>-Heavy vehicle, equipment and machinery at or to site should be properly secured to prevent any harm or injury to the Proponent's personnel.</li> <li>-An emergency preparedness plan should be compiled, and all personnel appropriately trained.</li> <li>-Personnel should not be allowed to drink alcohol prior to and during working hours nor allowed on site when under the influence of alcohol (leading to health &amp; safety risks).</li> <li>-The scavenging of waste by community members should be prohibited as certain waste items could pose health</li> </ul>	<ul style="list-style-type: none"> <li>-Comprehensive health and safety plan for all project activities compiled.</li> <li>-Occupational Health and Safety Personnel</li> <li>-Health and Safety Trainings</li> <li>-Fully equipped first aid kit onsite</li> <li>-Trained workers to administer first aid</li> </ul>	<p>Proponent</p> <ul style="list-style-type: none"> <li>-SHE Officer</li> <li>-Site Upgrading Contractor</li> </ul>

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
		<p>and safety risks such as stumbling on unnoticed broken bottles, rotten food items, chemicals and other potential unhealthy items contained in waste.</p> <p>- Prohibit unauthorized public access into the dumpsite. The waste collection for re-use and recycling should be supervised and done through a designated site workers and following proper procedures.</p>		
Water Resources Use	Over-utilization of water resources	<p>-Project water storage tanks should be inspected daily to ensure that there is no leakage, resulting in wasted water.</p> <p>-Water conservation awareness and saving measures training should be provided to all the project workers so that they understand the importance of conserving water and become accountable.</p>	<p>-No water leakages from site water storage tanks</p> <p>-Water is recycled where possible</p>	<p>-SHE Officer</p> <p>-Site Upgrading Contractor</p>
Soils and water resources	Soils and water resources pollution	<p>-Particularly during site upgrading, spill control preventive measures should be in place on site to management soil pollution.</p> <p>-During site upgrade, for site areas that will be used for the storage of hazardous waste, consider using an HDPE liner or natural clay liner to eliminate the risk of possible leakage/leachate.</p> <p>-Sensitized personnel on the impacts of soil pollution.</p> <p>-Project machines and equipment should be equipped with drip trays to contain possible oil spills.</p> <p>-Polluted soil should be removed immediately and disposed of at an approved and appropriately classified hazardous waste treatment facility.</p>	<p>-No complaints of pollutants on the soils due to project activities</p> <p>-No visible oil spills on the ground or pollution spots.</p> <p>-Sufficient waste containers provided onsite</p> <p>-Non-permeable material are used on areas where hydrocarbons and potential pollutants are utilized during upgrade works.</p>	<p>-SHE Officer</p>

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
		<ul style="list-style-type: none"> <li>-Refuelling of vehicles should be done offsite (at filling stations in the Village).</li> <li>-Washing of equipment contaminated hydrocarbons, as well as the washing and servicing of vehicles should take place at a dedicated area offsite.</li> </ul>		
Biodiversity	Loss Fauna and Flora	<ul style="list-style-type: none"> <li>-Avoid the killing or hunting of animals (birds, reptiles, and mammals encountered onsite).</li> <li>-Environmental awareness on importance of biodiversity preservation should be provided to personnel.</li> </ul>	-No killing or disturbance of biodiversity	<ul style="list-style-type: none"> <li>-SHE Officer</li> <li>-Site Operator</li> <li>-Site Upgrading Contractor</li> </ul>
Road use and safety	Increase in vehicular traffic flow	<ul style="list-style-type: none"> <li>-The transportation of materials to and from site should be limited to once a week only.</li> <li>-Ensure that the access roads are frequently maintained and have sufficient road signs.</li> <li>-Drivers should possess valid and appropriate driving licenses and adhere to road safety rules.</li> <li>-Drivers should drive 40km/hour and be on the lookout for people and local animals on the roadsides</li> <li>-Drivers should not be allowed to operate vehicles while under the influence of alcohol.</li> <li>-The deliveries of waste to the site should be done during weekdays between the hours of 8am and 5pm.</li> </ul>	<ul style="list-style-type: none"> <li>-No complaints from members of the public regarding vehicular traffic issues related to the project activities.</li> <li>-All vehicle drivers are appropriately licensed and possession of valid driving licenses.</li> </ul>	<ul style="list-style-type: none"> <li>-Proponent</li> <li>-SHE Officer</li> <li>-Site Upgrading Contractor</li> <li>-Site Operator</li> </ul>
Archaeology and heritage	Accidental disturbance of archaeological or heritage objects	-During site upgrading, the contractor should be sensitized to exercise and recognize Heritage "Chance Finds Procedure (CFP)" – <a href="#">Appendix 2</a> .	-Preservation of all artefacts and objects that are discovered on and around the project site during earthworks	<ul style="list-style-type: none"> <li>-Site Upgrading Contractor</li> <li>-Site Operator</li> <li>-SHE Officer</li> </ul>

Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
		<p>-Adhere to the provisions of Section 55 of the National Heritage Act in event significant heritage and culture features are discovered while conducting site works.</p> <p>-When the removing topsoil and subsoil on the site for site upgrade works, the site should be monitored for subsurface archaeological materials.</p>		
Littering and waste management (general waste and sanitation)	Environmental Pollution (site upgrade)	<p>-Personnel should be sensitized to dispose of waste in a responsible manner and not to litter.</p> <p>-Ensure that there are no wastes left or disposed of outside the site.</p> <p>-No waste may be buried on site.</p> <p>-Maintain separate areas for different wastes waste onsite.</p> <p>-Encourage the recycling of waste such as bottles, garden refuse and plastic by setting up a recycling centre at the dumping site.</p> <p>-Educate people on the importance of re-usable household waste and encourage recycling of waste.</p>	<p>-No visible litter within and around the site area owing to the Project</p> <p>-Provision of sufficient waste storage containers</p> <p>-Waste management awareness</p>	<p>-Site Upgrading Contractor</p> <p>-Site Operator</p> <p>-SHE Officer</p>
	Waste accumulation management	<p>-Promote a procedural collection of waste that can be recycled and re-used. This include the continued but regulated and controlled waste collection (for re-use and recycling by the public).</p> <p>-To reduce waste accumulation on the site, especially for the waste that cannot be recycled or re-used, consider compacting the waste and level the Site area – <b>please refer to Appendix 3 (Waste compaction practice by the Rehoboth Town Council).</b></p>	<p>-The public is encouraged to recycle and re-use waste at the waste source (homes and businesses) in Village and surroundings.</p> <p>-There is a waste recycling point at the dumpsite and not allowing the public to enter the dumpsite unsupervised or controlled.</p> <p>-There is a continued and supervised of re-usable and recyclable waste onsite.</p> <p>-There is regular compaction of waste onsite.</p>	<p>-Proponent</p> <p>-Site Operator</p>



Aspect	Impact	Management and Mitigation Measure(s)	Key Performance Indicator (KPI)	Implementation Responsibility
	Wastewater (sewage)	<ul style="list-style-type: none"> <li>-Ensure that there are sufficient toilets (septic tank system) for the construction phase and flushing toilets for the operational phase.</li> <li>-Sewage and wastewater generated onsite during construction should be properly contained for transportation to the Village’s sewage treatment facility</li> <li>-Open defecation on /around the site is strictly prohibited.</li> </ul>	-Adequate toilet and basic ablution facilities on site.	-Proponent
Air Quality	Dust generation, fumes (poor air quality)	<ul style="list-style-type: none"> <li>-Vehicles should only be driven at the authorized site speed of 40km per hour to avoid dust generation.</li> <li>-The heavy vehicles and fumes generating equipment (during site upgrade and maintenance) should not be left idling when not in use.</li> <li>-Avoid heavy trenching during windy times of the day during site upgrading period.</li> </ul>	<ul style="list-style-type: none"> <li>-No complaints from the public about vehicle emissions and dust generation.</li> <li>-Visible efforts to curb dust</li> </ul>	<ul style="list-style-type: none"> <li>-Site Operator</li> <li>-SHE Officer</li> <li>-Site Upgrading Contractor</li> </ul>
Noise	Nuisance	<ul style="list-style-type: none"> <li>-Noise from operations’ vehicles and equipment on the sites should be at acceptable levels.</li> <li>-The site upgrading activities should only be carried out between 08h00 in the morning and 5pm (working days).</li> <li>-Working hours for site upgrade works should be restricted to between 8am and 5pm to avoid noise.</li> <li>-Site workers and contractors should be equipped with PPE such as earplugs to reduce exposure to excessive noise during site upgrading.</li> </ul>	<ul style="list-style-type: none"> <li>-No complaints from local communities such as neighbours about excessive noise from site</li> <li>-Noise protective equipment for workers</li> </ul>	<ul style="list-style-type: none"> <li>-Site Upgrading Contractor</li> <li>-SHE Officer</li> </ul>
Visual	Visual nuisance: waste heap	-Consider compacting waste to prevent a built-up of a waste heap onsite.	Visual impact is addressed	<ul style="list-style-type: none"> <li>-Proponent</li> <li>-Site Operator</li> </ul>

## 7 ENVIRONMENTAL REHABILITATION AND CLOSURE

### 7.1 General Overview of Dumpsite Rehabilitation

Before rehabilitating an existing dumpsite, the following need to be taken into consideration and implemented. This will entail the:

- Backfilling of dumpsite depressions with suitable cover material compacted to minimize seepage,
- Landscaping and sloping to prevent water ponding over footprint of old dumpsite,
- Re-vegetation (this would also depend on the planned post-use of the closed dumpsite),
- Construction of shallow cut of shallow cut off trench around perimeter of rehabilitated site to avoid ingress of runoff into contaminated area, and
- The removal of perimeter fences.

The improper management of waste at facilities such as open dumpsites have an environmental and health impact. According to Joseph and Visvanathan (2001)<sup>1</sup>, there are several major risks and impacts of the dumpsites on the environment, and these include:

- The leachate generated because of decomposition of waste contaminates surface and groundwater sources which become unfit for human consumption.
- Air pollution from open burning, fire hazards and explosions cause public health risks as well as add to the emission of greenhouse gases (methane and carbon dioxide).
- Scattering of wastes by wind and scavenging by birds, animals and waste pickers creates aesthetic nuisance.
- Malodour emanating due to the degradation of the waste in the dumpsite restricts land use development as it decreases the economic and social values in surrounding areas. The absence of daily cover on the dumped waste attracts the animal and human scavengers alike.

---

<sup>1</sup> Joseph, K., and Visvanathan, C. 2011. [https://www.nswai.org/docs/Dumpsite\\_Rehabilitation.pdf](https://www.nswai.org/docs/Dumpsite_Rehabilitation.pdf)

The environmental and health impact of dumpsites can be reduced by dumpsite rehabilitation. Joseph and Visvanathan (2001) further indicated that this can be defined as a process by which disposed wastes in an existing dumpsite is excavated and either reused or disposed in an environmentally friendly manner. Excavated waste may require to be moved or relocated to higher portions of the site or placed in appropriate areas to enable an adequate gradient for the closed site. Dumpsite rehabilitation projects are initiated due to one of the following reasons:

- Presence of marketable material in the dumpsite that can be excavated for sale or use,
- Reduction in the closure and post operation monitoring costs of the site,
- Stipulated requirement by the owner/regulator of the landfill to close and rehabilitate the site, and
- Presence of toxic wastes within the dump site that poses public health risks.

The basic requirements for closing an open dumpsite include providing final soil cover, vegetation layer, drainage control system, leachate and gas management systems, monitoring systems and site security (aftercare programme). The closure of dumpsites typically requires re-gradation of site slopes, capping of landfill with impermeable cover, placement of leachate collection and treatment systems, installation of landfill gas collection and flaring system and aesthetic landscaping of the closed dumpsite. If landfill gas volumes are significant, then a landfill gas utilization project by way of power generation/direct supply to neighborhood community for use as fuel may be installed. As appropriate, waste materials may be moved or relocated to higher portions of the site or placed in appropriate areas to help sloping of the closed site. It is important to promote surface water drainage from landfill areas to prevent it from infiltration and further percolation through the garbage and the soil underneath, thus creating ground and surface water degradation.

Rehabilitation actions will be aimed at both reduction and stabilisation of the risks associated with the accumulated waste, i.e. leachate control, landfill gas removal, and nuisance reduction (odour, wind scatter, birds, scavengers, pests, etc.). The general transition to dumpsite closure will include the following works: shaping the main capping, topsoil application, grass sowing (and possibly bush planting), gas collection and removal, and leachate management (Joseph et al (2005)<sup>2</sup>.)

---

<sup>2</sup> Joseph, K., Esakku, S., Nagendran, R. and Visvanathan, C. 2005. A Decision-Making Tool for Dumpsite Rehabilitation in Developing Countries. [https://www.academia.edu/75965746/Dumpsite\\_rehabilitation\\_Manual](https://www.academia.edu/75965746/Dumpsite_rehabilitation_Manual)

The rehabilitation measures of the existing Village Council dumpsite are provided under the next subsection.

## **7.2 Scope of Planned activities: Safe Closure of the Existing Dumpsite**

### **7.2.1 Environmental Rehabilitation Plan for the Existing Waste Dumpsite**

The Village Council will be planning to decommission the existing waste dumpsite. Therefore, to ensure that the site does not continue to be a nuisance to the environment, residents and even travellers of the Village, a rehabilitation Plan in a form of rehabilitation management measures has been developed. These are presented in Table 7-1. The proposed uses of the rehabilitated (post-closure) dumpsite are also provided in the same table. The implementation of the Rehabilitation Plan (measures) is entirely the responsibility of the Witvlei Village Council.

According to Joseph et al (2005)<sup>3</sup>, before the dumpsite stops receiving wastes, it is important that a final closure plan is prepared, approved, and available for implementation. The main components of the closure plan include, but are not limited, to the following:

- Stabilization, landscaping and sloping of landform slopes,
- Final cover,
- Drainage control systems,
- Fire control,
- Prevention of further illegal dumping,
- Resettlement action plan (if necessary)
- Security,
- Leachate and gas management systems (this could be expensive for WVC), and
- Feasibility studies for beneficial end use options

Given the above, it is therefore crucial for the Village Council to make provision for both financial and technical resources for site rehabilitation in the financial budget.

---

<sup>3</sup> Joseph, K., Esakku, S., Nagendran, R. and Visvanathan, C. 2005. A Decision-Making Tool for Dumpsite Rehabilitation in Developing Countries. [https://www.academia.edu/75965746/Dumpsite\\_rehabilitation\\_Manual](https://www.academia.edu/75965746/Dumpsite_rehabilitation_Manual)

**Table 7-1: The Environmental Rehabilitation Measures and Post-Closure Uses of the Existing Waste Dumpsite**

Aspect	Mitigation Measure(s)	Completion criteria
Contaminated soils	<p>-A Soil Scientist should be appointed to undertake a full Soil Contamination Assessment (including sampling) to ascertain the extent of pollution onsite and thus, recommending site specific remediation measures.</p> <p>-A Geochemical Assessment and Waste Characterization should be done for the site.</p> <p>-Removal of visibly contaminated soils to depth of 1m for offsite cleaning and clean it up and returned to where it was taken.</p>	<p>-Sign-off by a Soil Scientist upon completion of the rehabilitation/remediation of contaminated soils to ensure successful exercise and safety of site soils</p> <p>-The soil is cleaned and returned onsite, and the site can be safely utilized post-closure.</p>
Stockpiled soils, disturbed areas and trench-looking like site depressions	<p>-The stockpiled soils should be levelled into visible uneven site depressions and trenches.</p> <p>-Site trenches and pits / holes should be backfilled.</p>	<p>-The site soils are levelled, and depressions backfilled, and the site can be used for other uses.</p>
Existing piles of wastes	<p>-The waste should be sorted. Handle what can be re-used and recycle as such.</p> <p>-Waste that cannot be re-used or recycled should be carefully handled and transported to the new waste dumpsite once it is constructed and operational.</p>	<p>-The waste is handled and managed better by preparing for re-use, recycling and proper disposal at the future dumpsite.</p> <p>-The site is made safe for the next use.</p>
Dumpsite slope edges and stability	<p>-A Geotechnical Engineer (Engineering geologist) should be contracted to undertake a geotechnical assessment of the dumpsite and make the necessary, recommendations and action regarding ultimate landform slopes, type of cover material to be used and how those should be compacted to minimize runoff ingress.</p> <p>-A simple method for stabilization of the steep side slopes of the dumpsite is to reprofile and regrade them to gentle slope of 4 (horizontal): 1 (vertical).</p>	<p>-A geotechnical and construction materials investigation completed over the site as well as on existing nearby borrow sources by a qualified and experienced Engineering geologist. Such report shall contain recommendations of safe final slopes, type and sources for cover material, compaction requirements.</p>

Aspect	Mitigation Measure(s)	Completion criteria
	<p>-The slope of waste filled portions is a primary concern as adequate gradient is required to promote surface water runoff without ponding or waterlogging or erosion of the final cover.</p> <p><b>!!!Closed dumpsites are not suitable for buildings or permanent structures without extensive site engineering or improvement.</b></p>	
<p>Surface infrastructure and structures</p>	<p><b><u>Service infrastructure to be removed</u></b></p> <p>-All infrastructures and structures that will no longer be required for the post-closure should be dismantled and removed from site. These structures include fences and gates.</p> <p>-All access roads that may have been created for the site should be temporary close, pending post-closure use of the site.</p>	<p>-All other infrastructure decommissioned to ground level and removed from site</p>
<p><b><i>“When disposal operations have ceased and final cover or capping has been applied to the waste, the dumpsite is considered as “closed”. It is important to ensure that illegal dumping does not continue at any closed dumpsite.”</i></b></p>		
<p align="center"><b><u>POSSIBLE POST-USES OF THE EXISTING WASTE DUMPSITE</u></b></p>		
<p>-The uses for a closed dumpsite after thorough rehabilitation and remediation are limited to:</p> <ul style="list-style-type: none"> <li>○ <b><u>Recreational uses</u></b> such as golf courses, public parks, fields, and walking or biking trails for public use. These uses are relatively easy to construct and maintain because the waste decomposition does not adversely affect recreational facilities like they do with buildings.</li> <li>○ <b><u>Structures:</u></b> construction of commercial or industrial buildings to repurpose the land for such uses, but any structure, including pavement, built atop a landfill has increased engineering problems associated with it, especially if the structure is large. Hence, this option is not deemed suitable. If structures are to be placed on this site proper ground improvement must be done prior, and foundation designs should be tailored accordingly. Only lightly loaded structures must be considered</li> <li>○ <b><u>Renewable Energy source site:</u></b> The closed dumpsite can be converted into a solar plant park to produce solar energy that can supplement the Village’s energy demand, and <b><u>Agriculture:</u></b> for agricultural use due to the large open area on top of a dumpsite.</li> </ul>		

## **8 ENVIRONMENTAL MONITORING**

To ensure that the implementation of recommended environmental management and mitigation measures is working and produces the desired results (to minimize and or eliminate adverse impacts), implementation of measures will need to be monitored and reported on. Monitoring is crucial as it helps with early identification of new adverse impacts that would arise during project operations/implementation and timely development of mitigation measures for implementation.

The Bi-annual environmental monitoring reports should be compiled by the Proponent's availed resources (Environmental Health or SHE Officer) and submitted to the DEAF for archiving on a bi-annual basis (every 6 months throughout the project) as required by the Environmental Commissioner on the conditions to be attached to the ECC. The reports should be audited annually by an Independent Environmental Consultant and prior to applying for an ECC renewal.

## **9 CONCLUSION**

If all mitigation measures are implemented according to the recommendations given in the Environmental Management Plan, it is anticipated that the consequences and/or probability of the predicted negative impacts will be managed/reduced. The EMP should be used as an on-site reference document for the operations and management of the disposal site. Parties responsible for transgressing of the EMP should be held responsible for any rehabilitation that may need to be undertaken. Monitoring reports must be kept available for possible submissions to the Ministry of Environment, Forestry and Tourism for future ECC renewal application. The consultant therefore concludes that the project, as described in this EMP Report, is environmentally acceptable and recommends that the operations of the disposal site could proceed subject to strict adherence to Safety, Health, Environmental and Quality (SHEQ) requirements. Strict adherence to the EMP recommendations as well as compliance to all relevant national and local legislation should be the daily management and operation norms during the operations of the disposal site. To ensure strict adherence to this EMP the EHP will bear the ultimate responsibility of implementation and to ensure compliance to legislation and that the required environmental controls are in place and are working effectively.

## 10 LIST OF REFERENCES

1. Mendelsohn J., Jarvis A., Roberts C., and Robertson T. (2002). Atlas of Namibia: A Portrait of the Land and its People. Cape Town: David Philip Publishers.
2. Meteoblue. (2022). Meteoblue Weather: Simulated historical climate & weather data for Witvlei, Omaheke Region. Available from: [https://www.meteoblue.com/en/weather/historyclimate/climatemodelled/witvlei\\_namibia\\_3352083](https://www.meteoblue.com/en/weather/historyclimate/climatemodelled/witvlei_namibia_3352083).
3. Namibia Statistics Agency (NSA). (2014). 2011 Population and Housing Census: Omaheke Regional Profile - Basic Analysis with Highlights. Windhoek: Namibia Statistics Agency.
4. World Weather Online. (2022). Witvlei – Omaheke Region, Namibia Weather. Available from <https://www.worldweatheronline.com/witvlei-weather-averages/omaheke/na.aspx>



**APPENDIX 1: EXAMPLE OF THE RECOMMENDED DUMPING SITE WALL (AS SEEN WITH THE OSHAKATI TOWN COUNCIL)**



**Oshakati Town Council solid waste dumping site entrance**



**Oshakati Town Council solid waste dumping site entrance and eastern side wall**

**APPENDIX 2: CHANCE FINDS PROCEDURE (AFTER KINAHAN, 2020)**

Areas of proposed project are subject to heritage survey and assessment at the planning stage. These surveys are based on surface indications alone, and it is therefore possible that sites or items of heritage significance will be found during development work. The procedure set out here covers the reporting and management of such finds.

**Scope:** The “*chance finds*” procedure covers the actions to be taken from the discovery of a heritage site or item to its investigation and assessment by a trained archaeologist or other appropriately qualified person.

**Compliance:** The “chance finds” procedure is intended to ensure compliance with relevant provisions of the National Heritage Act (27 of 2004), especially Section 55 (4): “*a person who discovers any archaeological .... object .....must as soon as practicable report the discovery to the Council*”. The procedure of reporting set out below must be observed so that heritage remains reported to the NHC are correctly identified in the field.

Manager/Supervisor must report the finding to the following competent authorities:

- National Heritage Council of Namibia (Head Office: +264 61 244 375 / Technical Office +264 61 301 903)
- National Museum (+264 61 276 800),
- National Forensic Laboratory (+264 61 240 461).

**Archaeological material must NOT be touched.** Tempering with the materials is an offence under the heritage act and punishable upon conviction by the law.

**Responsibility:**

<b>Operator:</b>	To exercise due caution if archaeological remains are found
<b>Foreman:</b>	To secure site and advise management timeously
<b>Superintendent:</b>	To determine safe working boundary and request inspection
<b>Archaeologist:</b>	To inspect, identify, advise management, and recover remains

**Procedure:**

Action by person identifying archaeological or heritage material:

- a) If operating machinery or equipment stop work
- b) Identify the site with flag tape
- c) Determine GPS position if possible
- d) Report findings to foreman

Action by foreman

- a) Report findings, site location and actions taken to superintendent
- b) Cease any works in immediate vicinity

Action by superintendent

- a) Visit site and determine whether work can proceed without damage to findings
- b) Determine and mark exclusion boundary
- c) Site location and details to be added to project GIS for field confirmation by archaeologist

Action by Archaeologist

- a) Inspect site and confirm addition to project GIS
- b) Advise NHC and request written permission to remove findings from work area
- c) Recovery, packaging and labelling of findings for transfer to National Museum

In the event of discovering human remains

- a) Actions as above
- b) Field inspection by archaeologist to confirm that remains are human
- c) Advise and liaise with NHC and Police
- d) Recovery of remains and removal to National Museum or National Forensic Laboratory, as directed.



### APPENDIX 3: WASTE COMPACTION PRACTICE BY THE REHOBOTH TOWN COUNCIL

From this (below): Scattered and piling/accumulating small heaps of waste) at the beginning of July 2022



To this (below): Waste compaction at the dumpsite in August 2022



**Advantages of Waste compaction onsite:** It helps in increasing the life span of the dumpsite when the accumulated waste column is decreased. Furthermore, the compacting of waste would also aid in minimizing the visual impact of continuously growing heaps of waste onsite. Compaction should also be aided by promoting the re-use and recycling of waste at the source (homes and businesses) in the Village, nearby businesses/project sites and onsite.