2023

THE ENVIRONMENTAL MANAGEMENT PLAN FOR THE OPERATION, MAINTENANCE OF KOKERBOOM TRANSMISSION STATION AND ASSOCIATED INFRASTRUCTURES IN \\KARAS REGION



This document is prepared by:

Namibia Power Corporation (Proprietary) Limited NamPower Center 15 Luther Street, Windhoek P.O. Box 2864, Windhoek, Namibia

Tel: +264 (61) 205 4111

September 2023



Table of Contents

1	LIST OF TERMS, ACRONYMS AND ABBREVIATIONS	2
2	BACKGROUND	3
3	OBJECTIVES OF THIS ENVIRONMENTAL MANAGEMENT PLAN (E	EMP) 5
4	POLICY AND LEGISLATIVE FRAMEWORK	6
5	ROLES AND RESPONSIBILITIES	10
6	DESCRIPTION OF OPERATIONAL ACTIVITIES TO BE UNDERTAK	EN. 13
7	MANAGEMENT AND MITIGATION MEASURES	15
8	REPORTING, MONONITORING AND AUDITING	24
9	NON-COMPLIANCE AND CONFLICT MANAGEMENT PROCEDURE	ES 24
10	RECORD KEEPING	25
11	CONCLUSION	26
12	ANNEXURES	27
Sectio	n A: Before activities commence	27
Acti	ivities to be undertaken on the property (completed by the contractor):	27
•	ecific conditions to be MEFT on the property (as stipulated by the landow	,
Sectio	on B: Upon completion of work and prior to leaving the property	28
Ren	marks on compliance or misconduct (upon completion of activities):	28

1 LIST OF TERMS, ACRONYMS AND ABBREVIATIONS

EAP Environmental Assessment Practitioner

ECC Environmental Clearance Certificate
EIA Environmental Impact Assessment

EMA Environmental Management Act no 7 of 2007

EMP Environmental Management Plan

ISO International Organization for Standardization

MET Ministry of Environment and Tourism

kV Kilovolts

NAMPOWER Namibia Power Corporation (Proprietary) Limited

OEMP Operational Environmental Management plan

PV Photovoltaic

SHEW Safety, Health, Environment and Wellness

2 BACKGROUND

The Kokerboom transmission station is part of NamPower's electricity transmission system that transform voltage from high to low, or vice versa, or perform any of several other important functions. Kokerboom substation is located about 22.4 km on the outskirt of Keetmanshop Town.

The substation consists of low, medium and high voltage yards as well as store rooms, control rooms and offices. The lines connecting to the substation are: 400kV Kokerboom - Auas; 400 kV Aries – Kokerboom; 400kV Kokerboom – Obib; 220kV Kokerboom - Hardap 1&2; 220kV Harib - Kokerboom 1&2; 132kV Kokerboom - Namib 1&2; 66kV Greenam PV – Kokerboom; 66kV Kokerboom - Keetmanshoop; 66 kV Kokerboom – Nabas and 33kV Kokerboom – Tses.

In addition, there are two Solar Photovoltaic (PV) plants connecting to the Kokerboom Substation, the 10MW Greenam PV Plant and 5MW MSO Plant. The substation covers a footprint of about 154 319m2. Figure 1 below shows the locality map for the Kokerboom Substation.




Figure 1: Locality map showing Kokerboomsubstation



Figure 2: The Kokerboom Substation and associated infrastructures

The operation of the substation can have both positive and negative impact on the environment. However, the negative impacts are limited to the substation it is thus important that good management measures are implemented to ensure that environmental damage is minimised. This Environmental Management Plan (EMP) seeks to manage and keep to a minimum the negative impacts associated with the substation and at the same time, enhance the positive and beneficial impacts. The scope of this EMP include all activities associated with the operation, maintenance and upgrade of the substation. It is necessary to highlight that the EMP is a living document that should be periodically reviewed and updated. It must also be noted that the EMP should be read in conjunction with laws and regulations outlined in Table 1.

3 OBJECTIVES OF THIS ENVIRONMENTAL MANAGEMENT PLAN (EMP)

The aim of this operational EMP is to detail the management actions required to implement the mitigation measures identified thereby ensuring that any operational phase activity is carried out in a manner that takes cognisance of environmental protection and is in line with National legislation.

This EMP has the following objectives:

- To outline mitigation measures to be implemented during the operation phase, in order to manage and minimize the extent of environmental impacts.
- Minimize negative impacts and enhance positive impacts associated with the operations.
- To ensure that the operational activities do not result in undue or reasonably avoidable adverse environmental impacts, and ensure that any potential environmental benefits are enhanced.
- To identify key personnel who will be responsible for the implementation of the measures, outline functions and responsibilities.
- To propose mechanisms for monitoring compliance and preventing long term or permanent environmental degradation.
- To ensure that the concerns and complaints of Interested and Affected Parties (I&APs) with regards to the operational activities are addressed effectively and timely.
- Ensure compliance to legislative requirements.

4 POLICY AND LEGISLATIVE FRAMEWORK

Table 1 The legislative requirements which are applicable to the operational phase of this substation include but not limited to the ones outlined in the table below:

Legislation:	Section (s)	Implications:
	applicable:	
Environmental Management Act no 7 of 2007	Section 3	 All activities performed should be in line with the following principles: Interested and affected parties should have an opportunity to participate in decision making Listed activities should be subject to an EIA Polluter should pay for rehabilitation
	Section 27	 Pollution should be minimized Environmental assessments should be carried out for listed activities. The proposed activity can be classified under the following range of activities: Generation of electricity
	Section 33 onwards And all other applicable sections.	 Transmission of electricity These sections details the process to be followed in order to obtain a clearance certificate. All existing listed activities must obtain a clearance certificate within one year of the law coming into effect. Therefore, all existing activities which can be considered a listed activity should apply for clearance.

EMA Regulations GN 28-30 (GG 4878) (February 2012)	 Listed activity: 5.1 6 - 9; 13; 15; 21 -24 Any other applicable sections 	 This activity can be considered as electricity generation and transmission. These sections details the process to be followed in terms of producing an Environmental Assessment and this process should be adhered to during the generation of information for this document.
No. 156 Labor Act, 1992: Regulations relating to the health and safety of employees at work.	All applicable regulations	All regulations applicable to different activities must be complied with.
Labor Act no 11 of 2007	 Section 3 Section 4 Section 9 Section 39 – 42 All other applicable sections 	 Children under the age of 16 may not be employed Forced labor may not be used. Basic conditions of employment as stipulated by the law must be met. The employer shall ensure the health and safety of all employees and non-employees on site. Employees must fulfil their duties in order to ensure their own health and safety and that of other employees and persons. Employees may leave the work site if reasonable measures to protect their health are not taken.
Electricity Act no 4 of 2007	Section 33	 Installations used for the provision of electricity should be operated with due compliance with the requirements of laws relating to health, safety and environmental standards. Therefore any company involved within the Electricity Supply Industry must adhere to the laws covering the previously stated aspects or stand to lose their licenses to operate.

Water Act no 54 of 1956	 Section 21 and 132 Section 23 All other sections applicable to different activities. 	 Conditions in terms of the disposal and management of effluent are to be adhered to. Any person causing pollution to a water source shall be guilty of an offence.
Public and Environmental Health Act no 1 of 2015	 Section 52 Section 53 All other sections applicable to different activities. 	 A person generating waste must ensure that the waste generated is kept and stored under conditions that causes no harm to human health or damage to the environment. Waste must only be disposed of at a waste disposal site, including an incinerator approved by the local authority concerned.
Water Resources Management Act no 24 of 2013	 Section 89 All other sections applicable to different activities. 	The owner or occupier or other person in control of land where an incident that causes or is likely to cause a water resource to be polluted must take all reasonable measures to contain and minimize the effects of the incident; and to clean up polluted areas and remedy the effects of the incident.
Hazardous Substances Ordinance 14 of 1974	 Section 27 All other sections applicable to different activities. 	To provide for the control of substances which may cause injury or ill-health to or death of human beings, by reason of their toxic, corrosive, irritant, strongly sensitizing or flammable nature or the generation of pressure thereby in certain circumstances;
		 To provide for the division of such substances into groups in relation to the degree of danger; To provide for the prohibition and control of the importation, manufacture, sale, use, operation, application, modification, disposal or dumping

		of such substances; and
		To provide for matters connected therewith.
Fertilizers, farm feeds, agricultural remedies and stock remedies Act no 36 of 1947	 Definitions Section 7 Section 10 All other sections applicable to different 	 Arborocides application is defined as an agricultural remedy under this Act Only registered pesticide may be used. May only buy herbicides in a container that complies with the prescribed requirements and is sealed and labelled. Only allowed to use herbicides in the prescribed manner. Land owners must be notified about applications, and the following information
	activities.	 must be supplied: Purpose of administration Registered name and number of the product Precautions to be taken before, during and after each administration.
The Nature Conservation Ordinance (1975) as amended through the Nature Conservation Amendment Act of 1996.	 Chapter 11: Game Parks, Nature Reserves, Conservancies and Wildlife Councils 	 Permits are required to enter the National Park. Permits are also required for the removal of any protected plant or tree. It also stipulates that no damage may be done to any object of geological, ethnological, archaeological, historical or other scientific interest without the appropriate permits.
National Heritage Act No 27 of 2004	 Section: 46, 48, 55 All other sections applicable to different activities. 	 All heritage resources are to be identified and either protected or removed/mitigated with a permit from the National Monuments Council, before any development may take place A chance find procedure should be followed in

	T	
		case of discovery of a heritage resource.
Soil Conservation Act no	Section 4	Institutions may be ordered by the relevant
76 of 1969		Minister to construct soil conservation works
	Section 13	when and where necessary.
		Fire protection schemes may be implemented
	Section 21	to regulate the prohibition of veld burning as
	• Section 21	well as the prevention, control and
		extinguishing of veld and forest fires.
	And other applicable	It is illegal to damage, destroy / fail to
	sections	maintain any soil conservation works; fire
	000110110	belts; works constructed in terms of a fire
		protection scheme.
Forest Act no 12 of 2001	Section 132	Vegetation may not be removed within 100 m
	Section 41	of a river, stream or water course
	And other	A person shall be liable for damage caused by
	applicable	any fire which arises as a result of activities
	sections	carried out on site without having taken
		reasonable measures to prevent a fire.

5 ROLES AND RESPONSIBILITIES

It is the responsibility of NamPower to ensure that all the environmental management actions are carried out effectively and timeously. It is important to note that the successful implementation of the EMP is, however dependent on clearly defined roles and responsibilities by several stakeholders. Below are the key employees that are responsible for the management of environmental and social issues during the operational phase:

Table 2: The roles and responsibilities for operational activities:

Responsible person	Responsibilities
The Area Superintendent	Is responsible for the enforcement of the EMP

	 To ensure that environmental requirements are adequately covered in any external service provider contracts.
	 To ensure that SHE requirements are included in the tender documents sent to the contractors. A copy of this EMP should also form part of the tender documents.
	 To ensure that corrective actions are implemented for non- compliances.
	 To ensure that appropriate records and information regarding compliance with environmental requirements are maintained.
	 To ensure that the substation remain in compliance with the requirements of this EMP, through regular communication and monitoring.
	 To ensure that all incidents, accidents and complaints are reported. To also ensure that incidents, accidents and incidents are investigated to prevent re-occurrence.
Project Manager	Is responsible for the enforcement of the EMP.
	To ensure that SHE requirements are included in the tender documents sent to the contractors.
	 Must ensure that the contractor remains in compliance with the requirements of this EMP.
	 To ensure that all incidents, accidents and complaints are reported. To also ensure that incidents, accidents and incidents are investigated to prevent re-occurrence.
NamPower SHEW	To ensure that all requirements with regards to this EMP are fulfilled.
	Communicate NamPower SHEW requirement to the contractors and NamPower employees.
	Provides SHEW inductions to NamPower and contractor

employees.

- Implement monitoring, conduct inspections and audits in consultation with the Project Manager/Area Superintendent.
- Document and communicate monitoring, audit and inspection findings to project manager and area superintendent.
- Communicate the final inspection report to the Project manager on contractor compliance to the EMP before the project close-off and final payment is made to the contractor.

Contractor

- Is responsible for the implementation of the EMP
- To appoint as SHE officer responsible for the implementation of this EMP.
- To ensure that all tasks undertaken under the scope of work, are in accordance both with NamPower's SHEW policies and procedures as well as to the requirements of this EMP.
- Ensure that employees are trained and awareness built relating to environmental and social management.
- To ensure that all incidents, accidents and complaints are reported to the project manager. The contractor to ensure that incidents, accidents and complaints are investigated to prevent re-occurrence.
- Ensuring that all employees receive a SHEW induction before the start of the project.
- Ensuring that the work being done does not create a nuisance to any anyone working, residing or living on adjacent properties or within the immediate surroundings of the site.

6 DESCRIPTION OF OPERATIONAL ACTIVITIES TO BE UNDERTAKEN

Table 3: Description of the activities related to the operational activities.

Activity	Description	Associated potential impacts		
General functioning of the substation	Physical presence and functional characteristics of the substation and associated lines.	 Bird mortalities through electrocution. Visual impact. Community impacts in a form fatalities or injuries caused by electrocution. 		
Maintenance of the substation	 The maintenance of the substation entails: General equipment repairs. Replacement of batteries servicing batteries. Maintenance of electrical equipment such as transformers, relays and capacitors. Maintenance of electrical equipment such as transformers, relays and capacitors. Construction or repairing of access roads. 	 Soil and water contamination Waste generation Loss of biodiversity Social issues related to the introduction of new workers in the area, e.g. HIV/AIDS spreading 		
Construction	Construction include the	Noise emissions		

	following activities:	Dust emissions
	 Construction of temporary or permanent buildings (digging and setting of foundations, digging of cable trenches). Extension of boundary fences Construction of additional feeder bays. Upgrade of electrical equipment (either in size, capacity or technology). Connection of new lines to 	 Introduction of new people in the area leading to the spread of diseases such as HIV/AIDS Soil and water contamination Waste generation Employment of casual workers Loss of biodiversity Loss of productive land
	Substations.Refurbishment of buildings.Personnel conduct in surrounding communities.	
Periodic inspections, monitoring, maintenance of the Substation.	 Replacement, cleaning and maintenance of substation components. 	 Soil and ground water contamination as a result of oil spills Soil contamination as a result of improper waste handling and disposal. Veld fires.
Hazardous Substances	 Storage of hazardous material; 	Possible oil spills and soil contamination due to transformer blow out.
Installation of Optic Fibre networks	 Design, Supply, Delivery, Installation and Commissioning of Optic 	Soil contamination as a result of improper waste

	Fibre networks for communication purposes with National Control.	handling and disposal.
Vegetation management	Selective herbicide application and manual weed removal	 Loss of biodiversity Soil and groundwater contamination. Water pollution. Possible employment opportunities if vegetation management is outsourced.
Safety, Health and Environmental monitoring	 Periodic environmental monitoring and audits to assess compliance to management procedures, and EMP requirements. 	• Littering

7 MANAGEMENT AND MITIGATION MEASURES

In order to ensure that the potential impacts are eliminated and/or minimised, it is necessary to ensure that the various activities related to the operation of these s are adequately managed and monitored. Table 4 below outlines mitigation measures as well as objectives to be achieved. A responsible person (s) have been assigned to each mitigation measure (s).

Table 4: Proposed mitigation measures for the general operational activities

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE PERSON
Safety Health and	All employees should undergo SHE induction before work commences	Area
Environmental (SHE)	onsite.	superintendent
Awareness	All employees are to be made aware of their individual roles and	 Project manager
	responsibilities in achieving compliance with the EMP.	 Contractor
	Environmental toolbox talks to be conducted and records to kept onsite.	
Safety Management	Develop and implement an occupational health and safety plan that	Area
	comprises key elements such as risk assessment and safe working	superintendent
	procedure.	 Project manager
	All work activities to be done under the supervision of a competent	 Contractor
	person.	
	 Appropriate warning signs must be placed on the facilities. 	
Fire Management	Eliminating the presence of potential sources of ignition and providing	 Area
	appropriate equipment to minimize fire risk.	superintendent
	Fire extinguishers to be readily available onsite, especially when hot	 Project manager
	works are conducted.	 Contractor
	Regular servicing of fire extinguishers.	
	Maintain servitude access road under the line leading to the substation	

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE
		PERSON
	to act as fire break.	
Air Quality	 Dust generation from all activities must be minimised wherever possible. Excavation, handling and transportation of erodible materials shall be avoided under high wind conditions or when a visible dust plume is present. Speed limit to be enforced to control dust emissions, and minimize incidents onsite. Dust suppression measures shall be implemented if necessary especially during projects. Vehicle, machinery and equipment shall be maintained in good working order in order to minimise emissions from exhaust fumes. 	 Area superintendent Project manager Contractor
Resources Efficiency	 Minimise water wastage and record water usage. Avoid wasteful use of materials. Source goods and services locally were possible 	AreasuperintendentProject managerContractor
Waste Management	 Minimise the generation of waste by applying the waste hierarchy. Substation to be kept free of waste. 	Area superintendent

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE PERSON	
	 No burning, burying or dumping of any waste materials shall be permitted onsite. Labelled waste bins with lids must be provided onsite for all waste streams where applicable and ensure that waste is disposed at nearest approved waste disposal site. Ensure that waste segregation is done at source. Hazardous waste shall be disposed of at a registered waste disposal site. Safe disposal certificates for hazardous waste must be kept in the SHE file. Concrete waste must not be dumped on site. No burning of cleared vegetation shall be allowed on site. All waste management requirements as stipulated in the NamPower Waste Management procedure shall be complied with. 	 Project manager Contractor 	
Wastewater management	 Water containing environmental pollutants shall be collected and removed from site. No waste water runoff or uncontrolled discharges from the site/working areas shall be permitted. 	Project managerContractor	

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE PERSON
	Mobile toilets or septic tanks should be used in remote areas.	
Hazardous Substances	 The use, handling, storage and disposal of the hazardous chemical must be in accordance with the MSDS. Containers must be clearly marked to indicate contents, quantities and safety requirements. Hazardous substances storages areas must be bunded. A bund should be able to contain 110% of the volume of the largest container stored within it. All transformers to be contained in bunded areas with a sump. Bund walls must be maintained and kept in good condition. Diesel and other liquid fuel, oil and hydraulic fluid must be stored in appropriate storage tanks or in bowsers. Report any accidental spills that occur onsite. Spill kit and absorbents must be available onsite Hazardous substance storage areas must display safety signs. All spills must be reported, cleaned and remediated to in compliance with SHEW requirements. 	 Area superintendent Project manager Contractor
Social Impact	Contractor to sign land permission form and agreement with land	Area

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE PERSON	
	 owners prior to commencement of work on site. Employees should limit their contact with farm workers and other permanent residents of the area. Employees should be properly educated about the impact of HIV / AIDS and pregnancies. The use of intoxicating liquor or drugs of any kind by the employees is strictly prohibited. Ensure that all queries and complaints are documented and dealt with. A register shall be kept of all complaints from landowners. All claims shall be handled immediately to ensure timely rectification. 	Superintendent Project Manager All NamPower employees Contractor	
Cultural and heritage resource	 Any chance finds must be reported to NamPower SHEW section. In an event of discovery of human remains or other artefacts the work shall cease. A professional archaeologist is to be consulted and carry out investigation. 	Area superintendentProject ManagerSHEWContractor	
Fauna and Flora	Ensure that the site is kept clean and free of rubbish that could potentially attract animals and pests	Area superintendent	

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE PERSON	
	 Barricading of work area to keep animals and unauthorised persons from site. Workers should be educated so as not to kill any fauna found onsite. Poaching or capturing of any animal (wild or domestic) shall be prohibited. Bird nests may not be disturbed. No domestic animals may be kept onsite site as they can introduce diseases or interbreed with the animals occurring naturally in the area. All wildlife and electrical infrastructure interactions must be reported to the SHEW section. 	Project ManagerSHEWContractor	
Herbicide Use	 Avoid spraying herbicide during windy days/periods. See the general product requirements for herbicide used. This could affect non-target areas and species. Herbicide must only be applied inside the substation. Herbicide will be handled in accordance with NamPower Vegetation Procedures. 	 Area superintendent Project Manager SHEW Contractor 	
Water Resources	Care must be taken to ensure that pollution of water does not occur.	• Area	

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE PERSON	
	 Herbicides shall not exceed the recommended volume and concentration of application. Naturally occurring water resources may not be used for any personal hygiene, mixing herbicides or for washing equipment used for herbicide application. Water may only be taken from a private or government property based on an agreement between the NamPower, contractor and custodian of the water source. 	superintendent Project Manager SHEW Contractor	
Campsite Establishment (If required)	 NamPower/ Contractor must sign land permission form and agreement with land owners prior to commencement of work onsite. Adequate ablution facilities must be provided onsite in relation to the number of employees. Ablution facilities must not be located within 100m of any river, stream channel, pan, dam or borehole Non-employees are not allowed to reside at the campsite. Fire extinguishers, first aid kits, assembly point, and emergency numbers must be available onsite. 	 Area superintendent Project Manager SHEW Contractor 	
Site Rehabilitation	A post construction audit within 1 week prior to the Contractor leaving	Area	

ASPECT	MANAGEMENT AND MITIGATION MEASURES/COMMITMENTS	RESPONSIBLE PERSON
	 site must be conducted. SHEW to sign site close off or take over certificate once remedial corrective actions have been implemented. 	superintendent Project Manager SHEW Contractor

8 REPORTING, MONONITORING AND AUDITING

Environmental monitoring and audits must be conducted during the operational phase. The environmental monitoring and audits must be conducted in line with supporting procedures and requirements of this plan. Monitoring and audit reports detailing the monitoring and audit results shall be prepared by the SHEW section and communicated to the Area Manager, Superintendent and Project Manager. Records of monitoring and auditing report shall be kept and will be made available during inspection and audits.

9 NON-COMPLIANCE AND CONFLICT MANAGEMENT PROCEDURES

The Area Superintendent and/or project manager shall ensure that the employees and external service providers comply with the requirements outlined in this EMP. In the event of non-compliance the following recommended process shall be followed:

- Non compliances will be identified during inspections or audits carried out by the SHEW Section and reported to the Area manager, Superintendent and Project Manager for corrective actions.
- Area Superintendent / Project Manager shall notify the employees about the non-compliance.
- Corrective and preventative actions must be implemented on agreed timeframes.
- Follow up inspections shall be conducted to assess whether the corrective and preventative actions were implemented effectively.

NamPower has the right to stop all contractor's activities if it is found that a gross violation of the EMP is taking place. The contractor shall notify NamPower of the following:

- Conflicts arising with any landowner / representative.
- Any special conditions requested by a landowner / representative.

10 RECORD KEEPING

Record keeping is important for the effective functioning and implementation of an EMP. EMP documentation must be kept in both the hard copy and electronic format for safe keeping. These must include:

- Copy of the Environmental Clearance Certificate
- A copy of an EMP
- EMP implementation activities
- Induction records
- Resource use records i.e. water and fuel consumption
- Audit and Inspection reports

In case vegetation management is conducted and is done using herbicides, the following records should be kept:

- Date of application
- Herbicide applied
- Persons responsible for application
- Supervisor
- Type of herbicide used
- Method of application
- Timing of application
- Equipment used
- Concentration of herbicide used

11 CONCLUSION

All management measures and legal requirements outlined in this EMP should be implemented in order to ensure environmental compliance by all parties undertaking the operational activities. This will ensure that potential negative impacts are identified, avoided or mitigated.

12 ANNEXURES

Annexure 1: Landowner permission form

Landowner Permission Form Landowner name: Contact number: Representative name: Farm name: Contractor: Representative name: Contact number: **General Notice** This form is to be used prior to a contractor entering a landowner's property to commence any work related to the construction or maintenance of power-line structures and servitudes. The form must be completed by either the landowner or his / her legal representative on the property. Section A: Before activities commence Activities to be undertaken on the property (completed by the contractor): Use of water resources camping Erection Bush clearing Refurbishment Herbicide application Trimming of vegetation Access road usage Use of other Rehabilitation infrastructure (please specify)

<u>To:</u>
Contractor representative
Date
of work and prior to leaving the property uct (upon completion of activities):

Annexure 5: Landowner permission form



Landowner Permission Form



Landowner name:	Contact number:	
Representative name:		
Farm name:		
Contractor:		
Representative name:	Contact number:	
General Notice This form is to be used prior to a contractor entering a landowner's property to commenceany work related to the construction or maintenance of power-line structures and servitudes.		
The form must be completed by eith representative onthe property.	er the landowner or his / her legal	

Section A: Before activities commence

Activities to be undertaken on the property (completed by the contractor):

Use of water resources		Camping Bush	
Powerline erection Powerline		clearing	
refurbishment Trimming of		Herbicide application	
vegetation Use of other		Access road usage	
infrastructure(please specify)		Rehabilitation	
Specific conditions to be me	t on the property	y (as stipulated by the landown	<u>er):</u>
Dates when access is neede	<u>ed:</u>		
	From:		То:
Signatures (prior to entry)			
Landowner/Representative		Contractor representative	_
			_
Date		Date	

Section B: Upon completion of work and prior to leaving the property

Remarks on compliance or misconduc	et (upon completion of activities):	
Issues still to be resolved upon comple	tion of activities:	
Signatures (upon completion)		
Landowner/Representative	Contractor representative	
Date	Date	

Annexure 6: pre-application consent form for herbicide/pesticide application

PRE-APPLICATION CONSENT FORM		
Name of Landowner / Representative:		
Contact Details:		
Name of Farm:		
Name of Contractor:		
Name and Details of Contact Person:		
Herbicide/pesticide to be used:		
Period of Application:		
NamPower District Supervisor:		
Contact Details:		
NamPower Installation to be Treated:		
Comments from Landowner/Representative:		
Signed:		
Landowner/	NamPower Representative:	
Representative:		
Date:	Date:	

Annexure 7: Post application review form for herbicide/pesticide applications

POST-APPLICATION REVIEW FORM	
Name of Landowner / Representative:	
Contact Details:	
Name of Farm:	
Name of Contractor:	
Name and Details of Contact Person:	
Herbicide/pesticide to be used:	
Period of Application:	
NamPower District Supervisor:	
Contact Details:	
NamPower Installation to be Treated:	
Outstanding Issues:	
Signed:	
Landowner/ Representative:	NamPower Representative:
Date:	Date: