


# THE MUNICIPALITY OF WALVIS BAY

## **UPDATED ENVIRONMENTAL MANAGEMENT PLAN FOR THE TOWNSHIP ESTABLISHMENT OF EXTENSION 10 NARRAVILLE & ASSOCIATED INFRASTRUCTURE**

**MEFT Ref: APP-002540**

April 2021

# Document Description

<b>Business Name</b>	Municipality of Walvis Bay				
<b>Project Title</b>	Township Establishment of Extension 10 Narraville				
<b>Document Title</b>	Environnemental Management Plan (EMP)				
<b>Document / Project No.</b>	WBM REF – 12/1/5/3/7/3	Issue	1.0	Date	April 2021
<b>Coordinated by</b>	Lovisa Hailaula				
<b>Acknowledgement and Contributions by</b>	David Uushona Nangula Amutenya – Amatsi				
<b>Authorizing Manager</b>					
					
David DH Uushona				April 2021	
(Name)	(Signature)			(Date)	

# Table of Contents

<b>ACRONYMS</b> .....	1
1. Introduction .....	2
1.1 Need and Desirability of the township establishment .....	3
1.2 Explanation for the development delays .....	4
2. EMP Responsibility .....	5
1.3 Training and Induction of Employees .....	5
1.4 Environmental Monitoring .....	5
1.5 EMP Amendments .....	6
1.6 Mitigation Measures .....	6
3. Conclusion and Recommendations .....	11
Annexure A - Environmental Clearance Certificate previously issued .....	14
Annexure B – Township Board’s Approval .....	15
Annexure C - Layout for Extension 10 Narraville .....	1
Annexure D – NAMPAB’s Approval .....	1

## ACRONYMS

---

dB:	decibels
ECC:	Environmental Clearance Certificate
EMP:	Environmental Management Plan
I&APs:	Interested and Affected Parties
IUSDF:	Integrated Urban Spatial Development Framework
MEFT:	Ministry of Environment, Forestry and Tourism
MSDSs:	Material Safety Data Sheets
NAMPAB:	Namibia Planning Advisory Board
WBM:	Municipality of Walvis Bay
WHO:	World Health Organisation

# 1. INTRODUCTION

The Municipality of Walvis Bay obtained an Environmental Clearance Certificate (ECC), attached as Annexure A, in 2015 for the township establishment of Extension 10 Narraville on the remainder of Farm Wanderunen No. 23, Walvis Bay Townland. The ECC has however expired before the planning process commenced, hence no development has taken place onsite. Extension 10 Narraville had also being approved by the Township Board (attached as Annexure B) in 2018, but the approval has lapsed and there is a need for resubmission of the application to the new Urban and Regional Planning Board for re-approval. A valid ECC is needed to facilitate the resubmission process to the new Urban and Regional Planning Board.

An updated Environmental Management Plan (EMP) is required for the renewal of the ECC for Extension 10 Narraville, to be submitted to the Ministry of Environment, Forestry and Tourism (MEFT).

An EMP is a site-specific plan developed to ensure that the contractor comply with the environmental conditions of approval for the project and that the environmental risks are properly managed. An EMP ensures that environmental impacts identified during the assessment stage are properly managed on site and control measures are implemented.

This EMP is developed to outline measures that need to be implemented to minimize adverse environmental degradation associated with the installation of bulk services such as water, creation of roads, electricity and sewerage at Extension 10 Narraville, Walvis Bay. It serves as a guide for the construction contractor and the respective workforce on their roles and responsibilities concerning environmental management on the site and it provides a framework for environmental monitoring throughout the construction period.

It should be noted that this EMP is a legally binding document which will form the basis of the environmental contract between the Municipality of Walvis Bay, Construction Contractors and or Project Manager, Ministry of Environment, Forestry and Tourism (MEFT) and any other relevant authority. This EMP will help the Construction Contractor/Project Manager to map progress toward achieving continual improvements. In this way, the tabulated mitigatory measures will assist Construction Contractor, the MEFT and the Municipality of Walvis Bay (WBM) in ensuring that impacts to the environment are minimized during the installation of bulk services.

The main aspects covered during the EMP development process in adhering to the above-mentioned requirements, are to:

- ✓ Encourage good management practices through planning and commitment to environmental and socio-economic issues;
- ✓ Define how the management of the environment is reported and performance evaluated;
- ✓ Provide rational and practical environmental guidelines to minimize disturbance of the natural environment;
- ✓ Prevent or minimize all forms of pollution;
- ✓ Protect available indigenous flora and fauna;
- ✓ Prevent soil erosion of effected areas;
- ✓ Comply with all applicable laws, regulations, standards and guidelines for the protection of the environment;
- ✓ Adopt the best practicable means available to prevent or minimize adverse environmental impacts;
- ✓ Develop waste management practices based on prevention, minimization, recycling, treatment or disposal of waste;
- ✓ Describe all monitoring procedures required to identify impacts on the environment, and
- ✓ Train employees and contractors about safety and environmental obligations.

This EMP was written to guide short-term goals and decision making and will provide environmental related guidelines. By having this plan in place, the Construction Contractor will have means to make good decisions. With the public input, the plan helps authorities measure public opinion. It can help to guide future management decisions, especially when residents are affected.

### **1.1 Need and Desirability of the township establishment**

- There is a need for Council to prepare itself spatially in terms of land distribution to facilitate an organized land delivery process that is in line with the WBM's Integrated Urban Spatial Development Framework (IUSDF).

- There is a need to provide land for residential to accommodate the inhabitants that are currently residing in backyard shacks as well as those on the housing waiting lists, to ensure secure land tenure for the Walvis Bay residents. There are only 2 blocks left in Kuisebmond and thus growth is limited in Kuisebmond. Therefore, the current growth direction of the town is and will be mainly in Narraville.
- In addition to residential land, there is also a need of providing other non residential erven. Hence the layout for Extension 10 Narraville (see attached Annexure C) has made provision for non-residential zoned erven being Institutional, Public Open Space and General Business. The proposed area is desirable in terms of access and proximity to municipal services. The township involves the creation of public roads and other bulk services.
- The area is currently dominated by sand dunes and no vegetation. Council is aware that Walvis Bay is situated in a highly environmental sensitive area. Hence, Council will ensure that the mitigation issues identified in the EMP are addressed to make this area more habitable.
- Important to note in this matter is the fact that Walvis Bay area at large has very limited space to develop due to the physical limitations due to the Dune Belt in the north-eastern direction, the ocean on the west and the North Port terminal on the north-western side. The southern area comprises of the dunes that are highly mobile and important archaeological qualities; and the area is exposed to strong winds. For that reason, the urban growth focus is more towards the eastern direction, being in Narraville.
- The Urban and Regional Planning Board requires ECC for all applications for township establishment.

## **1.2 Explanation for the development delays**

- The townships establishment has not yet been approved by the Urban and Regional Planning Board.
- Council's idea was first to service the areas adjacent to already developed townships (being Extensions 5, 8 & 11 Narraville); thereafter develop other areas such as Extension 9,10 & 15 Narraville.
- NAMPAB's approval (see attached Annexure D) was obtained during March 2016. The application for the township establishment was submitted to the then Townships Board. However, the Townships Board referred back the application during December 2016 because (among other reasons) the incorporation of the farm boundaries was not

finalised. The incorporation could not be completed, because there were issues with the surveyed diagram of the subject farm, and this matter was only resolved this year (2021).

- Extension 9,10 & 15 Narraville was part of the extensions that were under investigation for PPP between the Ministry of Finance, Municipality of Walvis Bay and other private entities. It is acknowledged that there was less attention paid to the validity of the ECC as there were other potential parties involved in these extensions. However, Extension 15 was excluded later and only Extensions 9, 10, 13 and 16 Narraville are now part of the PPP).

## **2. EMP RESPONSIBILITY**

The Project Manager/Construction Contractor is the designated responsible person in terms of construction site regulations for the contractor and will also be responsible for environmental control on site during the bulk services installation period. Ideally it is suggested that a pre-construction/inception meeting should be held to reach an agreement on specific roles of the various parties and possible penalties for non-compliances.

### **1.3 Training and Induction of Employees**

In terms of the Environmental Management Act No. 7 of 2007 and the Labour Act No. 15 of 2004 the developer and contractor have a responsibility to ensure that all those people involved in the project are aware and familiar with the environmental, health and safety requirements for the project (this includes sub-contractors, casual labour, etc.) and in compliance to the EMP. This EMP shall be part of the terms of reference for all contractors, sub-contractors and suppliers. All contractors, sub-contractors and suppliers have to give some assurance that they understand the EMP and that they will undertake to comply with the conditions therein. All senior and supervisory staff members shall familiarize themselves with the full contents of the EMP. They shall know and understand the specifications of the EMP and shall be able to assist other staff members in matters relating to the EMP. It is further suggested that Construction Contractor establishes environmental, health and safety performance objectives and targets for the project.

### **1.4 Environmental Monitoring**

Environmental monitoring must be undertaken on a regular basis by both the WBM and MEFT. This monitoring will be undertaken in order to ensure compliance with all aspects of this EMP. To facilitate communication among all stakeholders, it is vital that a suitable chain of command is



structured that will ensure that the recommendations have the full support of the construction teams.

### 1.5 EMP Amendments

No EMP amendments (relaxation or revision of any mitigation measure) shall be allowed without approval from the relevant authority (i.e. MEFT). Motivations for amendments to the EMP may be discussed with the MEFT and WBM. These amendments or instructions issued by both the MEFT and WBM shall be implemented within the specified time frame.

### 1.6 Mitigation Measures

Specified activities that pose potential environmental impacts and environmental management mitigation measures to be implemented during construction are tabulated below. The regulation of construction activities and the general conduct of the workforce is an essential component of this EMP.

MITIGATION MEASURES RELATED TO THE ESTABLISHMENT OF THE CONTRACTORS CAMP AREA	RESPONSIBILITY
Potable water must be made available at all times at various points within the Contractor's area. There is a need to provide portable chemical toilets. An adequate number of waste receptacles must be available at strategic locations for gathering all types of refuse, and to minimize littering - for disposal at the existing Walvis Bay Landfill site. Recycling and the provision of separate waste receptacles for different types of waste must be encouraged. A dedicated source of water for dust suppression purposes must be determined during site establishment.	Project Contractor & Service Contractors

MITIGATION MEASURES RELATED TO THE MAINTENANCE OF THE CONTRACTORS CAMP AREA IMPACTS	RESPONSIBILITY
The Contractor must monitor and manage the drainage of the site to avoid stagnant water and soil erosion.	Project Contractor & Service Contractors
The general cleanliness of the site and compliance with the WBM waste disposal requirements and health regulations should form part	Project Contractor, WBM Officers – Building Inspectors

<p>of the site inspections. Where possible, waste must be collected for recycling programmes provided that the original contents of the containers are not hazardous. Scrap metal (components, sheet metal, nails and tins) must be stored in a designated scrap metal container (e.g. a skip). When the scrap metal container is full, the scrap metal must either be collected by a scrap metal dealer or transferred the Walvis Bay Landfill site. Hazardous substance containers, contaminated substrates and materials used in the clean-up of spillages must be stored in a designated, impermeable container (e.g. a skip). The hazardous substance containers, contaminated soil, clean-up materials, etc. must be transferred to the Walvis Bay municipal hazardous disposal site on a regular basis. A contingency plan for any spills must be in place. Contractors must ensure that no spillage occurs, and must be cleaned and cleared and the contents carefully stored and transported when removing off-site. All spills must be recorded in the incident management system/register.</p>	
-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--

MITIGATION MEASURES RELATED TO CONSTRUCTION ACTIVITIES IMPACTS	RESPONSIBILITY
<p>Manual concrete mixing is to be undertaken on a hard surface covered in plastic sheeting so that concrete waste and runoff can be contained. All concrete waste is to be collected, recycled if possible, and removed from the site for disposal at existing WBM Landfill site. On completion of construction, all leftover construction materials are to be removed from the working area. The materials must be disposed of at the existing WBM Landfill site or sold/donated. Materials should be stored away. Implement best available technological measures to prevent seepage of liquid materials into possibly contaminating groundwater. Ensure prompt cleaning up of accidental/incidental spillages. Ensure that any machinery/equipment is maintained in a good operating condition to prevent the contamination of hydrological features by diesel, grease, oil, etc. derived from the working area. Create specially designated areas for vehicle, machinery and equipment maintenance.</p>	<p>Project Contractor &amp; Service Contractors</p>

MITIGATION MEASURES RELATED TO SAFETY	RESPONSIBILITY
<p>Material stockpiles must be stable and well secured to avoid collapse and possible injury to workers/residents. Flammable materials should be stored as far as possible from any sensitive receptors. No materials are to be stored in unsuitable or high-risk areas. All trenches should be demarcated.</p>	<p>Project Contractor &amp; Service Contractors</p>
<p>Material Safety Data Sheets (MSDSs) shall be readily available on site for all chemicals and hazardous substances to be used on site. Where possible and available MSDSs should include additional information on ecological impacts and measures to minimize and mitigate against any negative environmental impacts in the result of an accidental spill. Temporary hazardous storage and refueling areas must be bounded with an impermeable liner to protect groundwater quality. Temporary storage areas containing hazardous substances/materials must be clearly signed. Staff handling hazardous substances/materials must be aware of their potential impacts and follow appropriate safety measures.</p>	<p>Project Contractor, WBM Officers – Building Inspectors and Environmental Health Practitioners</p>

MITIGATION MEASURES RELATED TO THE EDUCATION OF THE STAFF ONSITE ABOUT GENERAL AND ENVIRONMENTAL CONDUCT	RESPONSIBILITY
<p>Ensure that all site personnel have a basic level of environmental awareness training. Translators are to be used if necessary. No alcohol/drugs is allowed on site and driving under the influence of alcohol is also prohibited. No firearms allowed on site or in vehicles transporting staff to/from the site (unless used by security personnel). Prevent excessive noise. Construction staff is to make use of the facilities provided for them, as opposed to ad hoc alternatives.</p>	<p>Project Contractor WBM Officers - Health Practitioners</p>

MITIGATION MEASURES RELATED TO POLLUTION MANAGEMENT AND CONTROL IMPACTS	RESPONSIBILITY
<p>Excavation, handling and transport of materials must be avoided during high wind conditions or when a visible dust plume is present. During</p>	<p>Project Contractor &amp; Service Contractors</p>

<p>high wind conditions, dust suppression measures will be required. Soil stockpiles are to be in sheltered areas where they will not be exposed to the erosive effects of the wind. Appropriate dust suppression measures must be used when dust generation is unavoidable (dampening with water). Disturbance of the residents in the vicinity of the construction areas will have to be taken into account during the construction period. The placement of areas for delivery of equipment and materials must consider the noise generated by the vehicle as well as noise generated by off-loading equipment. Jackhammers and their associated compressors exhibit continuous noise that could impact on nearby residents. Where possible acoustic treatment of the jackhammers must include silencers on the exhausts. Concrete mixers must be sited to minimize the impact on nearby residents. All vehicles and equipment must be properly maintained to reduce unnecessary noise. Factors to take into account are the arriving and departing traffic; loading and unloading of equipment and materials, and day-to-day operations. All soil that is contaminated must be removed and stored in a skip until it can be disposed of at the WB municipal hazardous disposal site. All wastewater and polluted runoff from contaminated areas must be channeled into appropriately sized, designed and located collection sump. All equipment that may leak on an impermeable surface should be stored with watertight drip trays to catch any pollutants. The drip trays must be cleaned regularly, and must not be allowed to overflow. Chemicals collected in the drip trays must be collected and disposed of in an appropriate manner (MSDS).</p>	
<p>Contaminated liquids and sediments from the wastewater management system must be disposed of at WB municipal hazardous waste disposal site. All liquid fuels (e.g. diesel and petrol) which are stored in tanks or drums must have a 110% volume bund wall around the tanks to prevent liquids from escaping in the event of a spill or leak. Any person delivering fuels or other chemicals to the site must be aware of the appropriate storage/drop-off locations and the environmental controls to be applied. The handling and storage of hazardous materials must be in accordance with the MSDS and must be restricted to designated</p>	<p>Project Contractor, Service Contractors, WBM - Hazardous Waste Inspector</p>

<p>areas. Additional areas/sites required for the storage or handling of hazardous substances must be assessed. An inventory of all fuels and hazardous substances to be used and stored on the site, and must ensure that they know the effects of these substances on their staff and the environment. Quantities of fuels and chemicals stored on site must be appropriately stored and handled so as to minimize the risk of spills. All fuels and chemicals must be confined to specific and secured areas. Chemicals must be stored in a bounded area with an impermeable base (e.g. concrete or plastic lining). The accidental or negligent spillage of any fuels or potentially hazardous substances must be cleaned up immediately using the most appropriate methodologies, equipment and materials and by specialist where required. Necessary materials and equipment and chemicals should be available on the site to deal with spills of any of the hazardous materials present.</p>	
-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--

MITIGATION MEASURES RELATED TO SOCIO-ECONOMIC ENVIRONMENTAL IMPACTS	RESPONSIBILITY
<p>Local labour (male and female, skilled and unskilled) should be employed as a priority. Workers are to be made aware that employment is only temporary and will cease at the end of the contract period. Where possible, employment of local persons should be used for capacity building.</p>	<p>Project Contractor &amp; Service Contractors</p>
<p>Surrounding communities are to be informed of any inconveniences caused by the construction activities. A complaints telephone line or person is to be made available and incidents are to be addressed and recorded in a register. I&amp;AP's need to be made aware of the existence of the complaints register and the methods of communication available.</p>	<p>Project Contractor, Service Contractors, WBM Officers – Environmental Officer</p>

MITIGATION MEASURES RELATED TO NOISE POLLUTION	RESPONSIBILITY
<p>Noise pollution will exist due to heavy vehicles accessing the sites with building materials, and machinery flattening the dunes and creating new roads. Cement mixing, drilling and excavating will be some additional noise producing activities.</p>	<p>Project Contractor, Service Contractors, WBM Officers –</p>

<p>The World Health Organization (WHO) guideline on maximum noise levels (Guidelines for Community Noise, 1999) to prevent hearing impairment can be followed during the construction phase. This limits noise levels to an average of 70 dB over a 24 hour period with maximum noise levels not exceeding 110 dB during the period. It is recommended that any complaints regarding noise be registered</p>	<p>Environmental Health Practitioners</p>
--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	-------------------------------------------

MITIGATION MEASURE RELATED TO WASTE PRODUCTION AND ABLUTION FACILITY	RESPONSIBILITY
<p>Building rubble and other types of waste must be cleaned up or removed off-site.</p> <p>The contractor must ensure that adequate temporary disposal facilities are available at the construction site. Products that can be re-used or re-cycled should be kept separate. Waste should be disposed of regularly at the municipal Landfill site.</p> <p>Mobile chemical ablution facilities should be made available to all working at the site. The ratio of the number of these ablution facilities to the number of employee's onsite should be discussed and agreed upon with the Local Authority in terms of the Labour Act as well as Environmental Health Act. Waste from this ablution facility needs to be appropriately disposed of at the municipal sewage treatment plant regularly.</p>	<p>Project Contractor &amp; Service Contractors</p>

### 3. CONCLUSION AND RECOMMENDATIONS

In order for the general provisions of this EMP to be fully implemented the following general conditions must be enforced by the WBM are proposed:

- The EMP to be binding on all the parties involved in the construction phase and be enforceable at all levels of the contract operational management within the project;
- The EMP to be deemed a binding commitment by the parties to act within the intent and spirit of sound environmental management and to cooperate and enforce the specifications contained therein, as and where necessary, and

- In order to ensure strict adherence to this EMP the WBM, with the assistance of the Project Manager/Construction Contractor, will bear the ultimate responsibility of implementation.

Strict adherence to the EMP recommendations in this report as well as compliance to all relevant legislation should be the daily management and operation norms during the installation of the bulk services (water, roads, sewer and electricity).

**Annexure A** - Environmental Clearance Certificate previously issued

**Annexure B** – Township Board’s Approval

**Annexure C** - Layout for Extension 10 Narraville

**Annexure D** – NAMPAB’s Approval



# ANNEXURE A - ENVIRONMENTAL CLEARANCE CERTIFICATE PREVIOUSLY ISSUED



**REPUBLIC OF NAMIBIA**

## MINISTRY OF ENVIRONMENT AND TOURISM

Tel. No. 061 – 2842811  
Fax. No. 061 - 240339  
E-mail: [mlushetile@met.na](mailto:mlushetile@met.na)

Cnr of Dr. Kenneth David Kaunda Street  
& Robert Mugabe Avenue  
Private Bag 13306  
Windhoek

Enquiries: Ms. Mwaka Lushetile

Date: 27 April 2015

### OFFICE OF THE ENVIRONMENTAL COMMISSIONER

Acting Chief Executive Officer  
Municipality of Walvis  
Private Bag 5017  
Walvis Bay  
Namibia

Dear Sir or Madam

**SUBJECT: ENVIRONMENTAL CLEARANCE CERTIFICATE FOR TOWNSHIP  
ESTABLISHMENT OF NARRAVILLE EXTENSION 10 ON THE REMAINDER OF  
FARM WANDERÜNEN NO. 23, WALVIS BAY TOWNLAND, ERONGO REGION**

The Environmental baseline information submitted is sufficient as it made provisions of the environmental management concerning the proposed activities. From this perspective, regular environmental monitoring and evaluations on environmental performance should be conducted. Targets for improvements should be established and monitored from time to time.

In view of the fact that your project is located in an environmentally sensitive area, this Ministry reserves the right to attach further legislative and regulatory conditions during the operational phase of the project.

On the basis of the above, this letter serves as an environmental clearance for the project to commence. However, this clearance letter does not in any way hold the Ministry of Environment and Tourism accountable for misleading information, nor any adverse effects that may arise from this project's activities. Instead, full accountability rests with the proponent and his/ her consultants.

This environmental clearance is valid for a period of 3 (three) years, unless withdrawn by this office.

Yours sincerely,



Teofilus Nghitila  
**ENVIRONMENTAL COMMISSIONER**

*All official correspondence must be addressed to the Permanent Secretary*

# ANNEXURE B – TOWNSHIP BOARD'S APPROVAL



Republic of Namibia

---

## Ministry of Urban and Rural Development

---

Enquiries: H. N. Van Wyk  
Tel: (+264+61) 297-5230  
Fax: (+264+61) 297-5305  
Email: hvanwyk@murd.gov.na

Government Office Park  
Luther Street

Private Bag 13289  
Windhoek, Namibia

Our Ref.: 17/1/W5/2 Ext 10  
Your Ref.:

Date: 24 July 2018

**Municipality of Walvis Bay  
Private Bag 5017  
WALVIS BAY**

Dear Sir,

**SUBJECT: PERMISSION TO ESTABLISH THE TOWNSHIP: NARRAVILLE EXTENSION  
10 ON FARM NO. 64 OF THE FARM WANDERDÜNEN NO. 23.**

1. Your letter dated 23 January 2018 has reference.
2. Approval has been granted in terms of section 6 (2) and (3) of the Townships and Division of Land Ordinance, 1963 (Ordinance 11 of 1963) for permission to establish the township **Narraville Extension 10** on Farm No. 64 of the Farm Wanderdünen No. 23 under Townships Board Resolution Item 28/2018 dated 20 February 2018.
3. You are hereby informed that all planning processes must be complied with, within two (2) years from the date of this letter.

Yours faithfully

**TOWNSHIPS BOARD SECRETARIAT**

---

*All official correspondence must be addressed to the Permanent Secretary*

A  
Jh

**Item** **Date**  
28/2018 20 February 2018  
17/4/1/W5/2 Ext 10

**NARRAVILLE EXTENSION 10: ESTABLISHMENT OF THE TOWNSHIP ON FARM NO. 64 OF THE FARM WANDERDÜNEN NO. 23 (MUNICIPALITY OF WALVIS BAY) (Nar. A/10-MD-8CC-V2)**

The Board recommended that –

- a) the layout plan of the to be established township of **Narraville Extension 10** on Farm No. 64 of the Farm Wanderdünen No. 23 be approved on condition that no residential erf be smaller than 300 m<sup>2</sup>;
- b) the General Plan shall be **F 153**;
- c) the original Need and Desirability certificate of NAMPAB Item 27/2015 dated 03 March 2016 must be lodged with the Registrar of Deeds simultaneously with the opening of the townships register;
- d) the panhandle must be at least 4 metres wide, and
- e) the following conditions of establishment be approved.

**SCHEDULE**

**1. Name of Township:**

The township shall be called **Narraville Extension 10**.

**2. Composition of Township:**

The township comprises 214 erven numbered 4393 to 4606 and the remainder streets as indicated on General Plan No: **F 153**.

**3. Reservation of Erven:**

The following erven are reserved for the Local Authority:

- for Sub Station purposes: Erven 4550 & 4567
- for Public Open Spaces purposes: Erven 4604 to 4606

**4. Conditions of Title:**

The following conditions shall be registered in favour of the Local Authority against the title deeds of all erven, except the erven referred to in paragraph 3:

The erf must only be used or occupied for purposes which are in accordance with and the use or occupation of the erf shall at all times be subject to the provisions of the

Jh

Walvis Bay Town Planning Scheme prepared and approved in terms of the Town Planning Ordinance, 1954 (Ordinance 18 of 1954).

The building value of the main building, excluding the outbuildings to be erected on the erf shall be at least **four** times the prevailing valuation of the erf.





## ANNEXURE D – NAMPAB'S APPROVAL



Republic of Namibia

### *Ministry of Urban and Rural Development*

Tel: (+264 61) 297 5111  
Fax: (+264 61) 226 049  
E-mail: [enquiries@mrlgh.gov.na](mailto:enquiries@mrlgh.gov.na)  
Website: [www.mrlgh.gov.na](http://www.mrlgh.gov.na)

Government Office Park  
Luther Street

Private Bag 13289  
Windhoek, Namibia

*Enquiries:* C. Farao  
Tel: (+264+61) 297 5221  
Fax: (+264+61) 297 226049

*Our Ref.:* 17/4/1/W5  
*Your Ref.:*

*Date:* 07 March 2016

Mr. M. Haingura  
The Chief Executive Officer  
Municipality of Walvis Bay  
Private Bag 5017  
WALVIS BAY

Dear Mr. Haingura

**ITEM NO. 27/2015: WALVIS BAY – SUBDIVISION OF THE REMAINDER OF THE FARM WANDERDÜNEN NO. 23 INTO FARM NO.'S 63 TO 99 AND THE REMAINDER (STREET, FREE OF CONDITIONS) AND SUBSEQUENT INCORPORATION OF FARM NO.'S 63 TO 99 AS ERVEN IN NARRAVILLE; EXTENSION OF WALVIS BAY TOWN AND TOWNLANDS NO. 1 TO INCLUDE FARM NO. 61 (DUNEVILLE SUBURB); SUBDIVISION OF FARM NO. 61 INTO FARM NO.'S 101 TO 130 AND THE REMAINDER (STREET, FREE OF CONDITIONS) AND SUBSEQUENT INCORPORATION OF FARM NO.'S 101 TO 130 AS ERVEN IN NARRAVILLE AND THE NEED AND DESIRABILITY FOR TOWNSHIP ESTABLISHMENT: NARRAVILLE EXTENSION 8 TO 16, PORTVILLE PROPER AND EXTENSIONS 1 TO 8 AND DUNEVILLE PROPER AND EXTENSIONS 1 TO 14**

With reference to your above-mentioned application, you are hereby informed that the Minister of Urban and Rural Development has, on 3 March 2016, granted approval for –

- The subdivision of the Remainder of the Farm Wanderdünen No. 23 into Farm No.'s 63 to 99 and the Remainder (street, free of conditions) in terms of Section 21 of the Townships and Division of Land Ordinance, 1963 (Ordinance 11 of 1963), as amended on condition that Farm No.'s 63 to 99 be incorporated as erven in Narraville simultaneously with transfer;
- The extension of Walvis Bay Town and Townlands No. 1 boundaries in terms of Section 29 of the Townships and Division of Land Ordinance, 1963 (Ordinance 11 of 1963), as amended to include Farm No. 61 (Duneville Suburb);
- The subdivision of Farm No. 61 into Farm No.'s 101 to 130 and the Remainder (street, free of conditions) in terms of Section 21 of the Townships and Division of Land Ordinance, 1963


*All official correspondence must be addressed to the Permanent Secretary*

(Ordinance 11 of 1963), as amended on condition that Farm No.'s 101 to 130 be incorporated as erven in Narraville simultaneously with transfer;

- The need and desirability for township establishment to be known as Narraville Extensions 8 to 16, Portville Proper and Extensions 1 to 8 and Duneville Proper and Extensions 1 to 14 in terms of Section 5(5)(a)(i) of the Townships and Division of Land Ordinance, 1963 (Ordinance 11 of 1963), as amended on condition that at least 10 to 15% public open spaces be provided in the new layout plan in accordance with the design standards and guidelines as approved by the Minister.

Attached, please find the original Subdivision Certificates.

Yours sincerely

  
Nghidinua Daniel  
PERMANENT SECRETARY

