

Submitted to: Gergarub Exploration and Mining (Pty) Ltd.
Attention: Ms Sheron Kaviua
P O Box 90757
Windhoek,
Namibia

REPORT:

GERGARUB PROJECT ON ML 245 – PRELIMINARY ESMP

PROJECT NUMBER: ECC-99-425-REP-06-D

REPORT VERSION: REV 01

DATE: 19 JULY 2023

Prepared by:



TITLE AND APPROVAL PAGE

Project Name:	Gergarub Project on ML 245 – Preliminary ESMP
Client Company Name:	Gergarub Exploration and Mining (Pty) Ltd.
Client Name:	Ms Sheron Kaviua
Ministry Reference:	APP-000785
Status of Report:	Final for Public Review
Project Number:	ECC-99-425-REP-06-D
Date of issue:	19 July 2023
Review Period	19 July 2023 – 7 August 2023

ENVIRONMENTAL COMPLIANCE CONSULTANCY CONTACT DETAILS:

We welcome any enquiries regarding this document and its content. Please contact:



Environmental Compliance Consultancy
PO Box 91193, Klein Windhoek, Namibia
Tel: +264 81 669 7608
Email: info@eccenvironmental.com

DISCLAIMER

The report has been prepared by Environmental Compliance Consultancy Pty Ltd (ECC) (Reg. No. 2022/0593) on behalf of the Proponent. Authored by ECC employees with no material interest in the report's outcome, ECC maintains independence from the Proponent and has no financial interest in the Project apart from fair remuneration for professional fees. Payment of fees is not contingent on the report's results or any government decision. ECC members or employees are not, and do not intend to be, employed by the Proponent, nor do they hold any shareholding in the Project. Personal views expressed by the writer may not reflect ECC or its client's views. The environmental report's information is based on the best available data and professional judgment at the time of writing. However, please note that environmental conditions can change rapidly, and the accuracy, completeness, or currency of the information cannot be guaranteed.

Please note at ECC we care about lessening our footprint on the environment; therefore, we encourage that all documents are printed double sided.

TABLE OF CONTENTS

1	Introduction	8
1.1	Project background	8
1.2	Environmental regulatory requirements.....	10
1.3	Purpose and scope of this report.....	10
1.4	Management of this ESMP	10
1.5	Limitations, Uncertainties, and Assumptions related to this ESMP	11
1.6	Environmental assessment practitioner	11
2	Environmental Management Framework	12
2.1	Objectives and targets	12
2.2	Organisational structure, roles and responsibilities.....	12
2.3	Contractors	14
2.4	Employment	14
2.5	Register of environmental risks and issues	14
3	Environmental management principles	42
3.1	Continual improvement.....	42
3.2	Best practice	42
3.3	Environmental monitoring	43
4	Communication and Training	44
4.1	Communications.....	44
4.2	Environmental emergency and response	45
4.3	Complaints handling and recording.....	45
4.4	Training and awareness.....	46
4.5	Site induction.....	46
5	Incident Reporting.....	47
5.1	Minor incident or “near miss”	47
5.2	Serious incident.....	47
5.3	Incident report and close out.....	47
6	Compliance and Enforcement.....	48
6.1	Environmental inspections and compliance monitoring	48
6.2	Heritage permit.....	48
6.3	Water permits and licence.....	48
6.4	Wastewater discharge permit.....	48

6.5	Reporting.....	49
6.6	Non- compliance.....	49
6.7	Disciplinary action.....	49
7	Biodiversity management programme.....	51
7.1	Introduction.....	51
7.2	Objectives.....	51
7.3	Responsibilities	51
7.4	Biodiversity management measures	51
8	Surface and Groundwater Management Programme.....	56
8.1	Introduction.....	56
8.2	Objectives.....	56
8.3	Responsibilities	56
8.4	Surface and groundwater management measures.....	56
8.5	Surface and groundwater quality monitoring	59
9	Waste Management Programme.....	60
9.1	Introduction.....	60
9.2	Objectives.....	60
9.3	Roles and responsibilities.....	60
9.4	Solid and liquid non-mineral waste.....	60
9.5	Waste disposal monitoring.....	63
10	Spill Management Programme	64
10.1	Introduction.....	64
10.2	Objectives.....	64
10.3	Roles and responsibilities.....	64
10.4	Spill prevention measures.....	64
10.5	Spill response measures.....	65
10.6	Spill reporting.....	68
10.7	Rehabilitation of contaminated soils	68
11	Air Quality Management Programme.....	69
11.1	Introduction.....	69
11.2	Objectives.....	69
11.3	Responsibilities	69
11.4	Air Quality management procedures	69
11.5	Air Quality monitoring.....	70
11.6	Odours, noise and vibration impacts.....	70

12	Soil management programme	74
12.1	Introduction.....	74
12.2	Objectives.....	74
12.3	Responsibilities	74
13	Traffic management programme	76
13.1	Introduction.....	76
13.2	Objectives.....	76
13.3	Responsibilities	76
14	Archaeological and Heritage Programme	78
14.1	Responsibility	79
14.2	Procedure.....	79
15	Implementation of the ESMP	81

LIST OF TABLES

Table 1 – Roles and responsibilities.....	12
Table 2 – A list of environmental risks and issues, as well as associated mitigation and monitoring measures for construction.....	15
Table 3 - A list of environmental risks and issues, as well as associated mitigation and monitoring measures for operation.....	25
Table 4 – A list of environmental best practice measures to be implemented.....	42
Table 5 – Emergency contact details	45
Table 6 - Biodiversity management aspects.....	52
Table 7 - Water quality mitigation measures	57
Table 8 - Waste mitigation measures	61
Table 9 - Spill mitigation measures.....	66
Table 10 - Spill of hazardous substances.....	66
Table 11 - Air quality mitigation measures	70
Table 12 – Noise aspects	71
Table 13 - Soil mitigation measures.....	74
Table 14 - Traffic mitigation measures.....	76
Table 15 – Archaeological and heritage aspects.....	78

LIST OF FIGURES

Figure 1: Locality map showing the location of the proposed Gergarub Project	9
--	---

DEFINITIONS AND ABBREVIATIONS

ABBREVIATIONS	DESCRIPTION
%	Percentage
AFP	African Pioneer PLC
ASTM	American Society for Testing and Materials
CSI	corporate social investment
DWA	Department of Water Affairs
ECC	Environmental Compliance Consultancy
ECO	environmental compliance officer
EM	environmental manager
EMA	Environmental Management Act
ESMP	environmental and social management plan
EMS	environmental management system
EPL	exploration prospecting licence
ESIA	environmental and social impact assessment
FMEA	failure mode effects analysis
GHG	greenhouse gases
GIS	geographic information system
GPS	global positioning system
HazID	hazard identification
HazOp	hazardous operations analysis
HR	human resources
HSE	health, safety and environment
JV	joint venture
LOM	life of mine
MAWLR	Ministry of Agriculture, Water and Land Reform
MEFT	Ministry of Environment, Forestry and Tourism
ML	mining licence
MSDS	material safety data sheet
NHC	National Heritage Council [of Namibia]
PM _{2.5}	particulate matter with a diameter of 2.5 microns or less
PM ₁₀	particulate matter with a diameter of 10 microns or less
PM	particulate matter
PPE	personal protective equipment
PV	Photovoltaic
NHC	National Heritage Council
ROM	run of mine [muck – either ore or waste rock]

ABBREVIATIONS	DESCRIPTION
SOP	standard operating procedure
ToR	terms of reference
TSF	tailings storage facility
TSP	total suspended particles
WRD	waste rock dump

1 INTRODUCTION

1.1 PROJECT BACKGROUND

Environmental Compliance Consultancy (ECC) has been retained by Gergarub Exploration and Mining (Pty) Ltd which is a joint venture (JV) owned by Skorpion Mining Company Pty Ltd (51%) and Rosh Pinah Zinc Corporation (49%). ECC is conducting an environmental and social impact assessment (ESIA) for the proposed mining of precious metals on a mining licence (ML) area (ML 245). The licence is located on Exclusive Prospecting Licence 2616 (EPL 2616), in the Oranjemund Constituency, 15 km north of the town of Rosh Pinah in the Karas Region, Namibia shown in Figure 1.

ECC has compiled this draft environmental and social management plan (ESMP) in terms of the Environmental Management Act (EMA), No. 7 of 2007 and its associated Regulations of 2012. The purpose of this draft ESMP is to support the full environmental and social impact assessment (ESIA) report.




Figure 1 - Locality map showing the location of the proposed Gergarub Project

1.2 ENVIRONMENTAL REGULATORY REQUIREMENTS

The proposed project is considered as a listed activity as stipulated in the Environmental Management Act, No. 7 of 2007 and its Regulations, promulgated in 2012. An environmental scoping report, environmental impact assessment (EIA) and environmental management plan (ESMP) are required to be submitted as part of the application to support the decision-making process for issuing an environmental clearance certificate.

This report presents the ESMP and has been undertaken in terms of the requirements of the Environmental Management Act, 2007 and its Regulations.

1.3 PURPOSE AND SCOPE OF THIS REPORT

The preliminary environmental and social management plan (hereafter referred to as the ESMP) provides a logical framework, mitigation measures and management strategies for the mining activities associated with the proposed Project, in this way ensuring that the potential environmental and social impacts are curbed and minimised as far as practically possible and that statutory and other legal obligations are adhered to and fulfilled. Outlined in the ESMP are the protocols, procedures and roles and responsibilities to ensure the management arrangements are effectively and appropriately implemented.

The ESMP forms an appendix to the environmental scoping report and is based on the findings of the assessments carried out to date. The environmental scoping report should be referred to, for further information on the proposed Project, assessment methodology and terms of reference (ToR), applicable legislation, and assessment findings.

This ESMP is a live document and shall be reviewed at predetermined intervals, and or updated during the ESIA process when or if the scope of work alters, or when further data or information is added. All personnel working on the Project will be legally required to comply with the requirements set out in the final draft ESMP that is approved by the competent authorities and Ministry of Environment, Forestry and Tourism (MEFT).

The scope of this ESMP includes all activities associated with the Gergarub mining undertaking.

1.4 MANAGEMENT OF THIS ESMP

The Proponent will hold the environmental clearance certificate for the proposed Project and will be responsible for the implementation and management of this ESMP. Before the mining activities commence, this ESMP will be reviewed, amended as required and approved ready for implementation. The implementation and management of this ESMP, and thus the monitoring of compliance, will be undertaken through daily duties and activities, as well as monthly inspections. The respective compliance summary reports will be prepared and submitted biannually and will form the basis of any clearance certificate renewals.

1.5 LIMITATIONS, UNCERTAINTIES, AND ASSUMPTIONS RELATED TO THIS ESMP

This ESMP does not include measures for compliance with statutory occupational health and safety requirements. This will be provided in the safety management plan to be developed by the Proponent.

Where there is any conflict between the provisions of this ESMP and any contractor's obligations under their respective contracts, including statutory requirements (such as licences, project approval conditions, permits, standards, guidelines, and relevant laws), the contract should be amended, and statutory requirements are to take precedence.

The information contained in this ESMP has been based on the project description as provided in the ESIA report. Where the design or construction methods are different, this ESMP may require updating and potential further assessment may be undertaken.

1.6 ENVIRONMENTAL ASSESSMENT PRACTITIONER

The report has been prepared by Environmental Compliance Consultancy Pty Ltd (ECC) (Reg. No. 2022/0593) on behalf of the Proponent. Authored by ECC employees with no material interest in the report's outcome, ECC maintains independence from the Proponent and has no financial interest in the Project apart from fair remuneration for professional fees. Payment of fees is not contingent on the report's results or any government decision. ECC members or employees are not, and do not intend to be, employed by the Proponent, nor do they hold any shareholding in the Project. Personal views expressed by the writer may not reflect ECC or its client's views. The environmental report's information is based on the best available data and professional judgment at the time of writing. However, please note that environmental conditions can change rapidly, and the accuracy, completeness, or currency of the information cannot be guaranteed.

All compliance and regulatory requirements regarding this report should be forwarded by email or posted to the following address:

Environmental Compliance Consultancy
PO Box 91193, Klein Windhoek, Namibia
Tel: +264 81 669 7608
Email: info@eccenvironmental.com

2 ENVIRONMENTAL MANAGEMENT FRAMEWORK

This ESMP provides measures, guidelines, and procedures for managing and mitigating potential environmental impacts. The ESMP also indicates monitoring and reporting guidelines and sets responsibilities for those carrying out management and mitigation measures.

2.1 OBJECTIVES AND TARGETS

Environmental objectives and targets have been developed so that mining activities can minimise potential impacts on the environment, as far as reasonably practicable.

Environmental objectives for the project are as follows:

- Zero pollution incidents;
- Minimal vegetation clearing and earthworks;
- Minimal impact on regional groundwater users;
- Protect local flora and fauna, and
- Use natural resources effectively and efficiently.

2.2 ORGANISATIONAL STRUCTURE, ROLES AND RESPONSIBILITIES

The proponent shall provide a project team to oversee and undertake the preparation and mining activities, which will be composed of the proponent's personnel and contractors. A nominated role shall be identified to ensure the management and implementation of this ESMP is carried out throughout the Project Life of Mine (LOM). The proponent shall be responsible for:

- Ensuring all members of the project team, including contractors, comply with the procedures set out in this ESMP
- Ensuring that all persons are provided with sufficient training, supervision, and instruction to fulfil this requirement
- Ensuring that any persons allocated specific environmental responsibilities are notified of their appointment and confirm that their responsibilities are clearly understood
- Contractors shall be responsible for ensuring and demonstrating that all personnel employed by them are compliant with this ESMP, and meet the responsibilities listed above

Table 1 lists the roles and responsibilities allocated to different management levels in the company and specific personnel.

Table 1 – Roles and responsibilities

ROLE	RESPONSIBILITIES AND DUTIES
Proponent	<ul style="list-style-type: none"> - Responsible for the overall management and implementation of the ESMP; - Ensure environmental policies are drafted/updated and communicated to all personnel throughout the company; - Responsible for providing the resources required to effectively run the mine and comply with the ESMP;

ROLE	RESPONSIBILITIES AND DUTIES
	<ul style="list-style-type: none"> - Appoint all managers needed to ensure effective running of the mine; and - Ensure systems for proper induction and training of personnel and contractors are in place.
Mining management	<ul style="list-style-type: none"> - Manage all activities on the mine; - Monitor daily operations and ensure systems are in place for implementation of the ESMP; - Maintain the community issues and concerns register and keep records of complaints; - Ensure corrective action are taken and communicated to complainants; and - Maintain up to date records of employees who have completed training and induction.
Site manager	<ul style="list-style-type: none"> - Ensure that all contract workers, sub-contractors and visitors to the site are aware of the requirements of this ESMP, relevant to their roles and always adhere to this ESMP - Report any non-compliance or accidents - Receive, recording and responding to complaints - Ensure adequate resources are available for the implementation of the ESMP - Ensure safe and environmentally sound operations - Responsible for the management, maintenance, and revisions of this ESMP.
HSE Appointed Person	<ul style="list-style-type: none"> - Maintain the mine's EMS - Draft and update mine specific environmental procedures - Ensure on-mine induction training is relevant and address issues from this ESMP - Do all environmental audits and inspections and report findings to relevant personnel - Check the implementation of corrective action for incidents and complaints - Ensure all environmental monitoring and reporting is done - Conduct environmental monitoring, audits and inspections; and - Compile draft environmental reports.
Employees	<ul style="list-style-type: none"> - Adhere to measures set out in the ESMP - Ensure they have undertaken a site induction - Report any operations or conditions which deviate from the ESMP as well as any non-compliant issues or accidents to the Environmental Manager

2.3 CONTRACTORS

Any contractors hired during the mining activities of the underground operations and accessory works for the Project duration shall be compliant with this ESMP and shall be responsible for the following:

- Undertaking activities in accordance with this ESMP as well as relevant policies, procedures, management plans, statutory requirements, and contract requirements.
- Implementing appropriate environmental and safety management measures.
- Reporting of environmental issues, including actual or potential environmental incidents and hazards, to the site manager.
- Ensuring appropriate corrective or remedial action is taken to address all environmental hazards and incidents reported by Employees and subcontractors.

2.4 EMPLOYMENT

The proponent and all contractors shall comply with the requirements of the Republic of Namibia Regulations for Labour, Health and Safety, and any amendments to these regulations. The following shall be complied with:

- In liaison with local government and community authorities, the proponent shall ensure that local people have access to information about job opportunities and are considered first for construction/maintenance contract employment positions.
- The number of job opportunities shall be made known together with the associated skills and qualifications.
- The maximum length of time the job is likely to last for shall be indicated.
- Foreign workers with no proof of permanent legal residence shall not be hired.
- Every effort shall be made to recruit from the group of unemployed workers living in the surrounding area.

2.5 REGISTER OF ENVIRONMENTAL RISKS AND ISSUES

An environmental review of the proposed Project has been completed to identify all the commitments and agreements made. A list of environmental commitments and risks has been produced, which details deliverables including measures identified for the prevention of pollution or damage to the environment during the mining phase.

Table 2 provides a list of environmental risks and issues, as well as associated mitigation (as derived from the ESIA) and monitoring measures, and the roles responsible for compliance. It will be subject to regular review by the General Manager and updated when necessary. The Mining Manager and Environmental Manager will use this register to undertake monthly inspections (see next section) to ensure the project is compliant with this ESMP.

Table 2 – A list of environmental risks and issues, as well as associated mitigation and monitoring measures for construction.

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
Employee health and safety	Construction phase injury on duty	<ul style="list-style-type: none"> - Comply with all legislation with regards to health and safety. - Provision of all required personal protective equipment (PPE). - Appropriate signage and demarcation of hazards including construction, works, excavations and operational areas. - Appointment of a health and safety representative for each construction crew. - Adequate first aid training to be provided for a health and safety representative. - Adequate emergency procedures to be developed and communicated to all labourers on site. All visitors to the construction site to undergo health and safety induction. - Adequate emergency procedure training and testing - Public signage and notification of any project related hazards which may result in loss or injury of the public or community members. - Applicable provisions to facility a safe and healthy work environment including provisions pertaining to lightning, ventilation, water provision, and easy access to medical and fire extinguishing resources. - Develop a hazard materials management plan using internationally accepted methodologies such as hazardous operations analysis (hazop), failure mode and effects analysis (fmea), and hazard identification (hazid) as per environmental, health, and safety (HSE). 	<ul style="list-style-type: none"> - Environmental audits and inspections 	<ul style="list-style-type: none"> - Site manager - Environmental manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
		<ul style="list-style-type: none"> - The following areas should be demarcated with danger tape: - Excavated areas; - Scaffolding areas, and - Temporary waste stockpiles - Additional warning signage should be provided in areas of movement and in “no personnel” areas where workers are not active. - All construction and mining materials and equipment should be stored only within set out and clearly demarcated work areas. - Only construction personnel should be allowed within work areas. - Fire extinguishers should always be available within the construction site and the construction campsite. - Fire extinguisher inspection (monthly) and training required 		
Training and awareness	Lack of environmental knowledge on ESMP requirements leads to environmental incidents	<ul style="list-style-type: none"> - Environmental department to provide weekly information regarding environmental issues of concern; - Line management to discuss topics with teams; - HSE staff will be Employed by contractor staff to brief staff on their company she topics and those of the proponent; - Awareness will be distributed by various channels as deemed appropriate; - Daily site inspections to ensure HSE requirements are adhered to; <ul style="list-style-type: none"> o HSE files to be maintained per shift; and o Incident reports covering HSE to be included, including lessons learned and corrective actions. 	<ul style="list-style-type: none"> - EM to request attendance registers be completed by all personnel and contractors’ construction crew attending induction training sessions - Environmental audits and inspections 	<ul style="list-style-type: none"> - Mining manager - Environmental manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
		<ul style="list-style-type: none"> - All construction personnel should undergo environmental induction (training), which should include as a minimum the following: <ul style="list-style-type: none"> o Explanation of the importance of complying with the ESMP. o Discussion of the potential environmental impacts of the construction activities. o Employees' roles and responsibilities, including emergency preparedness. o Explanation of the mitigation measures that must be implemented when particular work groups carry out their respective activities. o Explanation of the specific mitigation measures within this ESMP especially unfamiliar provisions. o Improve awareness of ambient air quality and consideration regarding wind speed and direction when undertaking dust generating activities. 		
Surface water	Discharges of chemicals to surface water	<ul style="list-style-type: none"> - Ensure correct chemical use and clean-up procedures are in place and followed; - Ensure chemical spills are cleaned up underground; and - Prevent spills from entering the dewatering system that would be transferred to surface. - Stormwater management measures should include clean and dirty stormwater management systems. All contaminated stormwaters should be treated or reused - Dirty water should be disposed to a dirty water holding dam / return water dam / aging pond 	- Surface water monitoring	- Environmental manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
		<ul style="list-style-type: none"> - Re-use of the water within the holding / pollution control dam for dust suppression should be implemented. - Surface water monitoring programme should be implemented. - An automatic rain gauge or weather station should be installed and maintained. 		
Groundwater	Infiltration of potential spills or discharges of chemicals into groundwater	<ul style="list-style-type: none"> - Ensure correct chemical use and clean up procedures are in place and followed for mining operations; - Bulk fuel will not be stored underground and majority of fleet refuelling will occur on surface therefore risk is reduced; and - Ensure all operators are trained on spill response for underground events. 	<ul style="list-style-type: none"> - Groundwater monitoring 	<ul style="list-style-type: none"> - Mining manager; and - Environmental manager
Soils management	Disturbance footprint management	<ul style="list-style-type: none"> - Only designated surface roads, haul roads or paved areas will be utilized; - Boundary berms to be constructed, where required; and - Topsoil to be removed, where feasible. - All topsoil should be stockpiled in a manner that will allow conservation. - The stockpiles should not exceed an angle of 30 degrees and between 2 to 3 meters in height. - All subsoil should be stockpiled separately from topsoil 	<ul style="list-style-type: none"> - Environmental audits and inspections 	<ul style="list-style-type: none"> - Mining manager
Socio-economic	Creation of jobs during project construction/d evelopment	<ul style="list-style-type: none"> - Ensure that local residents get first opportunity to apply for positions were applicable. 	<ul style="list-style-type: none"> - HR recruitment policies 	<ul style="list-style-type: none"> - Hr manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
	Influx of contractor (workers and families) stimulating the local economy through increase spends	<ul style="list-style-type: none"> Engage with the local and regional government to ensure development plans cater for influx; and Ensure local spend of corporate social investment (CSI) finding address development needs to cater for influx where applicable. 	<ul style="list-style-type: none"> HR and CSI policies 	<ul style="list-style-type: none"> General manager
Social	Gender based Violence	<ul style="list-style-type: none"> Separate ablutions (toilets and showers) should be available for men and women and should clearly be indicated as such at the contractor's camp. There should be one toilet per 15 people per gender. 	<ul style="list-style-type: none"> Environmental audits and inspections 	<ul style="list-style-type: none"> Environmental manager
Terrestrial and ecology	Protection of fauna and flora to avoid damages, injuries and/or mortalities	<ul style="list-style-type: none"> Seed and sample collection to be done for future rehabilitation purposes; No hunting or poaching is allowed; No authorized removal of vegetation is allowed; Fauna and flora incidents to be reported and recorded as per the incident management procedure; Briefings on snakes and snake bite first aid treatments will be conducted; Non-venomous snakes should be captured into a container and removed from site; The killing of venomous snakes is not encouraged; and Contact the environmental department to remove the snake should it be within the mining or construction area. 	<ul style="list-style-type: none"> Environmental audits and inspections Biodiversity monitoring programme Mine closure plan 	<ul style="list-style-type: none"> Mining manager Environmental manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
		<ul style="list-style-type: none"> - No off-road driving should be allowed by construction vehicles. - Movement of personnel should be restricted to work areas only. - No hunting, trapping, setting of snares or any other disturbance of any fauna species should be allowed. - No food scraps should be left on or around the construction areas. 		
	Veld fires	<ul style="list-style-type: none"> - No open fires should be made anywhere on the construction site or within the construction camp. - Designated cooking shelters should be provided at the contractor’s camp. - A fire extinguisher should be available at the cooking shelter. - A fire extinguisher should be available, in good working condition, and inspected on each company and contractor vehicle 	<ul style="list-style-type: none"> - Environmental audits and inspections - 	<ul style="list-style-type: none"> - Site manager and; - Environmental manager
Air quality	Deterioration in air quality from odour and particulate matter.	<ul style="list-style-type: none"> - Ensure mechanical equipment is maintained and serviced to ensure particulate matter is reduced. - Appropriately rated and fitted dust masks should be provided to all workers at excavation sites and for workers conducting work at dust generating activities (such as dumping of material etc). - Grey water (when available) should be used for dust suppression on stockpile heaps as well as on internal (unsealed) roads. - Dust should be suppressed by installing dust screen enclosures at site of extreme dust generating activities (such as material 	<ul style="list-style-type: none"> - Pre-shift access checklist; - Air quality monitoring; and - Personal exposure monitoring. - Data generated by the pm10 analyser and wind sensor should be monitored and documented. 	<ul style="list-style-type: none"> - Shift supervisor; - Environmental manager; and - Safety manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
		<p>cutting / dumping) or ongoing water spraying as an absolute last alternative.</p> <ul style="list-style-type: none"> - Disturbed areas of earth should be minimised by scheduling construction activities to minimise dust entrainment. - Disturbed earth surfaces should be kept moist (where practically applicable in water sufficient areas) until vegetation cover has been established. - Wind breaks should be used where feasible and applicable. - Stockpiles of building materials and earth materials should be kept moist, or the surfaces stabilised. - It is recommended that all main roads should be sealed with a chemical surfactant or watered to ensure reduced dust levels. - An appropriate height of discharge should be maintained when dust generating materials are handled through earthmoving and excavation Activities. - Limit the size of stockpiles of large quantities of soil, topsoil and other fine material. - Water sprays and dust suppression surfactants where possible should be applied during earth moving activities. - Adequate ventilation of the administrative complex and all other areas of sealed confinement should be provided. - Road signage regarding potential dust risks should be erected along the C13 national road. - The crushers and conveyor transfer points should be enclosed to capture and extract dust under negative pressure. 	<ul style="list-style-type: none"> - Location (gps and general description) of the erected dust buckets should be documented and a monitoring protocol provided. - Sampling and network maintenance of the dust buckets should be conducted, and analysis of samples should be conducted at an accredited laboratory in Namibia or South Africa mining area. - Ongoing maintenance of vehicles should be undertaken and service records should be kept. 	

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
		<ul style="list-style-type: none"> - No dumping of waste rock in extremely windy conditions (when Partials are carried beyond the mine boundary) should be conducted. - Newly dumped rock should be dosed where required. - Vehicle access to haul roads should be limited. - A programme of spraying roads routinely with water (at least twice a Day) or with chemical surfactant (at least once per day) should be implemented on all unsealed roads. - Vehicle speed on site should be restricted to 40 km/h. - A network of eight dust fallout gauges, four located at the mine’s north-eastern and north-western fence lines and four in the surrounding environment should be erected. - A PM10 analyser and wind sensor should be placed at Spitzkopwils Plaas prior to construction activities. - When complaints are received from farmers or neighbours regarding dust nuisance or noise pollution, abatement measures should be implemented. - Communication with those that complained should be continued to determine whether the problem has been adequately addressed. - No open burning of waste material or vegetation material should be allowed. - Catalytic converters and exhaust filters (if available) should be implemented on all running motors, meeting Namibian road authority specifications. 	<ul style="list-style-type: none"> - A dust complaints register should be kept 	

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
		<ul style="list-style-type: none"> - All construction vehicles should limit idling time and not be avoid overloading. 		
Noise	Increased noise levels	<ul style="list-style-type: none"> - Work hours should be strictly between 07h00 and 17h00, Monday to Saturday (excluding public holidays) when the use of heavy equipment, power tools, and the movement of heavy vehicles is less than 50 m from residential areas (especially during construction of the housing units in Rosh Pinah). In the event that this is not possible, adjacent land users need to be consulted at least a week in advance to agree on a mutually acceptable solution. Work hours at the mine to be according to agreed shift schedules as per the labour law. - Vehicles with low noise emissions should be used during construction and these vehicles should at least comply with the Namibian Road Traffic Regulations for noise level emissions. - All construction personnel should be given noise pollution sensitivity training. 	<ul style="list-style-type: none"> - Noise monitoring should be conducted along the northern site boundary of the - Ongoing maintenance of vehicles should be undertaken and service records. - A noise complaints register should be kept 	- Environmental manager
Power generation	Incorrect supply and storage of power generators results in reduced construction operations and/or	<ul style="list-style-type: none"> - Power generation will be done using diesel generators, where required; - All generators and diesel storage tanks must be contained within bund walls with a sufficient capacity (110 %) contained volume; and - Records of diesel supplied to be maintained. 	<ul style="list-style-type: none"> - Environmental audits and inspections - Fuel records 	- Mining manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
	soil/groundwater contamination			
Domestic effluent water management	Lack of appropriate ablution facilities can result in soil contamination and pollution	<ul style="list-style-type: none"> - Only approved ablution facilities to be utilized; - Ablution facilities must be easily accessible; - No employee or contractor may relieve themselves in the surrounding environment and work area; - Ablution facilities to be cleaned and maintained on a regular basis; - Effluent water to be contained and spills to be cleaned up within 24 hours of the incident occurring; - Sewage facilities to be permitted with DWA; - Grey water to be separated from effluent water and be reused; and - Regular effluent water quality samples to be taken by the environmental department. - Portable toilets (i.e. Easily transportable) should be available at remote working areas: <ul style="list-style-type: none"> o sewage should be removed on a regular basis to the nearest official/recognised sewage treatment facility. o Workers responsible for cleaning the toilets should be provided with a protective mask and latex gloves. 	<ul style="list-style-type: none"> - Environmental audits and inspections - Effluent monitoring programme 	<ul style="list-style-type: none"> - Mining manager - Environmental manager
Heritage sites	Loss or damage to heritage sites	<ul style="list-style-type: none"> - Chance finds to be reported to the environmental department in line with the chance finds procedure; and - No authorized removal or damage to artefacts is allowed. 	<ul style="list-style-type: none"> - Environmental audits and inspections 	<ul style="list-style-type: none"> - Mining manager - Environmental manager

Receptors	Potential Impacts	Management/Mitigation Measures	Monitoring Requirements	Responsibility
			<ul style="list-style-type: none"> - Archaeological monitoring programme 	
Resource use	Inefficient use of water resources	<ul style="list-style-type: none"> - Use water effectively and efficiently by following the reduce-recycle-reuse approach; and - Record volumes of abstraction and supply. 	<ul style="list-style-type: none"> - Daily observations; and - Mine water balance 	<ul style="list-style-type: none"> - Mining manager; - Environmental manager; and - Employees
Road safety		<ul style="list-style-type: none"> - Internal roads to be demarcated clearly. - Off-road driving not allowed. - All vehicles that transport materials to and from the construction site should be road-worthy. - Drivers that transport materials should have a valid driver's license and should adhere to all traffic rules. - The maximum speed on internal roads should be 40 km/h. - Loads upon vehicles should be properly secured to avoid items falling off the vehicle. 	<ul style="list-style-type: none"> - Environmental audits and inspections 	<ul style="list-style-type: none"> - Site manager

Table 3 - A list of environmental risks and issues, as well as associated mitigation and monitoring measures for operation.

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
Employee health and safety	Construction phase injury on duty	<ul style="list-style-type: none"> - Comply with all legislation with regards to health and safety. - Provision of all required Personal Protective Equipment (PPE). - Appropriate signage and demarcation of hazards including construction, works, excavations and operational areas. 	<ul style="list-style-type: none"> - Non-compliances should be recorded and discussed at the monthly site meetings 	<ul style="list-style-type: none"> - Site manger - Environmental manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
		<ul style="list-style-type: none"> - Appointment of a health and safety representative for each construction crew. - Adequate First Aid training to be provided for a health and safety representative. - Adequate emergency procedures to be developed and communicated to all labourers on site. All visitors to the construction site to undergo health and safety induction. - Public signage and notification of any project related hazards which may result in loss or injury of the public or community members. - Applicable provisions to facility a safe and healthy work environment including provisions pertaining to lightning, ventilation, water provision, and easy access to medical and fire extinguishing resources. - Develop a Hazard Materials Management Plan using internationally accepted methodologies such as Hazardous Operations Analysis (HAZOP), Failure Mode and Effects Analysis (FMEA), and Hazard Identification (HAZID) as per Environmental, Health, and Safety (EHS). 	<ul style="list-style-type: none"> - with the EM and ECO and appropriate steps taken to rectify such noncompliance's - Ongoing screening of safety signs should be conducted to ensure visibility and functionality. - A service register should be kept for the following: <ul style="list-style-type: none"> o All safety equipment o Fire extinguishers o portable toilets / ablution facilities o First Aid training certificates and attendance registers of 	

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	Underground ground control and ground support failures	<ul style="list-style-type: none"> - The Proponents safety management plan will ensure that the SOP and golden rules include that no person is to go beyond supported ground (meaning no one can go into an area of unsupported ground). Supported ground is ground that has been controlled to an approved standard and made safe; - A Ground Control Coordinator will be appointed; - A ground monitoring and control plan will be developed; - The proponent will ensure that the application of a rigorous mine design process is in place; - Prior to mining, and refined as data becomes available, the proponent will ensure a ground conditions model is developed; - Ensure that the evaluation of long-term ground control requirements is incorporated into the sites' technical plans and planning process; - Ensure that there is a multi-tiered response plan for ground support; - Ensure that all underground operators are trained in underground hazard identification; - Ensure that the site has ground control monitoring systems in place to proactively measure potential ground movement; - Ensure that the ground control requirements are incorporated into shift plans and work plans; and - Ensure that the site develops a quality assurance program for all areas of ground control/support. 	<p style="text-align: center;">representatives should be kept.</p> <ul style="list-style-type: none"> - Ground stability monitoring / Seismicity monitoring; and - Pre-shift ground condition and support checklists. 	<ul style="list-style-type: none"> - Mining Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	Underground fire incident	<ul style="list-style-type: none"> - Develop a fire control plan through the process of risk assessment; - Develop a Maintenance System to prevent the deterioration of equipment condition and performance; - Ensure no petrol is used underground; - Design and control flammable substances use and storage; - Ensure that the control of hot work through a hot work permit system is in place specifically for underground operations; - Ensure the underground operators receive training to be able to identify and provide first response to fire emergencies; - Ensure that the site has an operational and maintenance procedures for fire control; - Ensure that the design requirements for underground mobile equipment factors in fire suppression; - Ensure that the site has specific design requirements for fixed mechanical, electrical and compressor installations; - Design the ventilation system to ensure the least exposure to smoke from underground fires during evacuations; and - If associated infrastructure is required for underground operations such as workshops, lunchrooms, toilets and refuge chambers ensure these are planned and requirement designed for purpose. 	<ul style="list-style-type: none"> - HSE Audits and inspections. 	<ul style="list-style-type: none"> - Mining Manager
	Collision of underground mining equipment	<ul style="list-style-type: none"> - Ensure that procedures are in place to minimise the instances where pedestrians and operating mobile equipment are in the same area at the same time; 	<ul style="list-style-type: none"> - HSE Audits and inspections; and - Pre-start checklists on all machines. 	<ul style="list-style-type: none"> - Mining Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	causing injury to people	<ul style="list-style-type: none"> - Ensure that operational risk assessments are part of the planning process; - Develop equipment specifications which include minimum safety requirements and the identification of critical control systems for underground equipment; - Develop a maintenance system that identifies the maintenance requirements for critical safety systems; - Design requirements of all underground roads to ensure good road conditions underground are maintained; - Ensure suitable control of traffic through the development of SOPs; - Ensure the site makes provisions for the use of remote-controlled equipment to ensure high standards of safety; and - Ensure all operators understand and are trained for emergency response. 		
	Inrush or subsidence event within the underground mine causing injury and harm to people and project feasibility	<ul style="list-style-type: none"> - Ensure that due consideration of inrush and subsidence potential at each stage of a project is implemented at the planning phase; - Ensure that the use of a risk assessment process is in place to identify specific hazards; - Implement a systematic collection and analysis of data; - Evaluate of climatic conditions; - Identify risks of operating near water; - Ensure that consideration of pathways for inrushes is evaluated at each phase; - Develop, apply and monitor lead indicators; 	<ul style="list-style-type: none"> - Monitoring of surface and groundwater levels. 	<ul style="list-style-type: none"> - Environmental Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
		<ul style="list-style-type: none"> - Develop and apply a response plan for lead indicators - Ensure the site has implemented contingency planning; - Prior to the development of working areas ensure a Water Control Plan is developed and in place; - Apply appropriate procedures for surface and underground drilling; - Apply rigorous mine design process; - Implement effective ore and waste fill design; - Implement effective tailings and surface water storage; - Implement effective backfill design and procedures; - Implement effective underground and surface pumping and drainage systems; and - Ensure that there is a method for open and clear communication of experiences and outcomes of inrush and subsidence events. 		
	Accidental detonation of explosives	<ul style="list-style-type: none"> - Explosives should be stored in a cool, dry and access controlled environment. - Explosives should not be inserted into wet drill holes and appropriate water-resistant explosives should be used where required. - Only appropriately trained and experienced operators with adequate PPE should be allowed to handle and work with any explosives 	<ul style="list-style-type: none"> - Non-compliances should be recorded and discussed at the monthly site meetings with the EM and ECO and appropriate steps taken to rectify such recorded noncompliance's - Ongoing screening of safety signs should 	<ul style="list-style-type: none"> - Mining manager - Environmental manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
			<p>be conducted to ensure visibility and functionality.</p> <ul style="list-style-type: none"> - A service register should be kept for the following: <ul style="list-style-type: none"> o All safety equipment o Fire extinguishers 	
Training and awareness	Lack of environmental knowledge on ESMP requirements leads to environmental incidents	<ul style="list-style-type: none"> - Environmental department to provide weekly information regarding environmental issues of concern; - Line management to discuss topics with teams; - HSE staff will be Employed by contractor staff to brief staff on their company SHE topics and those of the Proponent; - Awareness will be distributed by various channels as deemed appropriate; - Daily site inspections to ensure HSE requirements are adhered to; - HSE files to be maintained per shift; and - Incident reports covering HSE to be included, including lessons learned and corrective actions. 	<ul style="list-style-type: none"> - Environmental audits and inspections 	<ul style="list-style-type: none"> - Mining Manager - Environmental Manager
Surface water	Sediment loading of surface water from decline	<ul style="list-style-type: none"> - Installation of diversion structures to divert non-contact surface water away from and around the mining operations; 	<ul style="list-style-type: none"> - Mine water balance 	<ul style="list-style-type: none"> - Mining Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	development activities	<ul style="list-style-type: none"> - Ensure wastewater produced during the construction of the decline development is directed into a containment pond for reuse; and - If the volume of water is too large and cannot be handled concurrently with mining operations, ensure water is diverted to the processing plant for reuse, or if not feasible, ensure an adequately sized sedimentation pond is constructed for handling the wastewater during the decline development phase, or find a suitable reuse strategy for the water. - Stormwater management measures should include clean and dirty stormwater management systems. All contaminated stormwaters should be treated or reused - Re-use of the water within the holding / pollution control dam for dust suppression should be implemented. - Surface water monitoring programme should be implemented. - An automatic rain gauge or weather station should be installed and maintained 		
	Sediment loading of surface water from uncontrolled surface discharge of underground	<ul style="list-style-type: none"> - Ensure wastewater produced from underground mining activities is sent to the processing plant for reuse in the processing plant; and - If the volume of water is too large and cannot be handled by the processing plant for reuse, ensure an adequately sized sedimentation pond is constructed for handling the wastewater from the underground mining operations. Reuse of the water back into the underground mine should be investigated once 	- Mine water balance	- Mining Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	mine wastewater	operations commence and the water quality is better known and understood.		
	Discharges of chemicals to surface water	<ul style="list-style-type: none"> - Ensure correct chemical use and clean-up procedures are in place and followed; - Ensure chemical spills are cleaned up underground; and - prevent spills from entering the dewatering system that would be transferred to surface. 	- Surface water monitoring	- Environmental Manager
	Potential failure of containment dams that hold underground mine dewatering water	- Ensure water storage facilities are constructed and have capacity to hold the volume of water to be pumped from the underground workings.	- Mine water balance	- Mining Manager
Groundwater	Contamination of groundwater from underground mining operations including hydrocarbons and explosives	<ul style="list-style-type: none"> - Ensure correct chemical use and explosive charging practices are in place and followed for mining operations; - Bulk fuel will not be stored underground, and majority of fleet refuelling will occur on surface; and - Refuelling of drills and equipment working at the face will be done in a controlled manner following standard underground refuelling procedures. 	- Groundwater monitoring	<ul style="list-style-type: none"> - Mining Manager; and - Environmental Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	Modification of hydrologic flow patterns from underground mining operations	<ul style="list-style-type: none"> - The potential to alter hydraulic flow during operations exists as the very nature of mining requires dewatering for the safe access to mining areas, the potential impact associated with dewatering require further studies. 	<ul style="list-style-type: none"> - Groundwater monitoring 	<ul style="list-style-type: none"> - Mining Manager; and - Environmental Manager
	Infiltration of potential spills or discharges of chemicals into groundwater	<ul style="list-style-type: none"> - Ensure correct chemical use and clean up procedures are in place and followed for mining operations; - Bulk fuel will not be stored underground and majority of fleet refuelling will occur on surface therefore risk is reduced; and - Ensure all operators are trained on spill response for underground events. 	<ul style="list-style-type: none"> - Groundwater monitoring 	<ul style="list-style-type: none"> - Mining Manager; and - Environmental Manager
	Potential infiltration of groundwater from aquifers into the underground mining operation	<ul style="list-style-type: none"> - Ensure that the mine plan is followed at all times; - Ensure known structures, and water bearing features are mapped and surveyed into the mine plans; - Ensure monitoring systems are in place to detect potential inflows; and - Ensure the dewatering plan is followed and monitoring and reporting on the dewatering plan is undertaken. 	<ul style="list-style-type: none"> - Groundwater monitoring; and - Mine water balance. 	<ul style="list-style-type: none"> - Mining Manager; and - Environmental Manager
	Contamination of an aquifer by the rebounding water table of potentially	<ul style="list-style-type: none"> - The mine design may allow for the groundwater level to be intersected. The mine will act as a sink of potentially contaminated water from various sources, including the rebounding water table in the underground workings; - Tracking of potential acid rock/mine drainage are required to properly decide on waste rock and tailings paste fill and related 	<ul style="list-style-type: none"> - Groundwater monitoring 	<ul style="list-style-type: none"> - Environmental Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	polluted water in the underground workings after closure	<p>handling and disposal, as well and the use of mine waters. Further test cell investigations and regular monitoring are also required for mine planning and for closure planning.</p> <ul style="list-style-type: none"> - Using the water for irrigation after closure could be an option to investigate. 		
	Potential for inrush into the underground mine workings during development and operations	<ul style="list-style-type: none"> - Ensure the dewatering plan is followed and monitoring and reporting on the dewatering plan is undertaken; - Ensure all operations are undertaken in accordance with the mine plan; - Ensure all water bearing features are mapped and included in survey plans; - Ensure emergency response procedures are in place in the event of an inrush; and - Ensure adequate pumping capacity with back up pumps as critical spares are kept on site. 	<ul style="list-style-type: none"> - Groundwater monitoring 	<ul style="list-style-type: none"> - Mining Manager; and - Environmental Manager
Stormwater management	Flood risks and pollution control	<ul style="list-style-type: none"> - A stormwater management plan to be developed for the site, in line with the ESIA requirements; - Stormwater management plan to be reviewed and updated on a regular basis; - Dirty (contact) and clean (non-contact) water to be separated; - Clean water should be allowed to enter the natural drainage channels/ephemeral river; and - Dirty water should be redirected to the ponds or processing plant to be reused in the process. 	<ul style="list-style-type: none"> - Environmental audits and inspections - Stormwater management plan - Survey database - Stormwater monitoring programme 	<ul style="list-style-type: none"> - Mining Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
Soils management	Disturbance footprint management	<ul style="list-style-type: none"> - Only designated surface roads, haul roads or paved areas will be utilized; - Boundary berms to be constructed, where required; and - Topsoil to be removed, where feasible. 	<ul style="list-style-type: none"> - Environmental audits and inspections 	<ul style="list-style-type: none"> - Mining Manager
Socio-economic	Creation of jobs during project construction/d development	<ul style="list-style-type: none"> - Ensure that local residents get first opportunity to apply for positions were applicable. 	<ul style="list-style-type: none"> - HR recruitment policies 	<ul style="list-style-type: none"> - HR Manager
	Creation of 20-50 jobs during operational mining	<ul style="list-style-type: none"> - Ensure that local residents get first opportunity to apply for positions were applicable. 	<ul style="list-style-type: none"> - HR recruitment policies 	<ul style="list-style-type: none"> - HR Manager
	Influx of contractor (workers and families) stimulating the local economy through increase spends	<ul style="list-style-type: none"> - Engage with the local and regional government to ensure development plans cater for influx; and - Ensure local spend of CSI finding address development needs to cater for influx where applicable. 	<ul style="list-style-type: none"> - HR and CSI policies 	<ul style="list-style-type: none"> - General Manager
	Changes to community cohesion	<ul style="list-style-type: none"> - Ensure local spend of CSI finding address development needs to cater for influx where applicable. 	<ul style="list-style-type: none"> - HR and CSI policies 	<ul style="list-style-type: none"> - General Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
Terrestrial and ecology	Further reduction in the water table could affect deep rooted tree survival during droughts	<ul style="list-style-type: none"> - Monitoring groundwater levels and physiological stress levels in trees to see if a correlation exists; - Mapping trees that might be at risk using the cone of depression maps; and - Determine feasibility for rescue of these trees. 	<ul style="list-style-type: none"> - Groundwater monitoring; and - Vegetation monitoring. 	<ul style="list-style-type: none"> - Environmental Manager
	Protection of fauna and flora to avoid damages, injuries and/or mortalities	<ul style="list-style-type: none"> - Protected tree species to be identified clearly and uprooting of trees to be avoided, where possible; - Seed and sample collection to be done for future rehabilitation purposes; - No hunting or poaching is allowed; - No authorized removal of vegetation is allowed; - Fauna and flora incidents to be reported and recorded as per the incident management procedure; - Briefings on snakes and snake bite first aid treatments will be conducted; - Non-venomous snakes should be captured into a container and removed from site; - The killing of venomous snakes is not encouraged; and - Contact the Environmental department to remove the snake should it be within the mining or construction area. 	<ul style="list-style-type: none"> - Environmental audits and inspections - Biodiversity monitoring programme - Mine closure plan 	<ul style="list-style-type: none"> - Mining manager - Environmental manager
Air quality	Deterioration in air quality from odour	<ul style="list-style-type: none"> - Ensure mechanical equipment is maintained and serviced to ensure particulate matter is reduced; and 	<ul style="list-style-type: none"> - Pre-shift access checklist; 	<ul style="list-style-type: none"> - Shift supervisor; - Environmental Manager; and

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	and particulate matter (i.e. total suspended particulate matter (TSP), PM ₁₀ and PM _{2.5} and dust deposition) from the underground operations	<ul style="list-style-type: none"> – Ensure ventilation systems are providing fresh air to working headings and the underground workings are exhausted after each blast. 	<ul style="list-style-type: none"> – Air quality monitoring; and – Personal exposure monitoring. 	<ul style="list-style-type: none"> – Safety Manager
	Ventilation discharged from the underground workings via the portal could contribute to offensive odours	<ul style="list-style-type: none"> – Implement gas monitoring procedures as part of the daily operations of the underground mine; and – Ensure adequate ventilation to prevent the build-up of odours and gas within the underground mine. 	<ul style="list-style-type: none"> – Air quality monitoring; and – Personal exposure monitoring. 	<ul style="list-style-type: none"> – Environmental Manager; and – Safety Manager
	Air quality and GHG emissions from underground	<ul style="list-style-type: none"> – Ensure mechanical equipment is maintained and serviced to ensure particulate matter is reduced; and – Ensure efficient waste handling such as backfilling to reduce haul distances and therefore reduce potential GHG emissions. 	<ul style="list-style-type: none"> – GHG emission reporting 	<ul style="list-style-type: none"> – Environmental Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	mining activities			
Noise management	Disturbance to third parties, fauna and flora	<ul style="list-style-type: none"> - Regular noise and vibration monitoring to be conducted on neighbouring farms or the perimeter of the mining licence; - To limit disturbance to neighbouring farms/landowners, hauling of material from the pit to the main mining areas/ROM, should take place during daylight hours as far as possible; and - If nighttime hauling is required, the neighbours need to be consulted. 	<ul style="list-style-type: none"> - Environmental audits and inspections - Noise and vibration monitoring programme - Community liaison records 	<ul style="list-style-type: none"> - Mining manager - Environmental manager
Power generation	Incorrect supply and storage of power generators results in reduced mining operations and/or soil/groundwater contamination	<ul style="list-style-type: none"> - Power generation will be done using diesel generators, where required; - Lighting plants are expected to be used at night or during poor visibility; - All generators and diesel storage tanks must be contained within bund walls with a sufficient capacity (110 %) contained volume; and - Records of diesel supplied to be maintained. 	<ul style="list-style-type: none"> - Environmental audits and inspections - Fuel records 	<ul style="list-style-type: none"> - Mining manager
Domestic effluent water management	Lack of appropriate ablution	<ul style="list-style-type: none"> - Only approved ablution facilities to be utilized; - Ablution facilities must be easily accessible; 	<ul style="list-style-type: none"> - Environmental audits and inspections 	<ul style="list-style-type: none"> - Mining manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	facilities can result in soil contamination and pollution	<ul style="list-style-type: none"> - No employee or contractor may relieve themselves in the surrounding environment and work area; - Ablution facilities to be cleaned and maintained on a regular basis; - Effluent water to be contained and spills to be cleaned up within 24 hours of the incident occurring; - Sewage facilities to be permitted with DWA; - Grey water to be separated from effluent water and be reused; and - Regular effluent water quality samples to be taken by the Environmental department. 	<ul style="list-style-type: none"> - Effluent monitoring programme 	<ul style="list-style-type: none"> - Environmental manager
Heritage sites	Loss or damage to heritage sites	<ul style="list-style-type: none"> - Chance finds to be reported to the Environmental department in line with the Chance Finds Procedure; and - No authorized removal or damage to artefacts is allowed. 	<ul style="list-style-type: none"> - Environmental audits and inspections - Archeological monitoring programme 	<ul style="list-style-type: none"> - Mining manager - Environmental manager
Resource use	Inefficient use of water resources	<ul style="list-style-type: none"> - Use water effectively and efficiently by following the reduce-recycle-reuse approach; and - Record volumes of abstraction and supply. 	<ul style="list-style-type: none"> - Daily observations; and - Mine water balance 	<ul style="list-style-type: none"> - Mining Manager; - Environmental Manager; and - Employees
	Inefficient electricity use increasing	<ul style="list-style-type: none"> - Rely on the use of a PV solar plant if appropriate or the maximum electricity supply; and 	<ul style="list-style-type: none"> - Track energy usage 	<ul style="list-style-type: none"> - Mining Manager

RECEPTORS	POTENTIAL IMPACTS	MANAGEMENT/MITIGATION MEASURES	MONITORING REQUIREMENTS	RESPONSIBILITY
	carbon footprint	<ul style="list-style-type: none"> - Use energy efficient electrical equipment and lighting underground. 		
Road safety		<ul style="list-style-type: none"> - Internal roads to be demarcated clearly. - Off-road driving not allowed. - All vehicles that transport materials to and from the construction site should be road-worthy. - Drivers that transport materials should have a valid driver's license and should adhere to all traffic rules. - The maximum speed on internal roads should be 40 km/h. - Loads upon vehicles should be properly secured to avoid items falling off the vehicle. 	-	-

3 ENVIRONMENTAL MANAGEMENT PRINCIPLES

3.1 CONTINUAL IMPROVEMENT

The Proponent’s team is responsible for reviewing and updating this ESMP, which will be supported by the monthly reports from the Underground Mining Domains. As part of this review process, the monthly reports will be reviewed, identifying any trends or significant areas of concern, as well as measures implemented to manage / resolve environmental or social issues. Compliance and legislative changes will be reviewed, and lessons learnt will be captured. The ESMP will be amended as required, and follow up training, awareness or updates will be provided.

Ongoing hazard identification through the review of the ESMP and supporting management plans and SOPs will ensure environmental impacts are avoided or minimised to as low as reasonably practicable as part of the continuous improvement of the EMS.

3.2 BEST PRACTICE

The best practice management measures that will be complied with across site are listed in Table 4

Table 4 – A list of environmental best practice measures to be implemented

ENVIRONMENTAL ASPECT	BEST PRACTICE REQUIREMENT
Pollution prevention control	Plant and equipment to be maintained and serviced regularly; Refuelling at designated locations; Spill kits available where the risk of loss of containment is identified; Bunds to be at least 110 % of the container; and Good housekeeping.
Solid waste management	Good housekeeping (no littering); Designated waste collection areas around site and one central location; Bins labelled; Waste to be separated and kept clean and tidy; and Waste bins emptied on regular basis.
Ground contamination	Refuelling will be undertaken in designated areas with spill kits available; Chemical management enforced on site; and Good housekeeping.
Storage of fuels, oils, chemicals and other hazardous liquids	Storage tanks will be suitable and labelled for the liquid being stored; Bunds to be at least 110 % of the container; and Daily inspections of tanks.

ENVIRONMENTAL ASPECT	BEST PRACTICE REQUIREMENT
Energy efficiency	Plant and equipment to be maintained and serviced regularly; and Turn off plant and equipment when not in use.
Air quality	Maintenance of roads; Turn off plant and equipment when not in use; and Plant and equipment to be maintained and serviced regularly.

3.3 ENVIRONMENTAL MONITORING

A monitoring and evaluation program will be used in line with internal HSE standards to evaluate environmental performance and promote continual improvement. Monitoring also supports environmental management on site to evaluate how effective the environmental management has been, over an extended period of time.

An environmental monitoring schedule will be put in place for the operations and the underground domain.

The monitoring program comprises:

- Air quality monitoring;
- Noise and vibration monitoring;
- Water monitoring (e.g. surface water, groundwater and discharge water) correlated to an acid rock and mine drainage investigations and monitoring;
- Biodiversity monitoring (e.g. fauna, vegetation);
- Meteorological monitoring (e.g. rainfall and evaporation); and
- Stakeholder and community engagement.

The Environmental Officer with the support of the community officer, will be tasked with conducting the monitoring within the underground Domain with the support of the Mining Manager.

4 COMMUNICATION AND TRAINING

To ensure potential risks and impacts are minimised it is vital that personnel are appropriately informed and trained on how to properly implement the ESMP. It is also important that regular communications are maintained with stakeholders (if applicable) and made aware of potential impacts and how to minimise or avoid them. This section sets out the framework for communication and training in relation to the ESMP.

4.1 COMMUNICATIONS

During construction and operations, the project manager and site manager shall communicate site-wide environmental issues to the project team through the following means (as and when required):

- Ensure all personnel are afforded the opportunity to attend an environmental site induction that sets out their requirements in relation to this ESMP
- Ensuring audits and inspections are undertaken regularly on a risk-based schedule
- Toolbox talks, including instruction on incident response procedures
- Deliver project-specific environmental briefings where required
- Ensure all personnel have access to the ESMP
- Ensure operators of key activities and environmentally sensitive operations are briefed and understand their requirements
- Ensure emergency procedures are tested to ensure the programs, procedures, risk assessments, and training is adequate.

This ESMP shall be distributed to the mining team including any contractors and personnel working on the mining site to ensure that the environmental requirements are adequately communicated. Key activities and environmentally sensitive operations shall be briefed to workers and contractors.

During the mining activities, communications between the management team shall include discussing any complaints received and actions to resolve them; any inspections, audits, or non-conformance with this ESMP; and any objectives or target achievements.

4.2 ENVIRONMENTAL EMERGENCY AND RESPONSE

An emergency is any abnormal event, which demands immediate attention. It is any unplanned event, which results in the temporary loss of management control at site, but where functional resources can manage the response. An Emergency Response plan document will be put in place that manages the response in relation to emergencies including environmental emergencies. Emergency contact details are presented in Table 5.

Table 5 – Emergency contact details

TOWN	AMBULANCE	POLICE	FIRE BRIGADE
Rosh Pinah	063 274 911 / Toll Free 924	+264 (63) 274 597	

For large-scale spills and other significant environmental incidents, the fire services should be contacted as required and the office of the Ministry of Environment, Forestry and Tourism (MEFT) informed of the incident (telephone +264 61 284 2111). All correspondence with MEFT should be undertaken by the General Manager.

For the clean-up of smaller spills, the relevant Material Safety Data Sheet (MSDS) should be consulted to determine the appropriate clean-up procedure. Basic spill response training will be provided as part of the site environmental induction, spill response equipment, including relevant MSDS copies, will be provided in areas where potentially environmentally hazardous chemicals may be used.

4.3 COMPLAINTS HANDLING AND RECORDING

Any complaints received verbally by any personnel on the project site shall be recorded by the receiver including:

- The name of the complainant
- The contact details of the complainant
- Date and time of the complaint
- The nature of the complaint

The information shall be given to the project manager who is overall responsible for the management of complaints. The project manager shall do the following:

- Inform the site manager of issues, concerns, or complaints.
- The project manager must maintain a complaint register that required details of the complaint
- The project manager will provide a written response to the complainant of the results of the investigation and action to be taken to rectify or address the matter(s). Where no action is taken, the reasons why are to be recorded in the register

The workforce shall be informed about the complaints register, its location and the person responsible, to refer residents or the general public who wish to lodge a complaint. The complaints register shall be kept for the duration of the Project and will be available for government or public review upon request.

4.4 TRAINING AND AWARENESS

All personnel working on the project shall be competent to perform tasks that have the potential to cause an environmental impact. Competence is defined in terms of appropriate education, training, and experience. Training and toolbox talks will be provided to all employees and contractors.

4.5 SITE INDUCTION

All personnel involved in the Project shall be inducted to the site with a specific environmental awareness training, and health and safety issues. The environmental awareness training shall ensure that personnel are familiar with the principles of this ESMP, and the environmental impacts associated with their activities, the procedures in place to control these impacts and the consequences of departure from these procedures. The project manager shall ensure a register of completed training is maintained.

The site induction should include, but is not limited to the following:

- A general site-specific induction that outlines:
 - o What is meant by “environment” and the ESMP?
 - o Why the environment needs to be protected and conserved?
 - o How can mining activities impact the environment?
 - o What can be done to mitigate against impacts?
- The inductee's role and responsibilities concerning implementing the ESMP
- The site's environmental rules
- Details of how to deal with, and who to contact should any environmental problems occur
- Basic vegetation clearing principals and species identification sheets
- Informed of the Chance Find Procedure
- The potential consequences of non-compliance with this ESMP and relevant statutory requirements, and
- The role of responsible people for the Project.

5 INCIDENT REPORTING

The proponent must have an accident and incident reporting system that covers all applicable statutory requirements. The section below sets out the minimum requirements for incident reporting and should be used as a basis for incident reporting, in the event that no incident reporting system exists.

5.1 MINOR INCIDENT OR “NEAR MISS”

Any incident or “near miss” involving the Proponent’s employees, a nominated representative, any contractor, or its subcontractors or any third party’s personnel, property, plant, or equipment, must be

- 1) Orally reported to the manager or the manager’s nominated representative:
 - a. immediately and without delay
 - b. regardless of whether or not injury to personnel has occurred
 - c. or property or equipment has been damaged.
- 2) Written up and handed to the manager or the manager’s nominated representative by the end of the shift. The written report should:
 - a. state all known facts and conditions at the time of the incident and
 - b. includes a preliminary assessment of the most likely potential consequences of the incident under the current circumstances.

5.2 SERIOUS INCIDENT

For any serious incident involving a fatality, or permanent disability, the incident scene must be left untouched until witnessed by a representative of the police. This requirement does not preclude immediate first aid being administered and the location being made safe.

5.3 INCIDENT REPORT AND CLOSE OUT

The manager must investigate the cause of all work accidents and significant incidents and must provide the results of the investigation and recommendations on how to prevent a recurrence of such incidents. A formal root-cause investigation process should be followed.

6 COMPLIANCE AND ENFORCEMENT

6.1 ENVIRONMENTAL INSPECTIONS AND COMPLIANCE MONITORING

Inspections and audits of the site will be managed and undertaken by the Mining manager to check that the standards and procedures set out in this ESMP are being complied with and pollution control measures are in place and working correctly. All equipment will be inspected to ensure they are operating as per specification; no damage has been caused, and no leaks or spills have occurred. Any non-conformance shall be recorded, including the following details: a brief description of non-conformance; the reason for the non-conformance; the responsible party; the result (consequence); and the corrective action is taken and any necessary follow up measures required. The application documentation for renewal of the environmental clearance certificate must include an audit report and copies of the 6 bi-annual reports that were submitted every 6 months for the 3 years that the clearance certificate is valid for.

6.2 HERITAGE PERMIT

As part of the application for an environmental clearance, an application for a permit must first be submitted to the National Heritage Council (NHC). Once issued the permit must be cited and included in the ESIA report and ESMP. The contents of the application for the heritage permit can be obtained from the council. The requirements to renew the heritage permit can also be obtained from the council's head offices in Windhoek.

6.3 WATER PERMITS AND LICENCE

The Water Act of (1956) governs the use of water resources in Namibia and is the enforceable piece of legislation for water related matters. The Water Resources Management Act of (2013), passed but pending regulations (not enforced), provides an improved framework for managing water resources based on the principles of integrated water resource management. While not enforced, it is considered best practice to adhere to its stipulations while ensuring compliance with the Water Act of 1956 at the same time.

6.4 WASTEWATER DISCHARGE PERMIT

In the event that the operations produce wastewater, a permit must be obtained from the Department of Water Affairs (DWA). In order to obtain an effluent wastewater permit, the proponent should provide the following information and complete the application form issued by the DWA:

- Specification of the treatment system (type of technology)
- Description of major activities resulting in effluent generation
- List of contaminants (analysis of effluent samples)

- Effluent quality
- Points of discharge
- Show the present average quantities of incoming water, recycled water, final outflow
- Where final effluent will be discharged

6.5 REPORTING

Reports shall be submitted to the Mining Commissioner in terms of the Minerals (Mining and Prospecting) Act, No. 33 of 1992.

Bi-annual environmental reports shall be submitted to the Environmental Commissioner every 6 months of every year. These reports should include records of the monitoring and other deliverables of every aspect or programme described in the ESMP.

6.6 NON-COMPLIANCE

Where it has been identified that works are not compliant with this ESMP, the project manager shall employ corrective actions so that the works return to being compliant as soon as possible. In instances where the requirements of the ESMP are not upheld, a non-conformance and corrective action notice shall be produced. The notice shall be generated during the inspections and the project manager shall be responsible for ensuring a corrective action plan is established and implemented to address the identified shortcomings.

A non-compliance event / situation is considered if, for example:

- There is evidence of a contravention of this ESMP and associated indicators or objectives.
- The site manager and or contractor have failed to comply with corrective or other instructions issued by the environmental manager or qualified authority.
- The site manager and or contractor fail to respond to complaints from the public.

Activities shall be stopped in the event of a non-compliance until corrective action(s) has been completed.

6.7 DISCIPLINARY ACTION

This ESMP is a legally binding document and non-compliance with it shall result in disciplinary action being taken against the perpetrator/s. Such action may take the form of (but is not limited to):

- Fines / penalties
- Legal action
- Monetary penalties imposed by the proponent on the contractor
- Withdrawal of licence
- Suspension of work

The disciplinary action shall be determined according to the nature and extent of the transgression / non-compliance, and penalties are to be weighed against the severity of the incident.

7 BIODIVERSITY MANAGEMENT PROGRAMME

7.1 INTRODUCTION

Construction of the mine and operations on site will include the removal off floral and displacement of fauna. It is therefore vital to ensure that all management, monitoring and mitigation actions are adhered to in order to manage and minimise environmental impacts and any potential pollution that could further impact the receiving environment.

7.2 OBJECTIVES

The ESMP objectives are to minimize negative direct effects of the mining construction and operations on the receiving environment. These objectives are:

- Mitigation and monitoring
- Avoid compromising future exploration of resources by managing impacts and mitigating or minimizing these impacts
- Establish and maintain an information base that will assist in evaluating the cumulative impacts of the operations and establish recovery rates of biodiversity impacted during the mining operations
- Minimize potential conflict with fauna
- Ensure the conservation of biodiversity where possible
- Preserve ecosystem services, such as function related to water, soil, drainage

7.3 RESPONSIBILITIES

WORKFORCE AND ALL CONTRACTORS

Required to take all reasonable measures to prevent the damage of flora and fauna and pollutants from the site into the receiving environment. Report any damage to fauna or flora to the environmental coordinator.

ENVIRONMENTAL COORDINATOR

Will ensure that the objectives listed above are being met and provide performance feedback to the manager

7.4 BIODIVERSITY MANAGEMENT MEASURES

The biodiversity management plan measures are designed to minimise the damage to biodiversity on site. Mining activities that could potentially damage protected and endangered species include:

- Chemical spills and mine water contamination
- Refueling
- Clearing land

Error! Reference source not found. below shows the environmental risks and issues, and mitigation and monitoring measures for biodiversity aspects.

Table 6 - Biodiversity management aspects

Responsibility	– Environmental Manager
Potential issues or impacts	<ul style="list-style-type: none"> – Possible injury or death of animals – Poaching – Habitat fragmentation from clearing and underground mining. – Flora disturbance – Habitat loss from excessive clearing
Mitigation measures	
General	<ul style="list-style-type: none"> – Ensure internal land clearing permits are applied for prior to land clearing and through this process the environmental team have the opportunity to recover or rescue plants of significance or plants that can be used for progressive rehabilitation. Permits obtained from Directorate of Forestry. – Limit the development to actual sites to be mined and avoid affecting adjacent areas, especially mountainous areas and ephemeral drainage lines, throughout the entire area. – Avoid development and associated infrastructure in sensitive areas e.g. hills and drainage lines (ephemeral rivers/streams) in the immediate area. This would minimise the negative effect on the local environment, especially unique features serving as habitat to various vertebrate fauna species. – Minimise areas cleared by ensuring that an early works construction plan or a construction management plan is in place and conveyed to contractors. – Avoid all areas not directly targeted for the various mining infrastructures. – All workers on-site are to be notified to avoid any excluded areas or species. – Identify rare, endemic, endangered, threatened and protected species and demarcate them and avoid cutting them down, trampling them, or removing them, where possible. – Remove (e.g. capture) unique fauna and sensitive fauna, as well as slow moving species before commencing with the development activities, as well as during the operational phase, and or species serendipitously located during this period and relocate to a less sensitive/ disturbed sites in the immediate area. – Remove unique, sensitive flora and protected plant species before commencing with the development activities and relocating to less sensitive/disturbed sites in the immediate area, if disturbance cannot be avoided.

	<ul style="list-style-type: none"> – Prevent and discourage the setting of snares (poaching), illegal collecting of veld foods (e.g. tortoises, etc.), indiscriminate killing of perceived dangerous species (e.g. snakes, etc.) – Prevent and discourage fires – especially during the development phase(s) – as this could easily cause runaway veld fires affecting both the local fauna and flora (e.g., loss of grazing and domestic stock mortalities, etc.) for the neighbouring farmers. – Prevent domestic pets – e.g. cats and dogs – accompanying the workers during the construction phase as cats decimate the local fauna and interbreed and transmit diseases. Dogs often cause problems when bonding on hunting expeditions thus negatively affecting the local fauna. The indiscriminate and wanton killing of the local fauna by such pets should be avoided at all costs. – Prevent the planting of potentially invasive alien plant species for ornamental purposes as part of the landscaping – e.g., office buildings, plant site, access gate, etc. Alien species often “escape” and become invasive causing further ecological damage as is evident from previous human habitation in the area. – Eradicate – destroy – all invasive alien plants encountered on site. This would ensure that the spread is limited and show environmental commitment. – Incorporate indigenous vegetation – especially the protected species – into the overall landscaping. Indigenous species require less water and overall maintenance. – Initiate a suitable waste removal system as this often attracts wildlife – e.g., baboons etc. – which may result in human-wildlife conflict issues. – Educate/inform contractors and staff on protected species to avoid and the consequences of illegal collection of such species. – No snares or catching of animals, no keeping or housing of pets or livestock for food. – No poaching. – No animals or birds may be collected, caught, consumed, or removed from the site by the contractor or personnel on site. No poaching. – Monitor, manage and prevent mine site water contamination of soils, groundwater and any ephemeral waterways. – Progressive rehabilitation during the mining phase should be used as soon as possible and continue throughout the operating phase. – Rehabilitation of the disturbed areas – i.e., initial development access route “scars” and associated tracks as well as associated mining/prospecting infrastructures should be rehabilitated as soon as their use is complete, otherwise access needs to be restricted. Preferably workers should be transported in/out to the construction sites on a daily
--	---

	<p>basis to avoid excess damage to the local environment (e.g., fires, poaching, etc.). Such rehabilitation would not only confirm the company's environmental integrity, but also show true local commitment to the environment.</p> <ul style="list-style-type: none"> – Natural drainage patterns should be restored where possible. – Investigate the idea of employing an Environmental Officer during the construction phase(s) to ensure compliance and minimise the overall impact on the flora and the environment.
Tracks	<ul style="list-style-type: none"> – Avoid placing access routes (roads and tracks) through sensitive areas – e.g. over hills and along drainage lines within ephemeral (intermittent) streams and rivers. This would minimise the effect on localised potentially sensitive flora and habitats in the area. – Route new tracks around established clumps of vegetation, where possible – Avoid driving randomly through the area (i.e. “track discipline”), but rather stick to permanently placed roads/tracks – especially during the construction phase. This would minimise the effect on localised potentially sensitive flora and habitats in the area – Avoid having to create new tracks for ongoing maintenance and inspections. – Stick to speed limits that are established to result in fewer faunal road mortalities as well as less dust pollution. Speed humps could also be used to ensure the speed limit. – Implement erosion control. – i.e., avoid constructing tracks up steep gradients (where runoff can deeply incise the slope and erode the road); incorporate erosion furrows (runoff sites) and humps along tracks to channel water off the tracks to minimise erosion problems; cross drainage lines at right angles, etc. The area(s) towards and adjacent the drainage line(s) are easily eroded, and further development may exacerbate this problem. Avoid construction within 100 m of the main drainage line(s) (ephemeral streams) to minimise erosion problems as well as preserving the riparian associated flora and fauna.
Access route	<ul style="list-style-type: none"> – Revegetate access routes upon completion of installation of associated infrastructure where possible.
WRD	<ul style="list-style-type: none"> – Terrace the waste rock dumps and cover with soil to facilitate stabilisation and rehabilitation. – Maintain drainage pathways and repair erosion gulleys
Monitoring requirements	
<ul style="list-style-type: none"> – Daily visual inspection during construction of new access tracks/widening, land clearing areas. – Clearing fire breaks on a regular basis, especially prior to the windier months. – Regular checking of rehabilitation areas to ensure that the vegetation is flourishing and not dying. 	

- Biodiversity monitoring should be undertaken annually. This program will include, but is not limited to, monitoring of the condition of habitats, ecosystems, topsoil stockpiles, species inventory and alien vegetation control.
- Vegetation clearing permits are valid and on file.
- Water and groundwater monitoring to prevent water and soil contamination and impacts to related ecosystem services

8 SURFACE AND GROUNDWATER MANAGEMENT PROGRAMME

8.1 INTRODUCTION

Chemical and waste spills must be contained, so as not to contaminate the soil or groundwater. Any contact with groundwater must be treated with exceptional care and reported immediately, so as to minimize the potential for contamination of an aquifer. It is important to limit the potential for wastewater seepage to groundwater.

This surface and groundwater management plan outlines appropriate surface and groundwater water management measures, monitoring programs and reporting procedures to be implemented.

8.2 OBJECTIVES

This surface and groundwater management plan has been prepared to minimise potential impacts on surface and groundwater resulting from the mining activities. It is important to report any contact with or contamination of groundwater to the environmental coordinator or site manager as soon as possible.

8.3 RESPONSIBILITIES

WORKFORCE AND ALL CONTRACTORS

Required to take all reasonable measures to prevent the discharge of sediments and pollutants from the site into surface and groundwater sources. Report any contact with groundwater to the environmental coordinator.

ENVIRONMENTAL COORDINATOR

Will ensure that the objectives listed above are being met and provide performance feedback to the manager.

8.4 SURFACE AND GROUNDWATER MANAGEMENT MEASURES

The surface and groundwater management plan measures are designed to minimise the runoff of sediment-laden or polluted water/effluent into the surrounding environment. Mining activities that could potentially alter natural surface water and groundwater quality include:

- Chemical spills
- Refuelling
- Seepage of wastewater or metal/acid-contaminated mine waters into groundwater
- Dewatering and mining
- Poor resource stewardship practices.

The following requirements are to be met to ensure that groundwater is not contaminated:

- Fuel/oil and chemicals must be safely stored and removed.
- Any contact with surface or groundwater must be treated with exceptional care and reported immediately, so as to minimize the potential for contamination of an aquifer.

Further management and mitigation measures are outlined in Table 7 below.

Table 7 - Water quality mitigation measures

Responsibility	Mining Manager Site Manager Employees
Potential issues or impacts	Groundwater contamination due to incidental hydrocarbon spills Change in the watertable Water contamination due to acid mine drainage (AMD)
Protection of groundwater	Where the water table is penetrated by drilling and the water flows out onto the surface, a furrow needs to be dug that diverts the water to vegetation.
	All boreholes should be capped and labelled. In the instances where water is encountered the water should be sampled and tested and the local farm owner be made aware thereof
	Water saving measures should be applicable at all times. No taps or pipes left to run, leaks to be detected immediately. Vehicles only to be washed with buckets, not running water
Sewage and grey water from temporary portable toilets on site	Use of the toilets instead of the veld must be strictly adhered to
	If grey water can be collected from ablution facilities at the site it should be recycled and: <ul style="list-style-type: none"> o Used for dust suppression o Used to water vegetable gardens or to support a small nursery in local communities (as and when agreed upon by such communities) o Used to clean equipment
Lowering of the groundwater levels	<ol style="list-style-type: none"> 1. To maximise the re-use of water during the construction and operational phases in order to minimise the use of clean water no matter the source. 2. Extraction volumes of water shall be minimal during mining and where possible, water from existing water sources shall be used. 3. Use water effectively and efficiently by following the reduce-recycle-reuse approach. 4. Record volumes of abstraction and supply 5. A site wide water balance will be kept and updated on a regular basis

<p>Inefficient use of water resources</p>	<ol style="list-style-type: none"> 1. To ensure compliance with all legal obligations 2. All plant and surface infrastructure (including the TSF and waste rock dumps) to be designed and constructed according to national standards and applicable legislative requirements, to prevent surface water and groundwater contamination. 3. Ensure erosion control and prevention measures are in place during construction. 4. Ensure any new laydown areas that will be used for construction of the mine are located outside of stormwater catchment areas 5. Installation of diversion structures to divert non-contact surface water away and around the mining operations 6. Refuelling shall be undertaken in a designated area. 7. All stationary vehicles and machinery must have drip trays to collect leakages of lubricants and oil during any field repairs or emergency maintenance. 8. In the event of pollution, polluted soils must be collected and disposed of at an approved site. 9. A 'good housekeeping' policy shall be adopted across the mining area
<p>Blasting could penetrate the groundwater table,</p>	<ol style="list-style-type: none"> 1. Dewatering of the mine may be necessary; if suitable this water can either be used in the processing plant or pumped into drainage lines of the catchment downstream of the infrastructure 2. The impact of mining and any dewatering on the surrounding aquifers will be monitored and reported on. Should there be a reduction of the cone as a direct result of dewatering from the mine then an alternative source of water may need to be identified for the affected users if any.
<p>Any hazardous fluid or lubricating chemicals used could enter the aquifer or surface water environment causing pollution</p>	<ol style="list-style-type: none"> 1. Hazardous waste disposal facilities need to be approved by the MEFT prior to construction and / or meet industry standards to prevent pollution events from occurring 2. Temporary waste disposal facilities will be provided for the collection of waste, which will be removed regularly by a reputable contractor to the permitted waste disposal site. 3. Tailings, chemical and hydrocarbon spillages from trucks, conveyors and pipelines will be cleaned up timeously in order to prevent contamination. 4. Water in the pollution control dams will be used for road watering for dust suppression, make up water where possible, industrial water or for construction. 5. The contractors' laydown areas are to be surfaced and will drain to a sump with silt traps and hydrocarbon collectors. 6. All chemicals, bulk fuels, oils and grease and any other hazardous substance, will be stored and handled as per all applicable legislation and national standards.

	<ol style="list-style-type: none"> 7. Portable chemical toilets will be provided during the construction phase. They will be routinely cleaned, and sewage disposed of at a licenced sewage treatment plant with the safe disposal certificate to be provided. 8. A sewage plant may be provided for during the operational phase and the treated water will either need to be contained in pollution control dams and will be recycled or if treated water is of high enough standard, it can be flushed into the catchment’s water courses 9. Pollution control dams will be constructed downslope of the mine and plant site to capture all dirty water run-off 10. Silt traps will be constructed upslope of the pollution control dams and return water dam. 11. The pollution control facilities (pollution control dams, silt traps and return water dam) will be placed on planned maintenance, routine inspections will be implemented, and they will be de-silted periodically to ensure effective performance
<p>Monitoring requirements</p>	<ol style="list-style-type: none"> 1. Take borehole water level at the start of mining and at the end of mining operations. 2. Keep the records. 3. Monitor the use of water and keep records of daily requirements.

8.5 SURFACE AND GROUNDWATER QUALITY MONITORING

Every effort must be made throughout to preserve the quality of surface water and groundwater sources that the proponent may impact. Containment of waste and chemicals and the correct disposal thereof must be of an acceptable standard. Personnel must report any unusual conditions and intersection with surface and groundwater immediately to the environmental coordinator.

The Department of Water Affairs require quarterly reporting for water quality of water from the sources for which a permit was required, namely, for abstraction permits and discharge permits.

1. Daily and weekly observations for any leakages
2. Maintain a record of all abstracted volumes and report to DWA / MAWLR as per permit conditions
3. Install water flow meters if required
4. Maintain a monthly water balance
5. Submit quarterly water quality tests for water and monitoring boreholes, effluent discharge points and any surface water bodies.
6. Monitor the integrity of the weir / dam wall in accord with the frequency laid down by engineers who designed the structures.

9 WASTE MANAGEMENT PROGRAMME

9.1 INTRODUCTION

The construction and mining activities will generate both solid and liquid waste. The types of waste generated at the facility are classified as mineral and non-mineral waste. All non-mineral waste will eventually be removed from the mine site and will either be disposed of at the Rosh Pinah landfill site (household or garden waste) or the Windhoek - Kupferberg/Walvis Bay hazardous waste disposal site. Mineral waste from mining operations is either deposited on the WRD or TSF or a combination of both.

9.2 OBJECTIVES

This waste management programme has been prepared to ensure the proper storage, transport, treatment, and disposal of waste and where possible will follow the waste hierarchy, which encourages waste avoidance and waste reduction followed by reuse, recycling, and reclamation, before waste treatment and waste disposal.

9.3 ROLES AND RESPONSIBILITIES

WORKFORCE AND ALL CONTRACTORS

- Required to ensure that all waste generated during mining activities is removed and disposed of accordingly including providing evidence in the form of waste transfer receipts for the waste moved off site.
- Ensure no windblown rubbish pollutes the environment, and
- Remove waste on a regular basis to prevent vermin.

SITE MANAGER AND ENVIRONMENTAL COORDINATOR

- Required to inspect receipts and evidence of correct waste handling.
- Review waste management practices regularly during the construction and mining operations on site.

9.4 SOLID AND LIQUID NON-MINERAL WASTE

The mine site will set up a form of recycling system thus reducing its impacts associated with solid waste generation. Where possible the proponent will implement measures to reduce, reuse and recycle waste generated as part of the operations of the mine. In order to achieve this a temporary waste storage facility will be required.

Waste will be controlled through prevention and mitigation measures as follows:

- Reduce, reuse, and recycle where possible
- Storage of domestic waste on site may result in the attraction of unwanted scavengers and should be disposed of the accredited site as soon as is feasible, and
- Hydrocarbon and chemical contaminated solids have the potential to cause contamination to the soil, groundwater and/or surface water, thus correct storage and

disposal methods are required. Some of these materials can be recycled or used by other facilities.

Further management and mitigation measures are outlined in Table 8 below.

Table 8 - Waste mitigation measures

Responsibility	Mining Manager Site Manager Employees
Potential issues or impacts	Soil, surface water and ground water contamination due to spillage Land and water pollution. Loss of biodiversity Infectious diseases
Waste Management Plan	The Proponent should compile a Waste Management Plan that should address as a minimum the mitigation measures included below
Hazardous waste	All mining vehicles (4x4 vehicles and trucks) and equipment on site should be provided with a drip tray/oil spill kit: <ul style="list-style-type: none"> - Drip trays and sealable containers are to be transported with vehicles wherever they go - Drip trays should be cleaned daily, and spillage handled, stored, and disposed of as hazardous waste
	All mining vehicles should be maintained regularly to prevent oil leakages. Maintenance of vehicles is not permitted to occur on site as far as reasonably possible, but if maintenance is to be undertaken on site, measures need to be put in place to avoid hydrocarbon spillages.
	Maintenance and washing of mining vehicles should be conducted at a suitable site/facility which adhere to the following: <ul style="list-style-type: none"> - The work area/facility should be lined to be impermeable - The work area/facility should have an oil-water separator (oil trap) to collect any run-off from the washing and or maintenance activities, or be equipped with an oil and water separation system
	Spilled oil or fuel should be treated as hazardous waste, disposed of as it occurs in the appropriate hazardous waste containers (sealable drums) on site, and removed off site at the end of each day to the closest recognised, appropriate hazardous waste disposal site in the vicinity or as soon as possible when working in remote areas. All such waste should be provided to specialists in the handing and treatment of such materials

	All hazardous substances (e.g., fuel, grease, oil, drilling fluids etc.) or chemicals should be stored in a specific location at the mining campsite on an impermeable surface which is bunded
General waste	<p>The mining site should be always kept tidy. All domestic and general waste produced daily should be contained:</p> <ul style="list-style-type: none"> - No waste may be buried or burned - No waste is to be left uncontained, in suitable containers, over night - Waste containers (bins) should be emptied regularly and removed from site to the nearest official waste disposal site. All recyclable waste needs to be taken to the nearest recycling depot if available - A sufficient number of separate waste containers (bins) for hazardous and domestic/general waste must be provided on site. These should be clearly marked as such - Mining personnel should be sensitised to dispose of waste in a responsible manner and not to litter - No waste may remain on site after the completion of the project
Residual mineral samples	Samples that will not be used for further analysis, or submitted to MME should be taken off site or used (with the required permission from the affected landowner and/or tenant) to repair any possible damaged roads. No samples are to be dumped at site or in the vicinity of the site as to not affect rehabilitation efficiency through physical and chemical pollution of weathering samples.
Littering and environmental contamination from waste	No littering by workers shall be allowed.
	All litter on and around the site must be picked up and placed in the bins provided.
	The site should be kept tidy and free of litter at all times. All domestic and general waste produced on a daily basis should be cleaned and contained daily.
	No solid waste landfill will be established at the site.
	No waste shall be burned or buried anywhere unless permitted to do so.
	Waste shall be collected and shall be removed regularly to avoid bad odours.
	Hazardous and non-hazardous waste shall be stored separately at all times.
Environmental contamination from liquid waste	Hydrocarbon and chemical contaminated solids must be stored correctly and disposed of by registered companies.
	Safe disposal certificates must be kept and provided to the project manager on request.
Sewage and grey water from temporary	<p>Portable toilets such as portable camping units, must be provided during mining:</p> <ul style="list-style-type: none"> - At all drill sites

portable toilets on site	Discharging of the portable units are to be conducted at an existing suitable facility
	The Solid Waste division of the town council should be contacted should permission be sought to dump at the landfill site
Monitoring Requirements	<ul style="list-style-type: none"> – Monitor whether the provisions set out in this ESMP concerning waste management is being applied as per instructions – All non-compliances should be recorded and discussed at weekly site meetings and timeous remedial actions taken – All guilty parties that are in contravention of the provisions set out for managing waste should be given a penalty and according to the severity of the impact appropriate steps taken

9.5 WASTE DISPOSAL MONITORING

Certificates providing the safe disposal of waste from a permitted hazardous waste disposal site must be provided to the manager upon request.

10 SPILL MANAGEMENT PROGRAMME

10.1 INTRODUCTION

The uncontrolled release of fuels and other chemicals has the potential to result in the contamination of soil, groundwater, and surface water, which may lead to serious environmental harm. On this basis, the storage and use of fuels or other chemicals must be managed to minimise the risk of a release, and measures must be in place to promptly address impacts should a release occur.

10.2 OBJECTIVES

This spill management plan has been prepared to minimise the potential for the uncontrolled release of fuels, oils and other chemicals. Preventative measures to minimise the potential for a spill are listed. Should a spill occur, this plan provides guidance for the proponent on the appropriate spill response measures.

10.3 ROLES AND RESPONSIBILITIES

WORKFORCE AND ALL CONTRACTORS

Required to implement the spill prevention and response measures listed below.

SITE MANAGER/ ENVIRONMENTAL COORDINATOR

Required to ensure that appropriate spill prevention measures (listed below) are implemented and that any spills have been appropriately managed and reported.

10.4 SPILL PREVENTION MEASURES

The following management measures are to be implemented by the proponent:

- Spill kits are to be made available throughout the site. The kits are to include, as a minimum, the following items:
 - o Absorbent materials
 - o Shovels
 - o Heavy-duty plastic bags
 - o Protective clothing (e.g., gloves and overalls), and
- Major servicing of equipment shall be undertaken off site or in appropriately equipped workshops
- Provision of adequate and frequent training on spill management, spill response and refuelling must be provided to all onsite staff and contractors
- Fuels, lubricants, and chemicals are to be stored within appropriately sized, impermeable bunds or trays with a capacity not less than 110% of the total volume of products stored

- All fuel and chemical storage and handling equipment (including transfer hoses, etc.) shall be well maintained
- Storage and handling of fuels and chemicals shall be in compliance with relevant legislation and regulations
- No refuelling is to take place within 50 metres of groundwater boreholes, surface water or streams, and
- MSDS are to be kept for each chemical used on site. These must be easily accessible to all personnel.

10.5 SPILL RESPONSE MEASURES

The primary concern, in the event of any spill, is the health and safety of any residents/ employees and contractors in the vicinity. Of secondary, but highly significant, importance, is the protection of water sources and then soil and vegetation.

The following points therefore apply to all areas on the site:

- Assess the situation for potential hazards.
- Do not come into contact with the spilled substance until it has been characterised and necessary personal protective equipment (PPE) is provided.
- Isolate the area as required.
- Notify the site manager or safety, health, and environmental coordinator.

The following measures are to be implemented in response to a spill:

- Spills are to be stopped at source as soon as possible (e.g., close valve or upright drum)
- Spilt material is to be contained to the smallest area possible using a combination of absorbent material, earthen bunds, or other containment methods
- Spilt material is to be recovered as soon as possible using appropriate equipment. In most cases, it will be necessary to excavate the underlying soils until clean soils are encountered
- All contaminated materials recovered subsequent to a spill, including soils, absorbent pads, and sawdust, are to be disposed to appropriately licenced facilities
- The manager or safety, health and environmental coordinator are to be informed as soon as possible in the event of a spill, and
- A written Incident Report must be submitted to the manager.

Further management and mitigation measures are outlined in Table 9 below.

Table 9 - Spill mitigation measures

Responsibility	<ul style="list-style-type: none"> - Mining Manager - Site Manager - Employees
Potential issues or impacts	Soil, surface water and ground water contamination due to spillage
Stored Hazardous Chemicals	Hazardous chemicals are to be stored in bunded areas
	Hazardous chemicals (such as fuels) are to be handled over areas provided with impervious surfaces
	Spills of hazardous chemicals are to be contained and cleaned-up to ensure protection of the environment
	All the necessary PPE required for the safe handling and use of petrochemicals and oils shall be provided to, and used or worn by, the onsite staff
Machinery and Equipment Maintenance	Major servicing of equipment shall be undertaken off site or in appropriately equipped workshops
	For small repairs and required maintenance activities all reasonable precautions to avoid oil and fuel spills must be taken (e.g., spill trays, impervious sheets).
	Vehicles and machinery are to be regularly serviced to minimise oil and fuel leaks
	All the necessary PPE required for maintenance activities must be issued to staff whose duty it is to manage and maintain the machinery and equipment.

The table below (

Table 10) shows the environmental risks and issues, and mitigation and monitoring measures for the Spill of hazardous substances.

Table 10 - Spill of hazardous substances

Responsibility	<ul style="list-style-type: none"> - Mining Manager - Site Manager 	
Potential issues or impacts	Hydrocarbon and chemical handling and storage can cause spillages that lead to groundwater contamination and soil contamination.	
Management/ Mitigation measures	Safe delivery and handling	<ol style="list-style-type: none"> 1. Training employees and toolbox talks 2. Good housekeeping across the site 3. Fuel and chemicals are handled with care 4. Spill kits to be at designated areas across the site or available for use during refuelling,

		<p>fuel/chemical delivery, or use. Absorption material should be available and at hand. Where sawdust is used it should be cleaned up immediately and not left for long periods as this poses a fire hazard</p> <ol style="list-style-type: none"> 5. Any major spill is reported once containment has been achieved 6. Plant and equipment to be well maintained and serviced regularly 7. In the field, the use of hydrocarbons under 200 litres can be used for mobile refuelling or servicing
	Storage	<ol style="list-style-type: none"> 1. All tanks to be stored on a non-porous floor and within a bunded area. 2. Bund to be capable of storing at least 110% of the volume of the largest tank 3. All containers to be suitable for use and not damaged 4. Tanks are locked at all time 5. Spill kits available at storage locations and around the site at suitable locations
	Refuelling	<ol style="list-style-type: none"> 1. Drip tray to be used during refuelling of vehicles and on an impermeable flat surface where possible 2. A funnel should be available and used to avoid spillage during decanting
	Rehabilitation	<p>Contaminated soils should be removed and deposited on lined storage areas for rehabilitation purposes. Rehabilitation can take place naturally by adding water, air and fertiliser. The process can be accelerated by using special additives that will breakdown the hydrocarbons. Once rehabilitated the soils can be used for revegetating WRD slopes.</p>
Monitoring requirements	<ul style="list-style-type: none"> – Daily observations when fuels/chemicals are delivered and handled – Supervision during refueling – Weekly observations monitor containment and storage – Establish an internal land clearing permit system that restricts advance clearing. – Monitor the level of hydrocarbons in contaminated soils after a year of rehabilitation. 	

	– Monitor each year until the soils are ready for re-use in revegetation projects.
--	--

For large-scale spills and other significant environmental incidents, the fire services should be contacted as required and the office of the Ministry of Environment, Forestry and Tourism (MEFT) informed of the incident (telephone +264 61 284 2111). All correspondence with MEFT should be undertaken by the General manager.

For the clean-up of smaller spills, the relevant material safety data sheet (MSDS) should be consulted to determine the appropriate clean-up procedure. Basic spill response training will be provided as part of the site environmental induction, spill response equipment, including relevant MSDS copies, will be provided in areas where potentially environmentally hazardous chemicals may be used.

10.6 SPILL REPORTING

All major petroleum product spills should be reported to the Ministry of Mines and Energy (MME) on Form PP/11 titled “Reporting of major petroleum product spill”, issued by the ministry.

10.7 REHABILITATION OF CONTAMINATED SOILS

All soils that are contaminated with chemicals and or hydrocarbons should be taken to the rehabilitation area. A procedural manual for rehabilitating contaminated soils on site should be developed.

11 AIR QUALITY MANAGEMENT PROGRAMME

11.1 INTRODUCTION

This air quality management plan describes the strategies and procedures that will be implemented to ensure that the health and amenity of construction workers and nearby sensitive receptors are protected from elevated concentrations of airborne dust and other gaseous emissions (e.g., oxides of nitrogen; nitrogen dioxide, particulate matter; sulphur dioxide and carbon monoxide). Typically, the gases present in a mining environment include carbon monoxide, hydrogen sulphide, sulphur dioxide, methane, nitrogen dioxide and ammonia. In cases where generators and other machinery are used, there will be some release of exhaust fumes that will impact the immediate vicinity but will be of short duration.

11.2 OBJECTIVES

This air quality management plan has been prepared to prevent deterioration of air quality and to minimise the potential for emitted dust and airborne pollutants. Preventative measures are listed below.

11.3 RESPONSIBILITIES

WORKFORCE AND ALL CONTRACTORS

To implement the necessary management practices in order to meet the objectives listed above.

SITE MANAGER/ ENVIRONMENTAL COORDINATOR

To ensure that the objectives listed above are being met and to provide performance feedback to the mining manager.

11.4 AIR QUALITY MANAGEMENT PROCEDURES

Activities that may potentially emit dust and airborne pollutants during the operations include the following:

- Vehicle movements
- Machinery operations

Underground mine activities can contribute to ambient noise and vibration, affecting neighbours.

The proponent will minimise the potential for dust generation and the emission of airborne pollutants by undertaking the following management measures, as required:

- Vehicle movements will be restricted to sealed roads.
- Appropriate speed limits will be set and enforced.
- Ground disturbance will be minimised as far as practical.

- Vehicles and machinery will be maintained so as to limit exhaust fume emissions.

Further management and mitigation measures are outlined in Table 11 below.

Table 11 - Air quality mitigation measures

Responsibility	- Mining Manager - Site Manager
Potential issues or impacts	Impaired visibility for drivers and employees Respiratory related health issues
Dust and fumes	Appropriately rated and fitted dust masks should be given to personnel working in areas of dust exposure
	Grey water should be used for dust suppression on a constant basis if available and as required
	Maintain speed limits

11.5 AIR QUALITY MONITORING

Visual monitoring of mining activities can ensure the minimum discharge of airborne dust and other emissions according to the air quality management programme.

1. Daily observations
2. Air Quality Monitoring:

A depositional dustfall monitoring network, comprising of eight (8) single dust fall units, should be maintained and the monthly dust fall results used as indicators to track the effectiveness of the applied mitigation measures. Dust all collection should follow the ASTM method.

11.6 ODOURS, NOISE AND VIBRATION IMPACTS

The sensitive receptors within proximity to the site might be the surrounding farmers. Activities related to the mining activities have the potential to generate nuisance odours, noise and vibration that can impact the quality of life for neighbouring residents and tourism activities. However, this potential impact is minimal due to the nature of the mining methods employed.

Notwithstanding the above point, the proponent should continue to ensure potential odours, noise and vibration sources are mitigated through measures such as:

- Avoid noise generating activities at night, by ensuring noisy activities are avoided especially at night,
- Ensure appropriate measures are put in place to rectify odours, noise and vibration complaints, should they occur.
- Scheduling of works to avoid disturbance between the hours of 7 pm and 5 am, and

- Procedures for receiving complaints from nearby land users or residents to be in place and mitigation measures to be implemented should construction and mining generate excessive odours, noise, and vibration, which is unexpected.

Occupational noise and vibration are managed through the health and safety management plan and therefore not applicable to this ESMP.

Table 12 below shows the environmental risks and issues, and mitigation and monitoring measures for noise aspects.

Table 12 – Noise aspects

Responsibility	<ul style="list-style-type: none"> - Mining Manager - Site Manager
Potential issues or impacts	<p>Environmental noise evaluation criteria for residential, educational, and institutional receptors are potentially exceeded at NSR 1 and NSR 4 due to proposed Gergarub Project operations.</p>
Management/ Mitigation measures	<ul style="list-style-type: none"> - All diesel-powered equipment and plant vehicles should be kept at a high level of maintenance. This should particularly include the regular inspection and, if necessary, replacement of intake and exhaust silencers. Any change in the noise emission characteristics of equipment should serve as trigger for withdrawing it for maintenance. - In managing noise specifically related to vehicle traffic, efforts should be directed at: <ul style="list-style-type: none"> - Minimising individual vehicle engine, transmission, and body noise/vibration. This is achieved through the implementation of an equipment maintenance program to maintain road surfaces regularly to repair potholes etc. - Keep all roads well maintained and avoid steep inclines or declines to reduce acceleration/brake noise. - Avoid unnecessary equipment idling. - Minimising the need for trucks/equipment to reverse. This will reduce the frequency at which disturbing but necessary reverse warnings will occur. Alternatives to the traditional reverse ‘beeper’ alarm such as a ‘self-adjusting’ or ‘smart’ alarm could be considered. These alarms include a mechanism to detect the local noise level and automatically adjust the output of the alarm is so that it is 5 to 10 dB above the noise level near the moving equipment. The promotional material for some smart alarms does state that the ability to adjust the level of the alarm is of advantage to those sites ‘with low ambient noise level’ Invalid source specified. When reversing, vehicles should travel in a direction away from NSR’s if possible.

	<ul style="list-style-type: none"> – Where possible, other non-routine noisy activities such as construction, decommissioning, start-up, and maintenance, should be limited to day-time hours. – A noise complaints register must be kept. – Provision of general notices to the community in the form of notice boards indicating blast times and dates. – As the site or activity is near NSRs, equipment and methods to be employed should be reviewed to ensure the quietest available technology is used. Equipment with lower sound power levels must be selected in such instances and vendors/contractors should be required to guarantee optimised equipment design noise levels. – As far as is practically possible, sources of significant noise should be enclosed. The extent of enclosure will depend on the nature of the machine and their ventilation requirements. Pumps are examples of such equipment. – It should be noted that the effectiveness of partial enclosures and screens can be reduced if used incorrectly, e.g. noise should be directed into a partial enclosure and not out of it, there should not be any reflecting surfaces such as parked vehicles opposite the open end of a noise enclosure. – Equipment should be sited as far away from NSRs as possible. Also: <ul style="list-style-type: none"> ○ Machines used intermittently should be shut down between work periods or throttled down to a minimum and not left running unnecessarily. This will reduce noise and conserve energy. ○ Plants or equipment from which noise generated is known to be particularly directional, should be orientated so that the noise is directed away from NSRs. ○ Acoustic covers of engines should be kept closed when in use or idling. ○ Doors to pump houses should always be kept closed. ○ Construction materials such as beams should be lowered and not dropped. ○ Regular and effective maintenance of equipment and plants are essential to noise control. Increases in equipment noise are often indicative of eminent mechanical failure. Also, sound reducing equipment/materials can lose effectiveness before failure and can be identified by visual inspection. ○ Noise generated by vibrating machinery and equipment with vibrating parts can be reduced using vibration isolation
--	--

	<p>mountings or proper balancing. Noise generated by friction in conveyor rollers, trolley etc. can be reduced by sufficient lubrication.</p>
<p>Monitoring requirements</p>	<ul style="list-style-type: none"> – Sources of excessive noise will be investigated, and recommendations made for mitigation. – Keep complaints register. – Noise monitoring at sites where noise is an issue or may become an issue is essential. Annual noise sampling over a period of 10 to 30 minutes for day- and night-time at NSRs surrounding the Gergarub site should be incorporated in an annual environmental noise monitoring programme. – If noise related complaints are received short term ambient noise measurements should be conducted as part of investigating the complaints. The results of the measurements should be used to inform any follow up interventions. The investigation of complaints should include an investigation into equipment or machinery that likely result or resulted in noise levels annoying to the community. This could be achieved with source noise measurements.

Notwithstanding the above point, the proponent should continue to ensure potential odours, noise and vibration sources are mitigated through measures such as:

- Avoid noise generating activities at night, by ensuring noisy activities are avoided especially at night,
- Ensure appropriate measures are put in place to rectify odours, noise and vibration complaints, should they occur.
- Scheduling of works to avoid disturbance between the hours of 7 pm and 5 am, and
- Procedures for receiving complaints from nearby land users or residents to be in place and mitigation measures to be implemented should construction and mining generate excessive odours, noise and vibration, which is unexpected.

Occupational noise and vibration are managed through the health and safety management plan and therefore not applicable to this ESMP.

12 SOIL MANAGEMENT PROGRAMME

12.1 INTRODUCTION

The soil quality management plan describes the measures that will be implemented to ensure the protection of the soil on site throughout construction and operational phases of the project. A comprehensive soil quality management plan/programme ensures that the topsoil on the project site is conserved for e-use during decommissioning, mine closure and rehabilitation.

12.2 OBJECTIVES

This soil management plan has been prepared to guide the conservation of the topsoil at the Gergarub site and prevent the deterioration therefore to ensure that it is of the correct quality for mine closure and rehabilitation.

12.3 RESPONSIBILITIES

WORKFORCE AND ALL CONTRACTORS

To implement the necessary management practices in order to meet the objectives listed above.

SITE MANAGER/ ENVIRONMENTAL COORDINATOR

To ensure that the objectives listed above are being met and to provide performance feedback to the mining manager.

Error! Reference source not found. below shows the environmental risks and issues, and mitigation and monitoring measures for soil aspects.

Table 13 - Soil mitigation measures

Responsibility	<ul style="list-style-type: none"> – Mining Manager – Site Manager
Potential issues or impacts	<ul style="list-style-type: none"> – Underground mining can cause changes to soil and landscape. – The land clearing activities by mechanical methods would result in erosion issues.
Mitigations measures	
Changes to soil and landscape	<ul style="list-style-type: none"> – Topsoil should be separately stockpiled to be re-spread when backfilling. – Soils to be stored for longer than three years should preferably not be stockpiled in piles greater than 1.5 m in height. – Slopes of the stockpiles should be constructed to minimise the chances of erosion of the soils.

	<ul style="list-style-type: none"> – Topsoil stockpiles should be vegetated as soon as possible to prevent loss of the resource by wind and water erosion and to retain its micro-biological functions. – Monitor vegetation on soil stockpiles to prevent erosion and loss of topsoil. – Fertilize and vegetate soil stockpiles where required. – Equipment must be in good condition to ensure that lubricant/fuel spills do not contaminate the site. – Ensure soils are replaced in layers in which they were removed. – Disturbed or excavated areas should be backfilled with the soil material that was removed from it, shaped to free draining slopes and planted with sustainable grass/shrub/tree species. – Ensure topsoil stockpiles are not positioned down gradient of potential contamination zones
<p>Land clearing</p>	<ul style="list-style-type: none"> – Avoid clear felling of vegetation in areas viewed as erosion prone – i.e. ephemeral rivers; steep slopes (hill areas). – Reroute or limit the size of or avoid access route(s) in areas viewed as erosion prone – i.e. ephemeral rivers; steep slopes (hill areas). – Where new tracks have to be made off the main routes, the routes should be selected causing minimal damage to the environment – e.g. use the same tracks; cross drainage lines at right angles; avoid placing tracks within drainage lines; avoid collateral damage (i.e. select routes that do not require the unnecessary removal of trees/shrubs, especially protected species). – Rehabilitate all new tracks created as far as practically possible. – Construct permanent non-gravel or tar roads along vehicle route(s) most often used. – Rehabilitate eroded areas annually – i.e. after the rainy season (during winter months). – Implement and maintain erosion control measures where applicable – e.g. cross drains on slopes, etc.

13 TRAFFIC MANAGEMENT PROGRAMME

13.1 INTRODUCTION

There will be an influx of vehicles from light to heavy vehicles and abnormal vehicles on the C13 during construction and operation of the Gergarub mine. The traffic management plan therefore describes the strategies that will be used by the proponent to manage traffic and ensure the maintenance of the road.

13.2 OBJECTIVES

This traffic management plan has been developed to prevent road accidents, manage traffic and ensure the maintenance of the C13 which passes through the Mining Licence. Preventative measures are listed below.

13.3 RESPONSIBILITIES

WORKFORCE AND ALL CONTRACTORS

To implement the necessary management practices in order to meet the objectives listed above.

SITE MANAGER/ ENVIRONMENTAL COORDINATOR

To ensure that the objectives listed above are being met and to provide performance feedback to the mining manager.

Error! Reference source not found. below shows the environmental risks and issues, and mitigation and monitoring measures for traffic aspects.

Table 14 - Traffic mitigation measures

Responsibility	– Site Manager
Potential issues or impacts	<ul style="list-style-type: none"> – Increased traffic volumes on existing roads – Wear and tear of existing road surfaces – Community safety
Mitigations measures	
Increased Traffic on road and vehicular accidents	<ul style="list-style-type: none"> – Designs of the intersection layouts of the mine access road must address design standards and elements such as alignment, sign distances, cross-sections and provisions for other road users including pedestrians, and must be legally compliant. – Inspect mine vehicles and contractors' vehicles weekly for clean and operational taillights, indicators, reflective signage and reverse horns/beepers to ensure visibility of vehicles, especially at night. – The needs of pedestrians should be taken into consideration in the planning and design of the access to the proposed site, as well as the design of the road infrastructure.

	<ul style="list-style-type: none"> – All employees and contractors must adhere to the speed limits and other road safety procedures, both on the mine site, and on public roads. Include speed limits in the induction and enforce the speed limits. – Provide large visible road signage, indicating the presence of heavy vehicle traffic at least 500 m before, on either side of the mine site access road intersection along the road. – Road safety issues must be included as part of the overall on-site safety training and at induction
Monitoring requirements	
<ul style="list-style-type: none"> – Daily observations – Weekly checks 	

14 ARCHAEOLOGICAL AND HERITAGE PROGRAMME

Areas of proposed Project is subject to heritage survey and assessment at the planning stage. These surveys are based on surface indications alone, and it is therefore possible that sites or items of heritage significance will be found in the course of development work. The procedure set out here covers the reporting and management of such finds.

Scope: The “chance finds” procedure covers the actions to be taken from the discovery of a heritage site or item to its investigation and assessment by a trained archaeologist or other appropriately qualified person.

Compliance: The “chance finds” procedure is intended to ensure compliance with relevant provisions of the National Heritage Act, No. 27 of 2004), especially Section 55 (4): “a person who discovers any archaeological object must as soon as practicable report the discovery to the Council”. The procedure of reporting set out below must be observed so that heritage remains reported to the NHC are correctly identified in the field.

Table 15 below shows the environmental risks and issues, and mitigation and monitoring measures for Archaeological and heritage aspects.

Table 15 – Archaeological and heritage aspects

Responsibility	<ul style="list-style-type: none"> – Mining Manager – Site Manager
Potential issues or impacts	Impact on heritage features
Management/ Mitigation measures	<p>Should a heritage site or archaeological site be uncovered or discovered during either mining phases of the project, a “chance find” procedure should be applied in the order they appear below:</p> <ul style="list-style-type: none"> – If operating machinery or equipment, stop work – Demarcate the site with danger tape – Determine GPS position if possible – Report findings to foreman – Report findings, site location and actions taken to superintendent – Cease any works in immediate vicinity – Visit the site and consult with any potentially affected community to determine whether work can proceed without damage to findings – Determine and demarcate the exclusion boundary – Site location and details to be added to the project’s Geographic Information System (GIS) for field confirmation by an archaeologist – Inspect site and confirm addition to project GIS – Advise the National Heritage Council (NHC) and request written permission to remove findings from work area

	<p>– Recover, package and label findings for transfer to the National Museum</p> <p>Should human remains be found, the following actions will be required: Apply the chance find procedure as described above Schedule a field inspection with an archaeologist to confirm that remains are human Advise and liaise with the NHC and Police Remains will be recovered and removed to either the National Museum or the National Forensic Laboratory. Contact person at NHC: Rev. Solomon April; Tel: (061) 244 375/ 385/594</p>
SPECIFIC MITIGATION DETAILS	
Archaeology	Obtain inputs from an archaeologist to identify potential archaeological sites in the area and to determine further mitigation where necessary
Monitoring requirements	<ol style="list-style-type: none"> 1. Check that the archaeologist has given a written statement about the location of the known archaeological sites in the area vs the location of the drilling area. 2. Make sure no archaeological site is disturbed whilst excavation and recovery take place 3. Make sure everything of importance, as identified by an appropriate specialist, is removed from site and declared safe by an archaeologist before mining can continue on the site

14.1 RESPONSIBILITY

Operator - to exercise due caution if archaeological remains are found

Foreman - To secure site and advise management timeously

Superintendent - To determine safe working boundary and request inspection

Archaeologist - To inspect, identify, advise management, and recover remains

14.2 PROCEDURE

Action by person identifying archaeological or heritage material

- a) If operating machinery or equipment stop work
- b) Identify the site with flag tape
- c) Determine GPS position if possible
- d) Report findings to foreman

Action by foreman

- a) Report findings, site location and actions taken to superintendent
- b) Cease any works in immediate vicinity

Action by superintendent

- a) Visit site and determine whether work can proceed without damage to findings
- b) Determine and mark exclusion boundary

c) Site location and details to be added to project GIS for field confirmation by archaeologist

Action by archaeologist

- a) Inspect site and confirm addition to project GIS
- b) Advise NHC and request written permission to remove findings from work area
- c) Recovery, packaging and labelling of findings for transfer to National Museum

In the event of discovering human remains

- a) Actions as above
- b) Field inspection by archaeologist to confirm that remains are human
- c) Advise and liaise with NHC and Police
- d) Recovery of remains and removal to National Museum or National Forensic Laboratory, as directed.

15 IMPLEMENTATION OF THE ESMP

This environmental management plan:

- A. Has been prepared according to a contract with the Proponent
- B. Has been prepared based on information provided to ECC up to July 2023
- C. Is for the sole use of the proponent, for the sole purpose of an ESMP
- D. Must not be used (1) by any person other than the proponent or (2) for a purpose other than an ESMP
- E. Must not be copied without the prior written permission of ECC.